Manhole Inspection Summary Manhole # S31Q1 014MH Printed On: 10/15/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 31Q1 Node: **014** Status: Found Insp Date: 2/4/08 2:09 PM **Incomplete Comments** Crew: C Inspector: CrewC Firm: **KEC** Location Address: 3218 Cherryland Rd Cross Street: Deacon Hill Ct. Manhole Ground Conditions: Wet Type: Junction Location: Roadway Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: **Sound** Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ✓ Joint ☐ Cracks ✓ Mortar ☐ Roots ✓ Wall Corbel Material: Brick Parged Type: Concentric/Eccentric Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 8 Missing: 0 Steps Corroded Surcharge ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # \$31Q1_014MH

Printed On: 10/15/2008 Page 2 of 4

Location View



Cherryland Rd.

Steps



Defect 2



Bench

Top View



Defect 1




Chimney

Manhole Inspection Summary

Manhole # \$31Q1_014MH

Printed On: 10/15/2008 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 13.2 (in.) Rod and Bar (Angled)

Pipe Material: **DIP/CI** Pipe Lined

Invert Depth: 13.95 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 2 O'Clock





Pipe Height: 9.6 (in.) Rod and Bar (Angled)

Pipe Material: **DIP/CI** Pipe Lined

Invert Depth: 13.61 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line


Possible Illicit Connection

Manhole Inspection Summary

Manhole # S31Q1_014MH

Printed On: 10/15/2008 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 8 O'Clock





Pipe Height: 13.2 (in.) Rod and Bar (Angled) Drop: None Pipe Material: DIP/CI ☐ Pipe Lined Invert Depth: 13.73 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent: Connects To: Manhole

Infiltration: None Pipe Seal Cond: Sound

☐ Possible Illicit Connection