Manhole Inspection Summary N			Manhole # S33E031MH	
Printed On: 2/12	2/2009		Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair		
Record Plat: 33	BE Node: 031	Status: Found	Insp Date: 10/27/08 12:48 PM	
Incomplete Cor	mments	Crew: cb		
			Inspector: jjoiner	
			Firm: ATS	
Location	Address: 25 w fayet	te st	Cross Street: n liberty st	
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	Subject To Ponding: None	
Comments				
Cover	Shape: Circular	Diameter: 32	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)	
Cover	Type: Sanitary	Condition: Sou		
Properties:			Water Tight Insert	
	Offset: 5 (in.)	Condition: Sound		
			<u> </u>	
	_	Exists Material: Bricl		
Condition: Infiltration:		ed Root Intrusion Cracks Morta	✓ Loose Brick ✓ Deteriorated Ir □ Roots □ Wall	
			_ _	
Corbel	Material: Brick	☐ Parge		
Condition: Infiltration:		ed □ Root Intrusion □ Cracks □ Mort	☐ Loose Brick ☐ Deteriorated tar ☐ Roots ☐ Wall	
Barrel	Material: Brick	☐ Parge		
•		ameter: 48 (in.) Leng		
Condition: Infiltration:		ed ☐ Root Intrusion ☐ Cracks ☐ Mort	☐ Loose Brick ☐ Deteriorated tar ☐ Roots ☐ Wall	
Bench	Exists Material:		Parged	
Condition:		ed Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	Parge		
	xposure: Fully Open		nearest .5 ft. Azimuth: 0	
	☐ Sound ☐ Cracke		☐ Deteriorated ☐ Leaks ✓ Debris	
Steps Count: 11 Missing: 0 Corroded				
		<u> </u>	(tt.) \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	
Surcharge	Evidence Of Surc	harge Depth: 0 ((ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S33E__031MH

Printed On: 2/12/2009 Page 2 of 4

Location View



Defect 6



channel cond debris

Defect 4



chimney loose bricks

Top View



Defect



deteriorated chimney

Defect 3



corr steps

Manhole Inspection Summary

Manhole # S33E__031MH

Printed On: 2/12/2009 Page 3 of 4

Defect 2



frame offset, chimney cond deteriorated, chimney cond loose bricks

Defect 1



frame cracked

Manhole Inspection Summary

Manhole # S33E__031MH

Printed On: 2/12/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



cant get good shot due to debris

Pipe Height: 0 (in.)	Direct			
Pipe Material: Clay	☐ Pipe Lined			
Invert Depth: 16.00 (ft.)	Flow Characteristics: None			
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease				
Silt Depth: 0 (in.)	Deposits Extent:			

Infiltration: None Pipe Seal Cond: Unknown

Pipe Seal Cond: **Unknown** Possible Illicit Connection

Drop: None

Connects To: Manhole