Manhole In	spection Summary	Manhole # S33G006MH
Printed On: 2/27	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 33	3G Node: 006 Status: Found	Insp Date: 8/14/08 11:34 AM
Incomplete Comments Crew: dd		
		Inspector: jjoiner
		Firm: ATS
Location	Address: 20 n hanover st	Cross Street: w baltimore st
Manhole	Type: Junction Location: Sidewalk	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (i	in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Sound	d Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame	Offset: 0 (in.) Condition: ✓ Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Corbel	Material: Brick and Concrete Pargeo	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	r
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Morta	r 🗌 Roots 🔲 Wall
Bench	✓ Exists Material: Brick	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Channel Material: Brick Parged		
Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Steps Count: 9 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft	.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S33G__006MH

Printed On: 2/27/2009 Page 2 of 4

Location View



Defect 2



channel debris

Top View



Defect 1



corroded steps

Manhole Inspection Summary

Manhole # S33G 006MH

Printed On: 2/27/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock





pipe on left is closed off and the one on the right is the 12

Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 19.33 (ft.) Flow Characteristics: Fast

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 5 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Pipe Lined

Invert Depth: 11.16 (ft.) Flow Characteristics: Fast

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

5 O'Clock Inflow Drop In @ 5 OClock



Drop: Outside **Direct**

Angled: Reading: **0.00** (ft.)

Inv Depth: 18.33 (ft.)

Drop Condition: **Open**

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S33G__006MH

Printed On: 2/27/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 19.25 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 18.66 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection