Manhole Inspection Summary N			Ma	lanhole # S33Q1_014MH		
Printed On: 10/1	5/2008			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 33	BQ1 Node: 014	Status: Found		Insp Date: 2/11/08 1:	05 PM	
Incomplete Comments				Crew: C		
				Inspector: CrewB		
				Firm: KEC		
Location	Address: 800 Seagull Ave			Cross Street: Cherryland Rd.		
Manhole	Type: Inline	Location: Roadway		Ground Conditions: Dry		
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None		
Comments						
Cover	Shape: Circular	Diameter: 24	, ,	, ,	(in.)	
5	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Crack	ked Leaks		
Chimney / Frame Adjustment						
Condition:	☐ Sound ☐ Crack	ked ☐ Root Intrusion	✓ Loose	Brick Deteriorated		
Infiltration:	☐ None ✓ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall		
Corbel	Material: Brick	☐ Parg	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	:					
Barrel	Material: Brick	☐ Parg	ed			
Shape:	Circular D	iameter: 42 (in.) Len	gth: (in.)			
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Loose	Brick Deteriorated		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Ro	ots 🗌 Wall		
Bench	✓ Exists Material:	Brick	☐ Parge	d		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Deterio	orated Leaks Debris		
Channel	Material: Brick	☐ Parg	ed			
Channel E	xposure: Fully Oper	n Junc Dist: 0	nearest .	5 ft. Azimuth:		
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deteri	orated Leaks Debris		
Steps	Count: 6 Missing	g: 0 Corroded				
Surcharge	Evidence Of Sur	charge Depth:	(ft.)	ve Surcharge Present		

Manhole Inspection Summary

Manhole # \$33Q1_014MH

Printed On: 10/15/2008 Page 2 of 4

Location View



Cherryland Rd.

Steps



Defect 1



Top View



Defect 2



Above grade

Manhole Inspection Summary

Manhole # S33Q1_014MH

Printed On: 10/15/2008 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: **15.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.98 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Service Sewer Pipe In @ 3 O'Clock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.71 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 3 O'Clock



Drop: Outside Rod and Bar

Angled: **Yes** Reading: **11.78** (ft.)

Inv Depth: 12.78 (ft.)

3 O'Clock Inflow

Drop Condition: **Open**

Connects To: House connection / Service

line

Possible Illicit Connection


Manhole Inspection Summary

Manhole # S33Q1_014MH

6 O'Clock Inflow

Printed On: 10/15/2008 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 13.2 (in.) Rod and Bar (Angled) Drop: None Pipe Material: Clay ☐ Pipe Lined Invert Depth: 13.69 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent: Connects To: Manhole Pipe Seal Cond: Sound ☐ Possible Illicit Connection

Infiltration: None