Manhole In	spection Summary	Manhole # S33Q015MH
Printed On: 12/9	9/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 33	Region Node: 015 Status: Found	Insp Date: 2/5/08 10:05 AM
Incomplete Cor	Crew: 1	
		Inspector: jjoiner
		Firm: ATS
Location	Address: w.west st	Cross Street: s.sharp st
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. 5	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Soun	d Cover Material: Cast Iron
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert		
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick	d Type: Concentric/Eccentric
Condition:	Sound Cracked Root Intrusion Loose Brick Deteriorated	
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Morta	ar 🗌 Roots 🔽 Wall
Bench	☐ Exists Material:	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel Material: Unknown Parged		
Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	☑ Evidence Of Surcharge Depth: 1 (f	t.) Active Surcharge Present

Manhole Inspection Summary

Manhole # S33Q__015MH

Printed On: 12/9/2008 Page 2 of 3

Location View



Defect 1



channel debris, barrel infiltration

Top View



Defect 2




Corroded Steps & Surcharge Active

Manhole Inspection Summary

Manhole # S33Q__015MH

Printed On: 12/9/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.10 (ft.) Flow Characteristics: None

Silt Depth: 4 (in.) Deposits Extent: **Heavy**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None

Connects To: **Manhole**Possible Illicit Connection