Manhole Inspection Summary N			Ma	anhole # S33S015	МН
Printed On: 12/9	9/2008			Page 1	of 4
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 33	Node: 015	Status: Found		Insp Date: 2/5/08 3:4	3 PM
Incomplete Comments				Crew: 1	
				Inspector: jjoiner	
				Firm: ATS	
Location	Address: race st		(Cross Street: w.west st	
Manhole	Type: Junction	Location: Roadway	(Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengt	h: 0 (in.) Dist A/B Grade: 0	(in.)
	Type: Sanitary	Condition: Sour	nd	Cover Material: Cast Iron	
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert					
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	Crack	ked Leaks	
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: None Joint Cracks Mortar Roots Wall					
Corbel	Material: Brick Parged Type: Concentric/Eccentric				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel	Material: Brick				
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Bench	✓ Exists Material:	Brick	☐ Parged	d	
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated 🗌 Leaks 🔽 Debris	5
Channel	Material: Brick Parged				
Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	☐ Sound ☐ Crack	ed Root Intrusion	☐ Deterio	orated 🗌 Leaks 🔽 Debris	5
Steps Count: 6 Missing: 0 Corroded					
Surcharge	Evidence Of Sur	charge Depth: 0 (i	ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # \$33\$__015MH

Printed On: 12/9/2008 Page 2 of 4

Location View



Defect 3



offset and corroded steps

Defect 1



bench debris

Top View



Defect 2



channel debris

Manhole Inspection Summary

Manhole # S33S 015MH

Printed On: 12/9/2008 Page 3 of 4

18 in. Circular Gravity Sewer Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 12.00 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0

(in.) Direct

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 11.80 (ft.) Flow Characteristics: Fast

Silt Depth: 0

Infiltration: None

(in.)

Deposits Extent:

Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$33\$__015MH

Printed On: 12/9/2008 Page 4 of 4

15 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 11.60 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole ☐ Possible Illicit Connection