Manhole In	spection Summary	Manhole # S35A003MH
Printed On: 4/3/	2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 35	Node: 003 Status: Found	Insp Date: 2/10/09 11:08 AM
Incomplete Cor	mments	Crew: cb
		Inspector: jjoiner Firm: ATS
		Tim. ATC
Location	Address: 601 hunter st	Cross Street: e centre st
Manhole	Type: Junction Location: Parking Lot	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: Ponding
Comments		
Cover	Shape: Circular Diameter: 26 (in.)	
D (1	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐ W	/ater Tight Insert
Frame	Offset: 0 (in.) Condition: 🗸 Sound	Cracked □ Leaks
Chimney / Fra	ame Adjustment 🗸 Exists Material: Brick and	d Concrete Parged Height: 8 (in.)
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Barrel	Material: Brick	
Shape:	Circular Diameter: 48 (in.) Length: 0	(in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick	
Channel E	ixposure: Fully Open Junc Dist: 0 ne	earest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 7 Missing: 0 Corroded	
Surcharge	Evidence Of Surcharge Depth: 0 (ft.) [Active Surcharge Present

Manhole Inspection Summary

Manhole # S35A__003MH

Printed On: 4/3/2009 Page 2 of 4

Location View



Defect 2



corr steps

Top View



Defect 1



chimney deteriorated, frame adj

Manhole Inspection Summary

Manhole # S35A__003MH

Printed On: 4/3/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 OClock



6 O'Clock Inflow



Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 10.75 (ft.) Flow Characteristics: Fast

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 6 OClock



steamy

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 10.71 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S35A__003MH

Printed On: 4/3/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 8 OClock





Pipe Height: 0 (in.) Direct	Drop: None
Pipe Material: Clay	
Invert Depth: 10.66 (ft.) Flow Characteristics: Slow	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent:	Connects To: House connection / Service line

Infiltration: None Pipe Seal Cond: Unknown Possible Illicit Connection