Manhole In	spection Summary	Manhole # S41Y1_027MH
Printed On: 11/1	4/2008	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 41	IY1 Node: 027 Status: Found	Insp Date: 4/21/08 11:02 AM
Incomplete Cor	Crew: B	
		Inspector: CrewB
		Firm: KEC
Location	Address: 728 Pontiac Ave.	Cross Street: 7th-8th st
Manhole	Type: Inline Location: Sidewalk	Ground Conditions: Wet
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.	, , , , , , , , , , , , , , , , , , , ,
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 2 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated		
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 4 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S41Y1_027MH

Printed On: 11/14/2008 Page 2 of 3

Location View



728 Patapsco-Pontiac Alley

Steps



Defect 2



Frame above the grade

Top View



Defect 1



Frame-Chimney Offset and cracked joint

Manhole Inspection Summary

Manhole # \$41Y1_027MH

Printed On: 11/14/2008 Page 3 of 3

21 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 20.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.00 (ft.) Flow Characteristics: Turbulent

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: **None**

Connects To: Manhole

Possible Illicit Connection

21 in. Circular Gravity Sewer Pipe In @ 5 O'Clock





Pipe Height: 20.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.82 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Connects To: Manhole

Drop: None

☐ Possible Illicit Connection