#### **Manhole Inspection Summary** Manhole # S43AA 068MH Printed On: 6/24/2010 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 43AA Node: 068 Status: Found Insp Date: 3/15/10 10:45 AM **Incomplete Comments** Crew: REI2 MH Cover was 30 inch storm sewer cover. Field crew replaced Inspector: Provine, D cover with sanitary sewer cover. Firm: JV Location Address: Madison Ave. Cross Street: N. Broadway Manhole Type: Junction Location: Sidewalk Ground Conditions: Wet Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Pass Shape: Circular Diameter: 30 (in.) Length: (in.) Dist A/B Grade: 0 Cover (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 0 (in.) Condition: Sound Cracked ✓ Leaks **Chimney / Frame Adjustment** Exists Material: **Brick and Concrete** Parged Height: 11 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Concrete Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Concrete Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint Cracks Mortar Roots Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 8 Missing: 0 Steps Corroded

Depth:

(ft.) Active Surcharge Present

Surcharge


☐ Evidence Of Surcharge

## **Manhole Inspection Summary**

## Manhole # \$43AA\_068MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Top View



Defect 1




frame leaks

#### Location View



Defect 2



cracks

#### **Manhole Inspection Summary**

#### Manhole # S43AA\_068MH

Printed On: 6/24/2010 Page 3 of 4

# 10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 14.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.67 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.33 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection

### **Manhole Inspection Summary**

#### Manhole # S43AA\_068MH

9 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock

