Manhole Inspection Summary N			Manhole	# S63A003	MH	
Printed On: 6/24	l/2010			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 2) Good				
Record Plat: 63	Record Plat: 63A Node: 003 Status: Not Found		I	Insp Date: 3/12/10 10:55 AM		
Incomplete Comments			Cre	ew: REI2		
			·	tor: Provine , D		
			FI	rm: JV		
Location	Address: 5901 Lombard St.		Cross Stre	Cross Street: Bioscience Dr.		
Manhole	Type: Junction	Location: Sidewalk	Ground Co	Ground Conditions: Wet		
	Prev. Rehab	Weather: Dry	Subject To	Ponding: None		
Comments	Pass					
Cover	Shape: Circular	Diameter: 30	. ,) Dist A/B Grade: 0	(in.)	
December	Type: Sanitary	Condition: Sour		faterial: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert						
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks						
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ✓ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☑ Roots ☐ Wall						
Corbel Material: Concrete Parged Type: Concentric/Eccentric						
Condition:	Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ✔ Roots ☐ Wall						
Barrel Material: Concrete Parged						
Shape: Circular Diameter: 48 (in.) Length: (in.)						
Condition:	Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🔽 Roots 🗌 W	all		
Bench	✓ Exists Material:	Brick and Concrete	Parged			
Condition:	☐ Sound ☐ Cracke	ed Root Intrusion	□ Deteriorated □	Leaks Debris		
Channel	Material: Brick	☐ Parge	d			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:						
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris						
Steps Count: 7 Missing: 0 Corroded						
Surcharge	Evidence Of Surcharge Depth: (ft.) Active Surcharge Present					

Manhole Inspection Summary

Manhole # S63A__003MH

Printed On: 6/24/2010 Page 2 of 4

Location View



Defect 3



Defect 1



frame

Top View



Defect 2



roots

Manhole Inspection Summary

Manhole # S63A__003MH

Printed On: 6/24/2010 Page 3 of 4

72 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: **Unknown** Pipe Lined

Invert Depth: 12.33 (ft.) Flow Characteristics: Turbulent

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



4 O'Clock Inflow

Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.83 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S63A__003MH

7 O'Clock Inflow

Printed On: 6/24/2010 Page 4 of 4

15 in. Circular Gravity Sewer Pipe In @ 7 O'Clock

