# **Manhole Inspection Summary**

# Manhole # S67A1\_002MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Defect 4



Surcharge on wall

## Top View



Defect 2




cracked mortar and joints

### **Manhole Inspection Summary**

#### Manhole # S67A1\_002MH

Printed On: 9/17/2009 Page 3 of 4

#### 36 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





PIC 3

Pipe Height: **36** (in.) Rod and Bar (Angled)

Pipe Material: Concrete ☐ Pipe Lined

Invert Depth: 31.13 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 36 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pic 2

Pipe Height: **36** (in.) Rod and Bar (Angled)

Pipe Material: Concrete ☐ Pipe Lined

Invert Depth: 31.00 (ft.) Flow Characteristics: Fast

Silt Depth: Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole Possible Illicit Connection

# **Manhole Inspection Summary**

# Manhole # S67A1\_002MH

9 O'Clock Inflow

Printed On: 9/17/2009 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 12 (in.) Rod and Bar (Angled)		Drop: None
Pipe Material: <b>Clay</b>	☐ Pipe Lined	·
Invert Depth: 29.33 (ft.) Flow Characteristics: None		
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease		
Silt Depth: (in.)	Deposits Extent:	Connects To: Stub connection / abandoned
Infiltration: None	Pipe Seal Cond: Sound	☐ Possible Illicit Connection