Manhole In	spection Summary	Manhole # S67O003MH
Printed On: 9/17	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 2) Good	
Record Plat: 67	Node: 003 Status: Found	Insp Date: 2/7/08 1:04 PM
Incomplete Cor	Crew: TC, MM	
		Inspector: TomCarter Firm: RJN
		FIIII. NJN
Location	Address: 6500 Boston St.	Cross Street: Urban Way
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in.	.) Length: (in.) Dist A/B Grade: 0 (in.)
COVE	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties:	,, , , , , , , , , , , , , , , , , , ,	Water Tight Insert
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Infiltration: None Joint Cracks Mortar Roots Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:		Roots Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: (in.)		
Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0.5 nearest .5 ft. Azimuth: 45		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 1 Missing: 2 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # \$670__003MH

Printed On: 9/17/2009 Page 2 of 4

Location View



Defect 2



9 oclock incoming pipe connection--[dae] deposit attach encrustation 6 to the 9

Top View



Defect 1



6 oclock incoming pipe---broken from the 12 to the 1

Manhole Inspection Summary

Manhole # S670__003MH

Printed On: 9/17/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **6.58** (ft.) Flow Characteristics: **Fast**

Deposits: \subseteq None \subseteq Mud \subseteq Sludge \subseteq Debris \subseteq Grease

Silt Depth: (in.) Deposits Extent:


Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **6.50** (ft.) Flow Characteristics: **Fast**

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$670__003MH

9 O'Clock Inflow

Printed On: 9/17/2009 Page 4 of 4

6 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay Pipe Lined

Invert Depth: 6.42 (ft.) Flow Characteristics: Slow

Deposits: None Mud Sludge Debris Grease

Silt Depth: 0.25 (in.) Deposits Extent: Light

Drop: None

Connects To: Dead

Infiltration: None Pipe Seal Cond: Sound

Connects To: **Dead End**Possible Illicit Connection