
Dominion Energy Services, Inc. 5000 Dominion Boulevard Glen Allen, VA 23060 DominionEnergy.com





October 30, 2018

#### U.S. MAIL, RETURN RECEIPT REQUESTED

7017 1450 0001 1171 2875

U.S. EPA Region III Director, Air Protection Division Mail Code 3WC22 1650 Arch Street Philadelphia, PA 19103-2029

#### U.S. MAIL, RETURN RECEIPT REQUESTED

7017 1450 0001 1171 2882

Virginia Department of Environmental Quality Air Compliance and Permitting Program Northern Virginia Regional Office 13901 Crown Court Woodbridge, VA 2193

RECEIVED

NOV 0 5 2018

Air Protection Division

Dominion Energy Transmission, Inc - Pleasant Valley Compressor Station Re: NSPS OOOOa - Annual Report

Dear Sirs and/or Madam:

Dominion Energy Transmission, Inc. (DETI) owns and operates the Pleasant Valley Compressor Station, located in Centreville, VA and is subject to 40 CFR, Subpart OOOOa, Standards of Performance for Crude Oil, and Natural Gas Facilities.

In accordance with 40 CFR 60.5420a(b), DETI is submitting the annual report for Pleasant Valley Station covering the time period of August 2, 2017 thru August 1, 2018. The affected facilities at the Pleasant Valley Compressor Station subject to 40 CFR 60, Subpart OOOOa are the collection of fugitive emission components at the compressor station and the electric driven reciprocating compression engines.

This annual report is being submitted according to the requirements specified in §60.5420a (b) and includes the following:

- 1. Attachment A: Certification by Certifying Official
- 2. Attachment B: General Site Information

Pleasant Valley – NSPS OOOOa - Annual Report October 30, 2018 Page 2

- 3. Attachment C: Annual Fugitive Emissions Monitoring Report
- 4. Attachment D: Reciprocating Compressor Affected Facility Data

If you have any questions regarding this submittal, please contact Sean Warden at (804) 273-3263, or via email at <a href="mailto:Richard.S.Warden@dominionenergy.com">Richard.S.Warden@dominionenergy.com</a>.

Sincerely,

Richard Gangle

Director, Environmental Services

Elja Ga

Enclosures

## Attachment A Certification by Certifying Official

#### VIRGINIA CERTIFICATE OF DATA ACCURACY

#### Annual Report - OOOOa October 30, 2018 **Pleasant Valley Compressor Station**

Company Name: Dominion Energy Transmission, Inc.

**Facility Name: Pleasant Valley Compressor Station** 

Facility Address: 6309 Bull Run Post Office Road

Centerville, Virginia, 20120

I, Brian Sheppard, certify under penalty of law that I am a company officer or plant manager or authorized representative of the facility identified above, authorized to make this affidavit. I further certify, as required under 9 VAC 5-20-230 that, based on information and belief formed after reasonable inquiry, the statements and information contained in this document are true, accurate, and complete.

Signature:

Brian Sheppard

VP, Eastern Pipeline Operations

Date: 10-22-19

## Attachment B General Site Information

## Dominion Energy Transmission, Inc. Pleasant Valley Compressor Station 2018 Annual Report General Site Information

	Company Name (§60.5420a(b)(1)(i))	Dominion Energy Transmission, Inc.
	Facility Site Name (§60.5420a(b)(1)(i))	Pleasant Valley Station
	Address of Affected Facility (§60.5420a(b)(1)(i))	6309 Bull Run Post Office Road
SITE INFORMATION	City	Centreville
	County	Fairfax
	State Abbreviation	VA
	Zip Code	20120
Identification of Affected Facility(s)  Identification of each affected facility being included in the annual report. (§60.5420a(b)(1)(ii))		Collection of fugitive emission components at the compressor station     Reciprocating Compressors (Engine 03 & Engine 04)
REPORTING	Beginning Date of Reporting Period. (§60.5420a(b)(1)(iii))	8/2/2017
INFORMATION	Ending Date of Reporting Period. (§60.5420a(b)(1)(iii))	8/1/2018
Certification Official  Name and title of certifying official (§60.5420a(b)(1)(iv))		Brian Sheppard / VP Eastern Pipeline Operations (Certification in Attachment A)

# Attachment C Annual Fugitive Emissions Monitoring Report



## Dominion Energy Transmission, Inc.

### Pleasant Valley Compressor Station

Centerville, VA

**Annual Report** 

NSPS Subpart OOOOa

PERIOD: August 2, 2017 to August 1, 2018

Prepared By:

**Target Emission Services** 

800 Town and Country Blvd. (Suite 300) Houston, Texas, 77024

WWW.TARGETEMISSION.COM

Report Generated on: Aug 06, 2018



District: Facility Name: GPS Coord. This report satisfies the		astern	Pagulation/el-	NSPS Subj	
GPS Coord.	DI		Regulation(s):		
	Pleasant Valley	Compressor Station	Report Date:	Aug 0	6, 2018
This report satisfies the	38.858546	-77.505307	Period:	2017-Aug-02	2018-Aug-01
	requirements of 40 C	FR §60.5420a(b)(7) for the coll	ection of fugitive emissions o	omponents at the above refe	renced compressor statio
	Information	on required to be repo	orted per §60.5420a	(b)(7)(i) - (vi)	
Monitoring	Quarter	1	2	3	4
Survey Start	Date/Time	09/25/2017 7:00 AM	12/07/2017 7:00 AM	02/05/2018 8:00 AM	04/03/2018 2:07 PM
Survey End I	Date/Time	09/25/2017 12:00 PM	12/07/2017 4:00 PM	02/05/2018 12:00 PM	04/03/2018 4:08 PM
OGI Tech (see Appendix for OGI Technicia		Terence Trefiak	Mark Sangil	Nathan Hill	Jeremy Smith
Ambient Te	emp. (°F)	85	40	28	45
Sky Cond	ditions	Mostly Sunny, 1%-10% sky is clouds	Clear, No clouds	Mostly Sunny, 1%-10% sky is clouds	Overcast, >90% of the s is covered by clouds
Max. Wind Sp	eed (MPH)	4	3	16	5
LDAR Inst	trument	Optical Gas Imaging/GFX- 320	Optical Gas Imaging/GFX- 320	Optical Gas Imaging/GFX- 320	Optical Gas Imaging/GF 320
§60.5420a(b)(7)(vi) Monitorin		No deviations from the Monitoring Plan			
Deviation(s) E	Explanation	N/A	N/A	N/A	N/A
§60	).5420a(b)(7)(vii) - No	umber and type of compo	nents for which fugitive	emissions were detect	ed
Valve		100 miles	3	4	2
Connec		11	5		10
Pressure Reli					
Open-Ende		100			2
Flang		90			2
Compre		IR			
Instrum	A CONTRACTOR OF THE PROPERTY O				
Mete	Control of the Contro	550			
Othe	Control of the Contro	[3]		2	1
Total No. of Lea	aks Detected	11	8	6	15
§60.5420a(b)(7)(v	viii) - Number and ty	pe of fugitive emissions of	omponents that were n	ot repaired as required	in §60.5397a(h)
Valve					VI - VI NAVE SCHEMENS - E-C
Connec		59			
Pressure Reli Open-Ende	ed Lines				
Flang		35			
Compre		10			
Instrum					
Mete		90			
§60.5420a(b)(7)(i	x) - Number and typ	e of difficult-to-monitor ar	nd unsafe-to-monitor fu	gitive emission compor	ents monitored
Valve	es	200			
Connec	ctors				
Pressure Reli Open-Ende					
Flang					
Compres	CONTRACTOR OF THE PARTY OF THE				
Instrum		26			
Mete	rs	25			
Othe	er .	100			
	§60.5420a(b)(7)(	x) - Date of successful repair of t	he fugitive emission compon	ent (see Repair List).	Sept. A Long.
§60.5420a(b)(7)(xi)	- Number and type of fug	gitive emission components plac	ed on delay of repair and exp	planation for each delay of rep	air (see DOR List).
		vey a repaired fugitive emissions			



#### **Fugitive Emissions Components Placed on DOR**

This summary satisfies the annual reporting requirements of §60.5420a(b)(7)(xi), "number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair".

	C	omponent		
Quarter	Q1	Q2	Q3	Q4
Valves				
Connectors			Į.	
Pressure Relief Devices				
Open-Ended Lines				
Flanges				
Compressors				
Instruments				
Meters				
Other				
Total No. of Leaks on DOR			0	
Date Surveyed	Emission ID #	Component Type	Current Repair Status	Delay of Repair Explanation / Justification

Report Generated on: 10/22/2018



#### **Fugitive Emissions Components Repaired During Reporting Period**

This summary satisfies the annual reporting requirements of §60.5420a(b)(7)(x), "date of successful repair of the fugitive emission component" and §60.5420a(b)(7)(xii), "type of instrument used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding".

		emissions finding'	•
Date Surveyed	Emission ID#	Date of Successful Repair	Repair Confirmation Method / Instrument
2017-09-25	84000003	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000005	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000006	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000008	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000009	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000010	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000011	2017-Sep-25	Optical Gas Imaging
2017-09-25	84000004	2017-Sep-26	Bubble Test
2017-09-25	84000007	2017-Sep-26	Bubble Test
2017-09-25	84000001	2017-Oct-17	Bubble Test
2017-09-25	84000002	2017-Oct-17	Bubble Test
2017-12-07	75056635	2017-Dec-18	Bubble Test
2017-12-07	75056636	2017-Dec-18	Bubble Test
2017-12-07	75056639	2017-Dec-18	Bubble Test
2017-12-07	75056632	2017-Dec-19	Bubble Test
2017-12-07	75056633	2018-Jan-03	Bubble Test
2017-12-07	75056634	2018-Jan-03	Bubble Test
2017-12-07	75056637	2018-Jan-03	Bubble Test
2017-12-07	75056638	2018-Jan-03	Bubble Test
2018-02-05	17810043	2018-Feb-09	Bubble Test
2018-02-05	17810044	2018-Feb-09	Bubble Test
2018-02-05	17810040	2018-Feb-13	Bubble Test
2018-02-05	17810041	2018-Feb-13	Bubble Test
2018-02-05	17810042	2018-Feb-13	Bubble Test
2018-02-05	17810039	2018-Feb-20	Bubble Test
2018-04-03	19110485	2018-Apr-13	Bubble Test
2018-04-03	19110488	2018-Apr-13	Bubble Test
2018-04-03	19110491	2018-Apr-13	Bubble Test
2018-04-03	19110494	2018-Apr-15	Bubble Test
2018-04-03	19110495	2018-Apr-15	Bubble Test
2018-04-03	19110499	2018-Apr-19	Bubble Test
2018-04-03	19110486	2018-Apr-20	Bubble Test
2018-04-03	19110487	2018-Apr-20	Bubble Test
2018-04-03	19110493	2018-Apr-20	Bubble Test
2018-04-03	19110496	2018-Apr-23	Bubble Test
2018-04-03	19110497	2018-Apr-23	Bubble Test
2018-04-03	19110490	2018-Apr-25	Bubble Test

Report Generated on: 10/22/2018

#### **REPAIR LIST**



2018-04-03	19110500	2018-Apr-26	Bubble Test	
2018-04-03	19110489	2018-Apr-27	Bubble Test	
2018-04-03	19110492	2018-Apr-27	Bubble Test	



#### **OGI Technician Training and Experience**

Monitoring surveys are performed by personnel that are trained in the proper operation of the OGIC (Optical Gas Imaging Camera) to be used in the monitoring survey and that have prior experience using OGICs for the purposes of identifying fugitive emissions. Additionally, monitoring personnel are familiar with the types of equipment located at a natural gas compressor station. All monitoring personnel review each site specific monitoring plan prior to performing monitoring surveys at the Facility.

All Monitoring Technicians follow a protocol containing technical procedures, training requirements, and individual and team performance audits. This protocol ensures that each crew member follows a prescriptive training program. The training program includes minimum required field times for each module. Each module uses both written testing and on-site work performance audits to evaluate the crew member on their work performance.

Each crew member must successfully complete their training modules to be allowed to work as a member of the main field crew. The protocol also includes an audit program to evaluate work performance on an on-going basis. This system ensures that each crew member is adhering to the procedures and guidelines of the protocol.

Each monitoring technician:

- 1) holds a strong knowledge of oil and gas operations and has a detailed understanding of the various processes that are involved in the transportation and processing on natural gas.
  - 2) is trained (certified) and experienced in the use of fugitive emission detection and measurement equipment;
- 3) has a minimum of 1000 hours of experience on the use of optical gas imaging, ultrasonic leak detection and emission flow rate measurement
  - 4) maintains required safety training and strong understanding of applicable TARGET Safe Operating Procedures; and
  - 5) received performance audits to ensure compliance to our prescriptive fugitive emission assessment protocol

The protocol contains technical procedures, training requirements, and individual and team performance audits. The purpose of our assessment protocol is to:

- 1) Maintain a high degree of Quality Control;
- 2) Ensure that all sources of fugitive emissions are identified;
- Ensure that all source data is consistently recorded to provide reliable and effective emission reduction recommendations.

This protocol eliminates the common problems and barriers that cause many programs to fail. Our staff are trained and audited to avoid many of the common fugitive emission program problems. Some of these common problems include:

- · Inexperienced with camera use and the concepts of infrared thermography
- · Not using multiple camera angles
- · Constantly moving the camera from scene to scene without pausing in each view to look for gas images
- · Many leaks are missed by relying solely on the automatic mode (manual mode can be more effective in certain situations)
- · Scanning too fast and missing components

Accurate data collection and entry is crucial to maintaining an effective Fugitive Emission Management Program. The data management protocol includes a data QA/QC review process that contains three levels of evaluation:

- 1) Technician Self Check at the end of each assessment the technician must review each emission entry to locate and remediate any data inconsistencies
- 2) Team Lead Review at the end of each work day the Team Lead will run a QA/QC evaluation on each assessment and emission to ensure that data has been entered following the TARGET Protocol.
- 3) Project Manager Evaluation on a weekly basis the project manager will run all emission data through a QA/QC data evaluation to detect and eliminate any inconsistencies.



#### OGI Technician Training and Experience

Survey Date	OGI Technician	Certification Date	Months of OGI Experience
2017-Sep-25	Terence Trefiak	2007-Jul-01	123
2017-Dec-07	Mark Sangil	2015-Nov-12	26
2018-Feb-05	Nathan Hill	2017-Aug-07	7
2018-Apr-03	Jeremy Smith	2017-Apr-28	13



Company: District:		y Transmission, Inc. astern	Report: Annual F	Annual Fugitive Emissions Monitoring R NSPS Subpart 0000a
Facility Name:	Pleasant Valley	Compressor Station	Report Date:	Aug 21, 2018
GPS Coord.	38.858546	-77.505307	Period:	2017-Aug-02 2018-Aug-0
s report satisfies the	requirements of 40 C	FR §60.5420a(b)(7) for the colle	ction of fugitive emissions o	components at the above referenced compressor s
	Informatio	on required to be repo	rted per §60.5420a	(b)(7)(i) - (vi)
Monitoring	Quarter		NOTE - due to timing of	the surveys, five were conducted.
Survey Start	Date/Time	07/19/2018 10:00 AM		
Survey End	Date/Time	07/19/2018 3:30 PM		
OGI Tech (see Appendix for OGI Technics		Andrew Sheffler		
Ambient T	emp. (°F)	75		
Sky Con	ditions	Clear, No clouds		
Max. Wind Sp	peed (MPH)	2		
LDAR Ins	trument	Optical Gas Imaging/GFX- 320		
§60.5420a(b)(7)(vi) Monitorir		No deviations from the Monitoring Plan		
Deviation(s) E	Explanation	N/A		
560	0.5420a(b)(7)(vii) - Nu	mber and type of compon	ents for which fugitive	emissions were detected
Valv		4		
Connec		15		
Pressure Rel		II .		
Open-Ende	ed Lines	li de la companya de		
Flang	es	5		
Compre	ssors			
Instrum	ents	2		
Mete	rs			
Othe		1		
Total No. of Lea		20		
CONTRACTOR OF PERSONS AND PROPERTY.	CHARLES AND RESIDENCE	be of fugitive emissions co	emponents that were n	ot repaired as required in §60.5397a(h)
Valve				
Connec		8		
Pressure Reli				
Open-Ende		0		
Flang				
Compre				
Instrum				
Mete				
Othe	or and the same of			
THE RESERVE TO SERVE THE PARTY OF THE PARTY		of difficult-to-monitor and	d unsafe-to-monitor fu	gitive emission components monitored
Valve				
Connec				
Pressure Reli		18		
Open-Ende				
Flang				
Compres				
Instrum				
Mete				
Othe				
		- Date of successful repair of the	ALTERNATION OF THE PARTY OF THE	
§60.5420a(b)(7)(xi) -	Number and type of fugi	tive emission components placed	on delay of repair and exp	lanation for each delay of repair (see DOR List).
				e repaired during the initial fugitive emissions findi



#### **Fugitive Emissions Components Placed on DOR**

This summary satisfies the annual reporting requirements of §60.5420a(b)(7)(xi), "number and type of fugitive emission components placed on delay of repair and explanation for each delay of repair".

	C	omponent		
Quarter	Q5			Service Control
Valves				
Connectors				
Pressure Relief Devices				
Open-Ended Lines				
Flanges				
Compressors				
Instruments				
Meters				
Other				
Total No. of Leaks on DOR			0	
Date Surveyed	Emission ID #	Component Type	Current Repair Status	Delay of Repair Explanation / Justification

Report Generated on: 10/25/2018



#### **Fugitive Emissions Components Repaired During Reporting Period**

This summary satisfies the annual reporting requirements of §60.5420a(b)(7)(x), "date of successful repair of the fugitive emission component" and §60.5420a(b)(7)(xii), "type of instrument used to resurvey a repaired fugitive emissions component that could not be repaired during the initial fugitive emissions finding".

control of the state of the sta					
Date Surveyed	Emission ID#	Date of Successful Repair	Repair Confirmation Method / Instrument		
2018-07-19	25510167	2018-Jul-22	Bubble Test		
2018-07-19	25510168	2018-Jul-22	Bubble Test		
2018-07-19	25510169	2018-Jul-22	Bubble Test		
2018-07-19	25510181	2018-Jul-22	Bubble Test		
2018-07-19	25510166	2018-Aug-03	Bubble Test		
2018-07-19	25510171	2018-Aug-03	Bubble Test		
2018-07-19	25510172	2018-Aug-03	Bubble Test		
2018-07-19	25510173	2018-Aug-03	Bubble Test		
2018-07-19	25510174	2018-Aug-03	Bubble Test		
2018-07-19	25510180	2018-Aug-06	Bubble Test		
2018-07-19	25510164	2018-Aug-10	Bubble Test		
2018-07-19	25510165	2018-Aug-10	Bubble Test		
2018-07-19	25510175	2018-Aug-10	Bubble Test		
2018-07-19	25510176	2018-Aug-10	Bubble Test		
2018-07-19	25510178	2018-Aug-10	Bubble Test		
2018-07-19	25510179	2018-Aug-10	Bubble Test		
2018-07-19	25510183	2018-Aug-10	Bubble Test		
2018-07-19	25510182	2018-Aug-14	Bubble Test		
2018-07-19	25510170	2018-Aug-15	Bubble Test		
2018-07-19	25510177	2018-Aug-16	Bubble Test		

Report Generated on: 10/22/2018



#### **OGI Technician Training and Experience**

Monitoring surveys are performed by personnel that are trained in the proper operation of the OGIC (Optical Gas Imaging Camera) to be used in the monitoring survey and that have prior experience using OGICs for the purposes of identifying fugitive emissions. Additionally, monitoring personnel are familiar with the types of equipment located at a natural gas compressor station. All monitoring personnel review each site specific monitoring plan prior to performing monitoring surveys at the Facility.

All Monitoring Technicians follow a protocol containing technical procedures, training requirements, and individual and team performance audits. This protocol ensures that each crew member follows a prescriptive training program. The training program includes minimum required field times for each module. Each module uses both written testing and on-site work performance audits to evaluate the crew member on their work performance.

Each crew member must successfully complete their training modules to be allowed to work as a member of the main field crew. The protocol also includes an audit program to evaluate work performance on an on-going basis. This system ensures that each crew member is adhering to the procedures and guidelines of the protocol.

Each monitoring technician:

- 1) holds a strong knowledge of oil and gas operations and has a detailed understanding of the various processes that are involved in the transportation and processing on natural gas.
  - 2) is trained (certified) and experienced in the use of fugitive emission detection and measurement equipment;
- 3) has a minimum of 1000 hours of experience on the use of optical gas imaging, ultrasonic leak detection and emission flow rate measurement
  - 4) maintains required safety training and strong understanding of applicable TARGET Safe Operating Procedures; and
  - 5) received performance audits to ensure compliance to our prescriptive fugitive emission assessment protocol

The protocol contains technical procedures, training requirements, and individual and team performance audits. The purpose of our assessment protocol is to:

- 1) Maintain a high degree of Quality Control;
- 2) Ensure that all sources of fugitive emissions are identified;
- 3) Ensure that all source data is consistently recorded to provide reliable and effective emission reduction recommendations.

This protocol eliminates the common problems and barriers that cause many programs to fail. Our staff are trained and audited to avoid many of the common fugitive emission program problems. Some of these common problems include:

- · Inexperienced with camera use and the concepts of infrared thermography
- · Not using multiple camera angles
- · Constantly moving the camera from scene to scene without pausing in each view to look for gas images
- · Many leaks are missed by relying solely on the automatic mode (manual mode can be more effective in certain situations)
- · Scanning too fast and missing components

Accurate data collection and entry is crucial to maintaining an effective Fugitive Emission Management Program. The data management protocol includes a data QA/QC review process that contains three levels of evaluation:

- 1) Technician Self Check at the end of each assessment the technician must review each emission entry to locate and remediate any data inconsistencies
- 2) Team Lead Review at the end of each work day the Team Lead will run a QA/QC evaluation on each assessment and emission to ensure that data has been entered following the TARGET Protocol.
- 3) Project Manager Evaluation on a weekly basis the project manager will run all emission data through a QA/QC data evaluation to detect and eliminate any inconsistencies.

#### **APPENDIX**



**APPENDIX** 

Report Genrated on: 10/22/2018

#### OGI Technician Training and Experience

Survey Date	OGI Technician	Certification Date	Months of OGI Experience
2018-Jul-19	Andrew Sheffler	2017-Sep-05	11

# Attachment D Reciprocating Compressors

## Dominion Energy Transmission, Inc. Pleasant Valley Compressor Station 2018 Annual Report Reciprocating Compressors

Compressor ID (§60.5420a(b)(1)(ii))	Engine 03	Engine 04
Initial Startup of Reciprocating Compressor	5/8/2016	2/7/2017
Are emissions from the rod packing unit being routed to a process through a closed vent system under negative pressure? (§60.5420a(b)(4)(i))	No	No
If emissions are not routed to a process through a closed vent system under negative pressure, what are the cumulative number of hours or months of operation since initial startup or the previous rod packing replacement (whichever is later)?  (§60.5420a(b)(4)(i))	1979.9	2269.7
Units of Time Measurement (§60.5420a(b)(4)(i))	Hours	Hours
Deviations where the reciprocating compressor was not operated in compliance with requirements (§60.5420(b)(4)(ii) and §60.5420a(c)(3)(iii))	None	None