AECOM 11425 West Lake Park Drive Milwaukee, WI 53224

414.359.3030 414.359.0822

EPA Region 5 Records Ctr.



Memorandum

To	Sheila Sullivan/USEP	'A		ge 1
cc	Thomas Wentland/WDNR			
Subject	Master Disposal Service Landfill (MDSL) Superfund Site, Town of Brookfield, WI – Monthly Progress Report – May 2010 AECOM Project No. 60136225			
From	Jeanne Tarvin and Mark Mejac			
Date	June 10, 2010		-	
Distribution:	J. Mourand	H. Pirkey	R. Schneider	P. Hanz
	S. Hall	K. Duke		

Progress Made This Period 1.

The monthly groundwater monitoring event was conducted on May 27, 2010.

2. **Findings**

The May 27, 2010 groundwater sample from well PZ-02 revealed 11.0 µg/L of benzene, which is slightly greater than the Wisconsin Administrative Code Chapter NR 140 Enforcement Standard of 5 µg/L for benzene. Monthly groundwater monitoring of well PZ-02 commenced in June 2004. Since that time, benzene concentrations in groundwater samples from well PZ-02 have ranged between <0.41 μg/L and 11.5 μg/...

RD/RA Changes This Period 3.

None.

Contacts with Representatives of Local Community, Public Interest Groups or 4. State Government This Period None.

5. Problems or Potential Problems Encountered This Period None.

Actions Taken to Rectify Problems 6.

Extraction wells EW-1, EW-3, EW-4, and EW-8 require new level controllers. Corrective actions will be implemented in the event of a change in the status of the continued probationary shutdown of the groundwater extraction system.

7. Changes in Personnel This Period None.

AECOM

2

8. Projected Work Next Period

The June 2010 monthly groundwater monitoring event is scheduled to be conducted on June 16, 2010. Landfill cover repairs had been completed between September and December 2009. Follow-up activities, such as filling Geoweb cells that experienced settlement or erosion with topsoil and re-seeding of areas where vegetation is not yell established, are anticipated to be completed during June 2010.

- 9. Copies of Reports, Data, etc. None.
- 10. Other Information None.