

EPA Region 5 Records Ctr.



279202

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

POLREP

I3
11/7/95

Date: November 7, 1995
From: Charles Gebien, OSC, U.S. EPA, Region V
To: Terri Johnson, OSWER (703)603-9116
Rick Karl, EERB
H. Valetkevitch, OPA (312)353-1155
Don Bruce, EERB
Bill Messenger, EERB (312)353-9176
Eileen Furey, ORC (312)886-0747
Joe Schuessler, CDOE (312)744-6451
Joe Cisneros, EERB
US Fish and Wildlife Service, IL.
US Coast Guard District 9 (216)522-2738
Dennis Alberg, IEPA-ERU (217)782-1431
Subject: Autodeposition Inc. Site
Chicago, IL
Polrep No: Polrep 18
Site ID: A01
D.O. No: 5001 - 05 - 373
Response Auth.: CERCLA/Emergency Response
NPL Status: NON-NPL
Start Date: 06/29/95

CURRENT SITUATION: Removal activities continued the first part of the week. Weather: 35°F - 45°F, with some rain. See previous Polreps for historical information.

REMOVAL ACTIVITIES TO DATE: The following removal activities were undertaken for the period of 10/30/95 through 11/03/95:

Work was performed only monday and tuesday this week. Smith Environmental completed the removal of hazardous and non-hazardous debris from the west room to the rolloff container. Ongoing bulking of approximately 1,500 gallons of chromic acid solution from the facility vats was performed. A total of 5 vats contaminated with chromic acid and chrome sludge were cleaned. These materials were bulked to poly staging tanks (liq's) and a rolloff container (sol's) for disposal. A total of 96 Smith-cleaned steel and poly-drums were hauled off-site by Meyer Steel Drum, Inc. of Chicago, IL. One 4,900-gallon load of chromic acid liquids were shipped off-site for disposal at Research Oil via Trans-Enviro Transport under IL manifest no. IL4988957. 20 yards of chromium contaminated debris were shipped off-site for disposal at City Environmental using Ozinga Transportation under MI manifest no. MI3730419.

NEXT STEPS:

- Continue bulking of acid waste stream.
- Dispose of chromic acid solution liquids.

- Dispose of bulk chrome debris.
- Decontamination of chromic acid vats in east room.
- Begin dismantling of vats and hoods in east room.
- Begin dismantling of Autodeposition line.
- Obtain bids and award contract for asbestos removal.
- Prepare sampling plan to include concrete floor and subfloor soils.

COST INFORMATION:

	TO DATE	CEILING
ERCS (RES)	\$227,393 (as of 11/03/95)*	\$ 450,000
TAT	\$25,139 (as of 11/03/95)**	

* from 1900-55 and includes awaits costs.

** This cost does not include multiplier.

DISPOSAL INFORMATION				
WASTE STREAM	DATE SHIPPED	QUANTITY SHIPPED	DISPOSAL LOCATION	MANIFEST NUMBER
F008 DEBRIS	8/17/95	15 CY	MICHIGAN DISPOSAL	MI 4182307
	8/25/95	15 CY		MI 4182308
D007 DEBRIS	10/16/95	60 CY	CITY ENVIR. INC.	MI 3054844
	10/30/95	20 CY		MI 3730419
D002 CHROMIC & NICKEL LIQUID	9/25/95	5,000 GAL	RESEARCH OIL CO.	IL 6248948
	10/30/95	4,900 GAL		IL 4988957
D002 WASTE CORROSIVE LIQUID	9/29/95	1,200 GAL	CYANOKEM	MI 3730478
	10/25/95	4,300 GAL		MI 3054841
F008, D002, D006, D007 CYANIDE LIQUID	10/1/95	1,550 GAL	U.S. FILTER RECOVERY SYSTEM	MN 7301593
D001 FLAMMABLE LIQUID	10/3/95	1,500 GAL	PERMA-FIX OF DAYTON INC.	IL 6906081