

PROTECT 'N AGENCY

OCT 1 1 2001

2727 Airport Road Helena, MT 59601 (406) 443-4150 Fax: (406) 443-1252 E. Bldg. (406) 443-0760 S. Bldg. (406) 443-4155 W. Bldg. www.hydrometrics.com

October 10, 2001



Mr. Scott Brown
Remedial Project Manager
East Helena Site
U.S. Environmental Protection Agency
Region VIII, Montana Operations Office
Federal Building - Drawer 1009
301 South Park
Helena, MT 59626-0026

RE: Biannual Sampling at the Asarco East Helena Smelter

Dear Scott.

Hydrometrics has tentatively scheduled the Asarco Post RI groundwater and surface water sampling for November 5th through November 19, 2001. Starting with this next sampling event, a couple of sampling protocol changes will be implemented. These include:

- Replacing the bladder pump with a Grunfos 2" submersible pump the bladder pump
 has been generally used for RI/FS wells with a static water level greater than 60'. The
 bladder pump has, however, become increasingly difficult to decontaminate.
 Replacing it with the Grunfos pump should reduce equipment blank contamination,
 by reducing the number of analytical detects measured in the rinsate collected after
 the sampling pump has been decontaminated.
- Using new polyethylene sample bottles from Energy Labs in lieu of Certified Clean bottles. Analytical results were compared and found to be similar for both DI blanks using Certified Clean bottles, and for DI blanks using new bottles from Energy Labs. This change will make the Post RI sampling more consistent with other on-going sampling at the smelter, including sampling for the Interim Measures and for the RCRA Facility Investigation.
- Using one unique sample identifier for each sample bottle. In the past, we have used two unique sample identifiers for each bottle. One was a bottle I.D. number and the other was a sample number. This redundancy is not necessary. Sample uniqueness will be determined through sample numbers generated by Hydrometrics' Validation Department.

4070100



Mr. Scott Brown October 10, 2001 Page 2

If you have any questions or comments on our plans to implement these changes during this November's sampling event, please respond by October 25, 2001. I can be reached at 443-4150, extension 171.

Sincerely,

Garth Block

Project Manager

c: Jon Nickel

Bill Thompson

Walter Crane

Dave Sitch

Bob Miller

Clare Bridge