

Massachusetts Department of Environmental Protection

Bureau of Resource Protection – Watershed Permitting Program

Sanitary Sewer Overflow (SSO)/Bypass Notification Form

FOR DI	EP USE ONLY
Tay Idan	tification Number

A. Reporting Facility

4. Others notified:

٦.	Facility Information								
Hull, MA WPCF				MA0101231					
Reporting Sewer Authority				Permit #					
2. Authorized Representative Transmitting Form:									
Aram Varjabedian		Varjabedian	781-925-0906						
Fir	st Name		Last Name	Telephone No.					
	Plant Manager			avarjabedian@woodardcurran.com					
Tit	le			E-mail Address					
В.	Phone Notifications	S:							
1.	MassDEP staff contacte Contacted By	d: Email	David First Name	Burns Last Name					
2.	Date/Time contacted: Contacted by: EPA staff contacted: Contacted by:	Email	12/31/2016 12:30 PM David First Name						
3.	Date/Time EPA contact Board of Health contacte Contacted by:		<u>Joyce</u> First Name	Sullivan Last Name					
	Date/Time contacted:		12/31/2016 12:30 PM	_					
4.	Others notified: Contacted by: Title / Department Date/Time contacted:	Email	James First Name DPW - Director 12/31/2016 12:30 PM	Last Name					

At time of the email notification on 12/31/16: Ryan Joyce: MA Div of Marine Fisheries; Kurt Bornheim: Hull

Hull Harbor Master/Shellfish Warden; Chris Krahforst: Hull Conservation Agent



Massachusetts Department of Environmental ProtectionBureau of Resource Protection – Watershed Permitting Program

Sanitary Sewer Overflow (SSO)/Bypass **Notification Form**

_										
C.	SSO Information									
1.	or layout drawings for	uest for sewer tie card	Date and Time	12/30/2016 12:30 PM [approx]						
2.	SSO Stopped Date and Til	me Estimated by visual at the garage. 360 gall								
3.	SSO Discharge from:	Backup into Property			•					
	Specify: Back up through floor drain in detached garage. No discharge from garage area.									
4.	SSO Discharge to:									
	Specify: No Discharge to any receiving waters, storm drains, property basement, or ground surface. Only the garage area.									
	Location: Occurred at 26 Western Ave. Hull, MA 02045; detached garage on property.									
	(Description of discharge site or closest address)									
5. Estimated SSO Volume at time of this Report:			Estimated by visual a	and surface area of the garage &	depth of liquid. 360 gallon					
Method of Estimating Volume:			Visual & calculated							
		Other Method:								
6.	Cause of SSO Event:	Other (Specify Below)								
	Specify: One or more causes from above list may be the cause. Still undetermined at this time. Suspected sewer blockage. At this time sewer system issue still exists. Drain pipe in garage has been pumped out 2 times. Attempts to jet									
7.	Corrective Actions :	lines on 12/31 & 1/4/17 have been unsuccessful. Excavation of one area in the sewer main has been made, but still downstream of the affected area. Plan to perform second Excavation on 1/5/17 closers to the home.								
	Impact Area cleaned and/	or disinfected: Yes		Corrective Actions Completed:	No					
	Details:	Area was hosed down and clea	ned. Final cleaning to	be done at conclusion of the iss	sue.					



Massachusetts Department of Environmental Protection

Bureau of Resource Protection - Watershed Permitting Program

Sanitary Sewer Overflow (SSO)/Bypass

Notification Form


D. Comments/Attachments/Follow-up

Additional comments and planned actions:

Attached are the daily observations and actions since 12/30/16 to date.

I wish to provide the following:

Attachement, Additional Comments








Photo 3

http://mydoforms-hrd.appspot.com/imageViewer?blobKey=ag



Massachusetts Department of Environmental Protection

Bureau of Resource Protection - Watershed Permitting Program

Sanitary Sewer Overflow (SSO)/Bypass Notification Form

E. Certification Statement

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

http://mydoforms-hrd.appspot.com/imageViewer?blobK

01/04/2017

Signature of Authorized Representative

Date Signed

Please keep a copy of this report for your records. When submitting additional information, include the MassDEP Incident Number from

MassDEP Regional Office and EPA Telephone and Fax Numbers:

Northeast Phone: 978-694-3215 Fax: 978-694-3499 Southeast Phone: 508-946-2750 508-947-6557 Fax: Central R∈Phone: 508-792-7650 508-792-7621 Fax: 413-784-1149 Western F Phone: 413-784-1100 Fax: EPA Cont. Phone: 617-918-1870 617-918-0870 Fax: DEP 24-h(Phone: 888-304-1133



Hull Wastewater

Work Order Information

Date: 01/04/2017

Type:

Corrective Maintenance

Status: Completed

Asset

22 - WW -

Priority: High

Reason: Service Call

sewers/pipes/force mains

Description of Issue

Description: #26 western ave ongoing blockage repair work cont.

Notes:

W&C TV work, Rasano Davis Pump Truck and jetter work. After heavy rains house 26 continued to have blockage backup contained in garage.

Actions Taken

Staff:

Outside Contractor

Service:


ES, BB, and AV all worked with Rasano Davis in attempt to jet line. It has been difficult to jet and camera by #26 because it is in the middle of a 600 foot sewer on steep hill with 6" over 100 year old clay. Jetter was able to remove some debris and additional camera work found pipe upstream to apx 50 from house in fair to good condition.

ft.

< 20gallons

Photos





Attempted to
Dye test from upstream
m Hole to dounstream
m Hole. Dye not seen.

Dye did come out through floor drain in garage as pump truck was vacuuming up the liquid



Hull Wastewater

Work Order Information

Date: 01/9/4/2017

Type:

Corrective Maintenance

Status: Completed

Asset

1-3-17

22 - WW -

Priority: Normal Reason: Service Call

sewers/pipes/force mains

Description of Issue

Description: 26 Western Ave on going inspection & blockage repair

Notes:

Downstream of house #26 on western ave HuB construction excavated down 6 feet to sewer main where a jetter truck had previously hit something. An offset joint was repaired but was found not to be the cause of the blockage. An inspection port was also made in the sewer main

Actions Taken

Staff:

Outside Contractor

WRIVER CAMERA UP 20'+

down 130'
PIPE, N SATISFACTORY CONdition


Service:

This work occured on 1/3/17. HUB construction excavation and Wind River camera footage taken

on western ave.

Photos







TV truck

This work order was created in doFORMS.

GARAGE AREA



Hull Wastewater

Work Order Information

Date: 01/02/2017

Type:

Corrective Maintenance

Status: Completed

Asset

22 - WW -

Priority: N

Normal

Reason: Operational

Description of Issue

Description: 26 Western ave back-up

sewers/pipes/force mains

Notes:

Opened manhole 20051 on further investigation of issue on Friday 12/30/16 Eric and Bill on site

Actions Taken

Staff:

Eric Sutton

Service:

10:30am 12/30pm arrived at location to camera line, couldn't camera line due to blurry picture need to arrange Windriver assistance

Photos







Hull Wastewater

Work Order Information

Date: 01/01/2017

Type:

Corrective Maintenance

Status: Completed

Asset 22 - WW -

Priority:

Normal

Reason: Service Call

sewers/pipes/force mains

Description of Issue

Description: Check on 26 Western Ave previous blockage

Notes:

Partial blockage remaining in Street. Checking on resident garage floor drain

Actions Taken

Staff:

Bill Boornazian

Service:

Inspected garage floor drain at 26 western ave. Once in morning and once in afternoon. No change no overflow occuring at this time.

Photos





Hull Wastewater

Work Order Information

Date:

12/31/2016

Type:

Corrective Maintenance

Status: Completed

Asset

22 - WW -

sewers/pipes/force mains

Priority: High

Reason: Contractor Support

Description of Issue

Description: Western Ave

Notes:

Revisit in attempt to clear blockage

Actions Taken

Staff:

Aram Varjarbedian

Service:

Arrive at 7am, there until 10 am with WRIVER vac/jet truck. Mike Decosta and Jason from WR. Mark road where suspected blockage area is. Inform homeowner, Town, & Hub construction.

Photos



inspect #26 12/31/16
western Ave two
times leter in dey
area not overflowing



Work Order

Hull Wastewater

Work Order Information

Date: 12/31/2016 Type:

Corrective Maintenance

Status: Completed

Asset: MH 20038

Priority: Normal **Reason: Contractor Support**

Description of Issue

Description: Inspect and remv brick pieces. Attempt to jet down.

Notes:

Actions Taken

Staff:

Aram Varjarbedian

Service:

Vac out brick pieces with WRiver and attempt to jet down the street, but unable to, since liquid in drain in #26 garage started to rise.

Photos







Work Order Information

<u>Date:</u> 12/31/2016 <u>Type:</u> Corrective Maintenance <u>Status:</u> Completed

Asset: MH 20051 Priority: Normal Reason: Contractor Support

Description of Issue

Description: Manhole at base of Western Ave

Notes: Attempt to jet up the line to clear blockage

Actions Taken

Staff: Aram Varjarbedian

Service:

Jet line 6 to 7 times. Only able to get out approx 140 ft. Mark location on road.

Photos







Work Order Information

12/30/2016 Date:

Type:

Inspections

Status: Completed

Manhole ID: MH 20051

Priority:

Normal

Reason: Operational

Description of Issue

Description: Manhole Inspection

Notes:

Inspected, at bottom of hill of Western Ave.

Actions Taken


Staff:

Joe Basler and Aram

Service:

Inspect at approx 3pm - downstream of back up. Flowing ok. At bottom of hill by main street.

Photos







Work Order Information

<u>Date:</u> 12/30/2016 <u>Type:</u> Inspections <u>Status:</u> Completed

Manhole ID: MH 20038 Priority: Normal Reason: Operational

Description of Issue

Description: Manhole Inspection

Notes: Surcharged manhole

Actions Taken


Staff:

Aram Varjarbedian & Joe basler

Service:

Approx 230pm, found this manhole surcharged. Made a number of calls. Only Rosano-Davis available. Pump out manhole and found brick pieces.

Photos







Work Order Information

Date:

12/30/2016

Type:

Inspections

Status: Completed

Manhole ID: MH 20033

Priority:

Normal

Reason: Operational

Description of Issue

Description: Manhole Inspection

Notes:

Inspect and normal. Flow is toward Highland Ave. (Away from the affected area)

Actions Taken


Staff:

Aram Varjarbedian

Service:

1pm check - Manhole is OK. Not part of affected area.

Photos





Hull Wastewater

Work Order Information

Date:

12/30/2016

Type:

Corrective Maintenance

Status: Completed

Asset

22 - WW -

sewers/pipes/force mains

Priority:

Normal

Reason: Service Call

Description of Issue

Description: 26 Western Ave

Notes:

Request assistance by Muzi Drain

Actions Taken

Staff:

Aram Varjarbedian & Joe Basler

Service:

Visit location at 1230pm, sewage coming up through floor drain in garage. Inspect street manholes & found #20388 surcharged. Rosano Davis only pumper/contractor available. Still blockage in street. Clean garage area &set up for vector truck on Sat.

Photos

