



**OU1 Design Change and Modification Sheet:
Change/Modification # 35**

This form is used to document changes and modification to the approved plans.

This form will be kept with the official Quality Control Site Plan.

Date Initiated: 6/25/12

Date Executed: 6/25/12

Property ID: _____ Operable Unit 1

Design Change / Modification Description:

Sheet C6B, Proposed Final Grading and Restoration Plan (Search and Rescue Area). With the City of Libby's approval, eliminate two planter areas and restore as parking area. One located south of the search and rescue building and one located south east adjacent City Services Road.
Reference attached drawing.

Changes marked on Quality Control Plans? Yes ☒ No ☐

Signatures:

Approved:

USACE or EPA: [Signature]

Date: 6/25/12

City of Libby: Jim Hammer

Date: 6/25/2012

Acknowledged:

CQC: [Signature]

Date: 6/25/12


TQA: [Signature]

Date: 6/25/12

5

4

3



SEND INCLUDED IN SHEET C6.
AD ALIGNMENT AND ELEVATIONS PROVIDED BY
M GROUP, MISSOULA, MONTANA.

SHT. C6B
PROPOSED FINAL GRADING
AND RESTORATION PLAN
(SEARCH AND RESCUE AREA)

DAVIS CONTROL
5/8 REBAR "7322S"
N 1569086.3404
E 500017.1824
ELEV: 2065.71

TIE TO EXISTING GRADE
AT MAX 5% SLOPE

PROPERTY LINE
(APPROXIMATE)

SEARCH AND RESCUE
BUILDING

**DELETE
PLANTER
AREAS**

DAVIS CONTROL
STEEL PIN
N 1568889.3481
E 499888.4295
ELEV: 2066.74

ADJUST VALVE BOX TO
FINISHED GRADE

PLACE STEEL LANDSCAPING
EDGER OR OTHER MATERIAL
BETWEEN GRAVEL AND GRASS
TO PREVENT GRAVEL MOVEMENT
TO BASIN, WITH OPENING AS
NOTED FOR RUNOFF.

GRASS DEPRESSION
(NO ROCK TRENCH)
INV 64.75

PI STA 4+31.77
N 1568843.2584
E 500070.1543
Δ 62.11'
R 100'
T 60.22'
L 108.40'

FROM SHT C6B

JH 6/25/12