

EXCAVATION AND CLASS "A" PERMANENT
RESURFACING APPLICATION/PERMITDwg 1 thru 6 of 10
R/C: 4C
BUHE

(14)

01/12/98

APPLICANT

PACIFIC BELL

ADDRESS

100 W ALONDRA BLVD

CITY GARDENA ZIP 90248 TELEPHONE 310-515-461

REQUEST PREPARED BY AM IBARRA TELEPHONE 310-515-2461

ALL WORK MUST BE DONE IN ACCORDANCE WITH THE LATEST ADOPTED EDITION & SUPPLEMENTS OF THE STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION, THE LATEST REVISION OF STANDARD PLAN S-610, AND THE WORK AREA TRAFFIC CONTROL HANDBOOK (WATCH MANUAL).

REMARKS - WORK DESCRIPTION

PL 25,477' OF CONDUIT AND 6 MANHOLES

7621' DIRT 1x71' CONCRETE

1'x53' ASPHALT TRENCH WIDTH: 12"

FOR THE PURPOSE OF: PL U.G. CONDUIT & MANHOLES

NO. OF CUTS 1 TOTAL SQ. FT. 7745' EX CONC. EX A.C. EX DIRT

BACKFILL: ☐ SLURRY ☐ NATURAL SOIL ☐ IMPORTED
☐ SOIL CEMENT ☐ OTHERIS THIS WORK RELATED TO A CITY NOTICE OF PROPOSED IMPROVEMENT? ☐ YES ☒ NOIS STREET NOW UNDER CONSTRUCTION? ☐ YES ☒ NO

1. A COPY OF THIS PERMIT MUST BE ON THE JOB SITE AT ALL TIMES.

2. CALL UNDERGROUND SERVICE ALERT (U.S.A.) AT LEAST 48 HOURS PRIOR TO START OF WORK: 1-800-422-4133

3. CALL THE FOLLOWING AT LEAST 48 HOURS PRIOR TO THE START OF WORK:

BUREAU OF STREET LIGHTING: (213) 485-5924

DEPT. OF TRANSPORTATION, TRAFFIC SIGNAL CONSTRUCTION:
(213) 485-2261

4. CONTRACT ADMINISTRATION INSPECTION WORK MUST BE REQUESTED NO LATER THAN NOON OF THE PRECEDING WORK DAY. THE NUMBERS TO CALL FOR THE INSPECTION ARE:

JOB LOCATIONS IN SAN FERNANDO VALLEY: (818) 989-8335

JOB LOCATIONS NOT IN SAN FERNANDO VALLEY: (213) 485-3002

5. CALL FOR INSPECTION OF PERMANENT RESURFACING NO LATER THAN NOON OF THE PRECEDING WORK DAY.

6. ALL CHANGES IN SKETCHES AND PERMIT LIMITS MUST HAVE PRIOR APPROVAL BY THE CITY'S BUREAU OF ENGINEERING.

7. PEDESTRIAN AND VEHICULAR ACCESS MUST BE MAINTAINED AT ALL TIMES.

8. IF BARRICADES AND PROTECTIVE DEVICES ARE NOT FURNISHED BY THE CONTRACTOR AS REQUIRED, THE CITY OF LOS ANGELES MAY, AT ITS OPTION, PROVIDE THEM FOR A FEE TO THE CONTRACTOR.

9. TRAFFIC REQUIREMENTS: ALL TRAFFIC LANES (INCL. THROUGH, TURNING & PEAK HR. LANES) SHALL BE UNOBSTRUCTED FROM 3:30 PM TO 7 PM AND 6 AM TO 9 AM. ONE TRAFFIC LANE MAY BE CLOSED AT ALL OTHER TIMES.

10. THE JOB SITE, INCLUDING TEMPORARY RESURFACING, MUST BE MAINTAINED BY THE PERMITTEE UNTIL PERMANENT RESURFACING IS COMPLETED.

11. ALL PERMANENT RESURFACING MUST BE COMPLETED WITHIN 3 WEEKS OF THE TEMPORARY RESURFACING OR THE COMPLETION OF THE JOB.

12. ALL PERMANENT RESURFACING MUST BE IDENTIFIED BY AN APPROVED MARKER/TAG IDENTIFYING PERMITTEE AND THE YEAR THE WORK WAS COMPLETED. TAGS ARE TO BE PLACED AS CLOSE TO THE CURB AS POSSIBLE. FOR EXCAVATIONS LESS THAN 50' LONG, ONLY ONE TAG SHOULD BE PLACED IN THE MIDDLE. FOR LONGER EXCAVATIONS, TAGS SHOULD BE PLACED AT 50' INTERVALS AND AT BOTH ENDS.

13. THIS PERMIT EXPIRES 6 (SIX) MONTHS FROM THE DATE OF ISSUANCE UNLESS WORK HAS COMMENCED (LAMC 62.02).

U.S.A. NO.

TITLE/JOB ADDRESS

HARBORGATE WAY AND FRANCISCO ST

TG: 763, J3

S.D.

CHECKED FOR

SEWER

LOCATION

VALIDATION

A. Alvarado
1-13-99
Harbor Dist

ITEM	QUANTITY	UNIT	RATE	FEE \$
PERMIT				
ENGR.				
INSPECTION				
SURCHARGE				
TOTAL FEE				\$

INSPECTION REPORT

CONTRACTOR

V.C.L. Telecom Inc

JOB START

03/09/99

TEMPORARY RESURFACING COMPLETE

N/A

JOB COMPLETE

05/05/99

APPROVED BY INSPECTOR

DATE

05/05/99

REMARKS:

NO SDRF DUE
(DIRT ROAD)

LOCATOR CODE

W.O. NO.

E1300217

PERMIT NO.

099860018