RI-9900, APPENDIX H - AUDIT FORM

Plant/Location	Da	nte		
Equipment Job ID (*Maxim	no#) Routine	or Turnarou	und	
Names of Auditors				
Housekeeping Comments				
Equipment Service (acid, gasoline, sour gas, steam, et	c.)	MSDS# from JJSV		
	· <u>-</u>		·	
Complete the following questions:			Yes	No
1. Was Isolation List available and accurate for	current conditions?			
2. Are all Isolation, Operator, Craft, and Person	nal locks properly installed?			
3. Are all tags properly filled out and attached?				
4. Did employees on-site participate in a JJSV?				
5. Was a JHA for each craft performed?				
6. Are on-site employees aware of current hazardou	s conditions?			
7. Was proper PPE used?				
8. Did each person interviewed in the audit demonst	trate a clear understanding of the L	OTO process?		
Explain in detail any "NO" answers. Identify using q	uestion number.			
List names of people involved in this LOTO job Name Cr	aft	Company		
Lead Auditor signature	Phone num	ber		
Copies of this audit have been distributed to the followin Local Shift Team Leader (name) Local Maintenance Supervisor (name) Safety Team Lead (name)	g:			

*REVISED: 12/10 (Replaces 2/10) Certified as current and accurate: 12/10 9900-H-1

RI-9900, APPENDIX H - AUDIT FORM

*Questions to ask O & M during audit:							
1. What is the name of the individual who performed JJSV?							
The state of the s							
2. What is the process you are working on?							
3. What hazards are in the surrounding area?							
4. What is the location of safety equipment?							
5 Change and the 'entry' are any 'entry Const. in 1.40							
5. Show me the isolation points for this job?							
6. Explain the specifics of this job?							
Explain the specifies of this jou!							
Things for auditors to look for:							
ITEMS:	Correct	Missing	Incorrect	Incomplete	N/A		
PPE appropriate for the job hazards.							
MSDS Reference available	 	1 🗂	 	H			
Isolation List available @ Job Site / Control Rm.	 						
Tags completely filled out	1 🗂	18		Ħ			
Tags placed as per RI-9900							
Locks placed as per RI-9900							
Permits posted at job site	17						
Permits completed filled out and valid			Ī				
Electrical Isolation							
Overspeed trip disengaged and tagged							
Blinds in place per isolation list							
 Lock box on site 							
Housekeeping							
Notes and comments:							

*REVISED: 12/10 (Replaces 2/10) Certified as current and accurate: 12/10

9900-H-2