To: mjo1232@gmail.com[mjo1232@gmail.com]

From: Daly, Eric

Sent: Mon 8/1/2016 8:01:05 PM Subject: Niagara Falls Boulevard Site

NiagaraFallsBoulevardRadiological polrep 6.htm

NiagaraFallsBoulevardRadiological polrep 6 IMG 1294.JPG NiagaraFallsBoulevardRadiological polrep 6 IMG 1246.JPG

NFB Proposed Excavation Stages July 2016.pdf

Good Afternoon Mark:

How is your summer going? We have been making progress at the site. Had a break over the last two weeks and we are now back at the site. We are continuing the removal of the material within the GNBC front office area. I have attached my most recent Pollution Report.

Once we are finished with the internal office area, we will start excavating outside areas while the weather is cooperative. We had gamma survey data from our other EPA programs but we more recently conducted more detailed gamma survey assessments to really pinpoint the extent of the contaminated material. As we drove along your border we did find elevated readings in one section of your existing paved parking lot. Attached is a figure (NFB Proposed Excavation Stages July 2016.pdf). If you look in the upper right of the yellow bordered areas, you will see an area labeled Stage 2. That eastern yellow extends into your parking lot. We would eventually need to excavate that area. I would like to discuss that with you.

Also, I think it would be a good idea for our team to thoroughly gamma survey your entire parking lot and back field. It was done by our other program but I would like to put the equipment to good use while we have it on site. That way we are certain there aren't other areas of concern.

Please let me know your opinion. I hope all is well. Thanks

Regards,

Eric

"We must, indeed, all hang together, or assuredly we shall all hang separately", Benjamin Franklin Eric M. Daly On-Scene Coordinator/Radiological Response Specialist US Environmental Protection Agency- Region II

ERRD/RPB/PPS 2890 Woodbridge Avenue Edison, NJ 08837 daly.eric@epa.gov 732-321-4350

Attached is the most recent Pollution Report for Niagara Falls Boulevard Site.

Reporting Period: 06/24/2016 through 07/13/2016

USEPA Pre-Remedial Program performed an assessment at the Niagara Falls Boulevard Site (NFB) in 2013-2014. Based on the Pre-Remedial Evaluation, the site did not meet the minimum criteria necessary to be placed on EPA's "National Priorities List", a list of hazardous waste sites in the U.S. which are eligible for long-term cleanup financed under the federal Superfund program. However, it was subsequently determined that material contaminated with radiation was located beneath the asphalt parking lot shared by the bowling alley and a building supply center. EPA determined that the Agency would further assess the site to determine if an action under EPA's short term, or "removal" program was warranted.

From June 24th through July 12th the following tasks/events occurred:
•□□□□□□ OSC Daly, HP Nguyen, Weston (2) and Guardian (RM, FCA, 2 Operators and 1 Tech mobilized to Site on June 24, 2016.
•□□□□□□ Decontamination tent construction outside of GNBC Office Area.
•□□□□□□ Exhaust system and chimney constructed in GNBC Office Area.
•□□□□□□ Particulate air monitoring and Radeco air monitoring conducted in the GNBC Office Area as well as strategic locations within other area of GNBC building and exterior of the building during interior operations.
• □ □ □ □ □ Multi-Rae was monitoring interior air quality (CO2, Oxygen) within the interior work space of GNBC Office Area throughout operations.
• □ □ □ □ □ GNBC Office Area concrete floor was cut, removed from area, sections scanned for radiological scan with pancake probe and swipes taken prior to relocating to secure storage container. No indication of contamination have been observed. Concrete will be disposed of as non-hazardous once conformational laboratory analysis results received.
•□□□□□□ The removal of the asphalt/slag layer of GNBC Office Area was initiated. Material was placed in cubic yard boxes. The boxes were sealed prior to leaving the interior space. In the decon tent the boxes were swiped and swipe samples analyzed prior to boxes being relocated to secure storage container.
•□□□□□□ All personnel within the GNBC Office Area were in appropriate PPE and were scanned with pancake probe within the decon tent prior to removal of PPE to determine if any removable contamination is leaving the building. No above background readings were observed during activities during this report time range.
•□□□□□□ On July 5, 2016, the Dan Telvock news report was released via newspaper, internet and Channel 2 news broadcast. This report covered potential/existing radiological sites within the Niagara County area. Some information was based on in-person interview with OSC Daly on June 10, 2016. Both Niagara Falls Boulevard and Holy Trinity Sites were mentioned in the news piece.
•□□□□□□ There have been a few episodes of vandalism at the office trailer portion of Niagara Falls Boulevard Site located on 9626 Niagara Falls Boulevard. The portable toilets have been knocked over twice. More recently when the Site crew was off over the July 4 th break (off on July 3 rd and 4 th). When OSC and crew returned to the site on July 5 th both portable toilets were on their sides. The portable toilets are subcontracted by USEPA Contractor Guardian Environmental Services (GES). The portable toilet company informed GES that during our week break in June (June 17-23), the toilets were tipped then as well. A police report was filed with the Niagara Falls Police Department. On July 7 th , police officers toured Site with OSC and obtained more information regarding the vandalism. On July 13 th , motion sensor lights were

installed in the office trailer area.
•□□□□□□ On July 13, 2016, OSC Daly requested verbal increase of \$1,400,000.00 for a total project ceiling of \$2,000,000.00 to continue the emergency Comprehensive Environmental Response Compensation and Liability Act (CERCLA) removal action at the Niagara Falls Boulevard Site.
• • • • • • • • • • • • • • • • • • •
•□□□□□□ The last day working on Site was July 13, 2016 for this tour.
Anticipated Activities:
•□□□□□□ Mobilize back on Site August 1, 2016.
•□□□□□□ Stabilization of GNBC Office structure due to newly discovered inefficient roof support and suspect perimeter wall footers. The construction of this addition was not by code and necessary steps must be taken to stabilize structure in order to continue work. Permanent measures must be taken to bring this structure up to code.
•□□□□□□ Continuation of the excavation and staging of contaminated material from GNBC Office Area.
•□□□□□□ Begin removal of asphalt, excavation of contaminated material from specific sections of the parking lot and staging.
•□□□□□□ Initiate excavation and staging of contaminated material from other internal spaces within GNBC structure.
•□□□□□□ Post excavation sampling, analysis of GNBC Office footprint and other excavated areas.
•□□□□□□ Backfilling of cleared excavated area with clean fill.
•□□□□□□ Bid out transport and disposal of contaminated material.

Response Actions to Date

7 Cubic yard boxes of radiological contaminated material was removed from the GNBC Office Area and staged in secured containers during this time period

USEPA has been coordinating with NYS, Niagara County and local representatives throughout the assessment/removal process.

Regards,

Eric

"We must, indeed, all hang together, or assuredly we shall all hang separately", Benjamin Franklin Eric M. Daly On-Scene Coordinator/Radiological Response Specialist US Environmental Protection Agency- Region II

ERRD/RPB/PPS 2890 Woodbridge Avenue Edison, NJ 08837 daly.eric@epa.gov 732-321-4350

Attached is a Pollution Report (POLREP) regarding:

USEPA Region II Niagara Falls Boulevard Radiological Site 9524-9540 Niagara Falls Boulevard, Niagara Falls, NY

To view this POLREP, please open the attachment.

For additional information regarding this site, please visit the website by clicking on this link: http://www.epaosc.org/NiagaraFallsBoulevardRadiological