

Message

---

**From:** d'Almeida, Carolyn K. [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=9EC4401AFA1846DD93D52A0DDA973581-CDALMEID]  
**Sent:** 8/22/2016 8:03:38 PM  
**To:** Davis, Eva [Davis.Eva@epa.gov]; Herrera, Angeles [Herrera.Angeles@epa.gov]; Henning, Loren [Henning.Loren@epa.gov]; Butler, Thomas [Butler.Thomas@epa.gov]; Levine, Herb [Levine.Herb@epa.gov]  
**CC:** Dan Pope [DPope@css-dynamac.com]; Brasaemle, Karla [KBrasaemle@TechLawInc.com]  
**Subject:** RE: ST012 weekly report thru August 12, 2016  
**Attachments:** ST012\_RDRAWP\_ADDENDUM2\_RTCs.pdf

Just received responses to comments on the EBR workplan

---

**From:** Davis, Eva  
**Sent:** Monday, August 22, 2016 12:47 PM  
**To:** d'Almeida, Carolyn K. <dAlmeida.Carolyn@epa.gov>; Herrera, Angeles <Herrera.Angeles@epa.gov>; Henning, Loren <Henning.Loren@epa.gov>; Butler, Thomas <Butler.Thomas@epa.gov>; Levine, Herb <Levine.Herb@epa.gov>  
**Cc:** Dan Pope <DPope@css-dynamac.com>; Brasaemle, Karla <KBrasaemle@TechLawInc.com>  
**Subject:** RE: ST012 weekly report thru August 12, 2016

As for areas where additional data is needed to define the LNAPL and dissolved phase zones:

In the UWBZ, the extent of the dissolved phase plume is not defined to the north between U-12 and U-02; and to the west between U-11 and U-12

In the UWBZ, the extent of LNAPL is not defined north of UWBZ-10 and UWBZ-11; west of CZ22/UWBZ35; east of UWBZ30 and UWBZ-21; or below UWBZ-34

In the LSZ, the extent of the dissolved phase plume (greater than 5 ug/l) is only defined by W-38 to the east and LSZ 47 to the south – essentially all of the perimeter of the site is not defined for the dissolved phase plume

In the LSZ, the extent of LNAPL is not defined east of LSZ-14 (north of LSZ-45); south of LSZ-46, LSZ-48, and W-11; west of W-11, LSZ-50, LSZ-49, and W-30; north of LSZ-51, LSZ-28, and LSZ-43; and below LSZ-50

The pre-SEE water table and gradient has not yet been re-established, but loss of containment will occur downgradient from LSZ-14, LSZ-44, and W-36 in the LSZ, and from UWBZ-21 and UWBZ-30 in the UWBZ – another goal for Wednesday's meeting should be to get them to do hydraulic containment.

---

**From:** d'Almeida, Carolyn K.  
**Sent:** Monday, August 22, 2016 11:30 AM  
**To:** Herrera, Angeles <Herrera.Angeles@epa.gov>; Henning, Loren <Henning.Loren@epa.gov>; Butler, Thomas <Butler.Thomas@epa.gov>; Levine, Herb <Levine.Herb@epa.gov>  
**Cc:** Davis, Eva <Davis.Eva@epa.gov>; Dan Pope <DPope@css-dynamac.com>; Brasaemle, Karla <KBrasaemle@TechLawInc.com>  
**Subject:** FW: ST012 weekly report thru August 12, 2016

Forwarding to you the latest Weekly Report for ST-12; we should have Amecs presentation either later today or tomorrow. What you will notice:


1. Sect III Table A – they are still removing thousands of pounds of hydrocarbons in vapor via SVE

2. Sect IV – groundwater levels continue to rise, they have stopped reporting prior water levels though. From the last weekly report showing the entire series of water levels water levels are about a foot below the baseline established prior to SEE:


**A. Perimeter groundwater elevation differences (measured in feet) adjusted for regional groundwater table increase**

Monitoring Well	7/8/2016		7/15/2016		7/22/2016		7/29/2016	
	Change from Baseline	Change from Previous	Change from Baseline	Change from Previous	Change from Baseline	Change from Previous	Change from Baseline	Change from Previous
CZ/UWBZ Wells								
ST012-C01	-1.92	0.06	-1.84	0.11	-1.87	0.00	-1.81	0.09
ST012-C02	-1.26	0.06	-1.21	0.08	-1.21	0.03	-1.08	0.16
UWBZ Wells								
ST012-RB-3A	-1.36	0.06	-1.31	0.08	-1.32	0.02	-1.20	0.15
ST012-U02	-0.68	0.08	-0.59	0.12	-0.49	0.13	-0.34	0.18
ST012-U11	-1.86	0.09	-1.81	0.08	-1.83	0.01	-1.75	0.11
ST012-U12	-1.82	-0.06	-1.58	0.27	-1.64	-0.03	-1.54	0.13
ST012-U37	-1.33	0.06	-1.32	0.04	-1.32	0.03	-1.14	0.21
ST012-U38	-1.09	0.06	-1.02	0.10	-1.07	-0.02	-0.90	0.20
LSZ Wells								
ST012-W11	-1.30	-1.17	-1.21	0.12	-1.14	0.10	-1.24	-0.07
ST012-W12	-1.31	0.06	-1.24	0.10	-1.29	-0.02	-1.20	0.12
ST012-W24	-0.90	0.06	-0.82	0.11	-0.83	0.02	-0.76	0.10
ST012-W30	-1.67	0.08	-1.59	0.11	-1.63	-0.01	-1.53	0.13
ST012-W34	-0.78	0.09	-0.71	0.10	-0.78	-0.04	-0.60	0.21
ST012-W36	-0.19	0.08	-0.11	0.11	-0.19	-0.05	-0.04	0.18
ST012-W37	-1.13	0.10	-1.02	0.14	-1.09	-0.04	-0.88	0.24
ST012-W38	-0.76	0.04	-0.67	0.12	-0.71	-0.01	-0.54	0.20

CZ and UWBZ Groundwater Elevations



LSZ Groundwater Elevations



- Sect V & VI – Well temperatures within the SEE treatment area and on perimeter are still near boiling temperature five months after cessation of steam injection.

4. Sect VII, Attachment 1 and final figures - LNAPL is rebounding in wells post SEE and being passively recovered. The last figure just prior to shut down of SEE showed all green dots in the Lower Saturated Zone, indicating no NAPL observed, however a sheen is now being observed, suggesting that SEE has not yet removed the LNAPL source even within the treatment area.

The site is still hot, LNAPL and dissolved contaminants now are much more mobile than they were prior to SEE, SVE is only removing volatalized contaminants in the vadose zone.

---

**From:** Smallbeck, Donald R. [<mailto:Donald.Smallbeck@amecfw.com>]

**Sent:** Friday, August 19, 2016 6:03 PM

**To:** JERRARD, CATHERINE V CIV USAF HAF AFCEC/CIBW <[catherine.jerrard@us.af.mil](mailto:catherine.jerrard@us.af.mil)>; (Geoffrey.Watkin@cn-bus.com) <[Geoffrey.Watkin@cn-bus.com](mailto:Geoffrey.Watkin@cn-bus.com)>; d'Almeida, Carolyn K. <[dAlmeida.Carolyn@epa.gov](mailto:dAlmeida.Carolyn@epa.gov)>; Wayne Miller <[Miller.Wayne@azdeq.gov](mailto:Miller.Wayne@azdeq.gov)>; Pearson, Stuart C. <[Stuart.Pearson@amecfw.com](mailto:Stuart.Pearson@amecfw.com)>

**Cc:** Davis, Eva <[Davis.Eva@epa.gov](mailto:Davis.Eva@epa.gov)>; Brasaemle, Karla <[KBrasaemle@TechLawInc.com](mailto:KBrasaemle@TechLawInc.com)>; Levine, Herb <[Levine.Herb@epa.gov](mailto:Levine.Herb@epa.gov)>; [steve@uxopro.com](mailto:steve@uxopro.com)

**Subject:** ST012 weekly report thru August 12, 2016

BCT members

Please find attached for your information the preliminary weekly report describing ST012 activities thru August 12, 2016.

If you have any questions, call Cathy or myself.

D.R. Smallbeck  
Principal Program Manager  
Construction Remediation

Amec Foster Wheeler  
4600 E Washington Street, Suite 600  
Phoenix, Arizona 85034  
Tel: 602-733-6040  
Cell: 707-480-7212  
[Donald.Smallbeck@amecfw.com](mailto:Donald.Smallbeck@amecfw.com)  
[amecfw.com](http://amecfw.com)



This message is the property of Amec Foster Wheeler plc and/or its subsidiaries and/or affiliates and is intended only for the named recipient(s). Its contents (including any attachments) may be confidential, legally privileged or otherwise protected from disclosure by law. Unauthorised use, copying, distribution or disclosure of any of it may be unlawful and is strictly prohibited. We assume no responsibility to persons other than the intended named recipient(s) and do not accept liability for any errors or omissions which are a result of email transmission. If you have received this message in error, please notify us immediately by reply email to the sender and confirm that the original message and any attachments and copies have been destroyed and deleted from your system. This disclaimer applies to any and all messages originating from us and set out above. If you do not wish to receive future unsolicited commercial electronic messages from us, please forward this email to: [unsubscribe@amecfw.com](mailto:unsubscribe@amecfw.com) and include "Unsubscribe" in the subject line. If applicable, you will continue to receive invoices, project communications and similar factual, non-commercial electronic communications.

Please click <http://amecfw.com/email-disclaimer> for notices and company information in relation to emails originating in the UK, Italy or France.