NUS CORPORATION SUPERFUND DIVISION

INTERNAL CORRESPONDENCE

5/24/84-1

TO: FILE

DATE: MAY 24, 1984

FROM: JOHN PANARO John M. Panoro

COPIEFILE

TDD No. F1-8305-04 Job No. 3408 0300.01

The Olin site in Hamden, Connecticut was sampled on May 15 and 16, 1984. The weather conditions were partly cloudy with occasional rain. The sampling team which consisted of John Panaro, Rob Palermo, Bob Ross and Larry Fitzgerald met with Olin Representatives Paul Duff, Ray Thomas, and Ted Groom at 7:00 a.m. on Tuesday, May 15, 1984. The NUS team proceeded to collect 13 groundwater samples and one surface water sample on May 15. Four groundwater samples, seven surface water samples and three soil samples were collected on May 16. Off-site samples consisted of five wells and four surface water locations. The attached map delineates the sample locations.

Some sampling points that were defined in the task work plan were not able to be sampled for various reasons. G-12 (the Davenport Photo well) was not able to be sampled because the cap to the well was located underground and it was covered with water, G-13 (ERT-well 8) could not be found, G-20 (New Haven Water Company test well) was not sampled because Bob Grabarek did not meet John Panaro at the well at 2:00 p.m. on May 15, 1984, G-9 (well H1A) was not sampled because it was too shallow, and S-2 (soil from the pit across the street from the H. A. Leed Company) was not taken because the pit was partially filled in. G-19 turned out to be the Whitney south well instead of the Whitney north well and two previously unknown wells were found near S-2. These wells were locked and we did not know who owned them so they were not sampled.

The guidelines for collecting soil samples (monograph no. 10), groundwater samples (monograph no. 8) and surface water samples (monograph no. 9) were followed. Purging of on-site monitoring wells required less time than expected because the centrifugal and air drive pumps operated very efficiently.

Two sets of each sample were taken because Olin split samples with us at the end of each day. Organics samples (extractables and volatiles) were preserved with ice immediately upon collection. The heavy metals samples (Task 1 and 2) were preserved with 1.5 ml of a 25% solution of HNO₃ at the end of each day before leaving the site and before splitting samples.

As the samples were collected, Chain of Custody (C.O.C.) was maintained on C.O.C. record numbers 02200, 02201, and 02204. Chain of custody for Olin's samples was maintained on C.O.C. record number 02202 for samples collected on May 15, 1984, and on C.O.C. record number 02203 for samples collected on May 16, 1984. NUS's samples were transferred to C.O.C. record numbers 02207, 02198, and 02199 for shipment to Rocky Mountain Analytical (metals analyses) and to C.O.C. record numbers 02206, 02209, and 02210 for shipment to Mead Compuchem (organics analyses).

MEMO TO: FILE MAY 24, 1984 - PAGE TWO

All bottles for NUS's and Olin's samples were provoded by NUS. All VOA vials were preserved with mercuric chloride before leaving the NUS/FIT office in Bedford, Massachusetts.


The HNu was used to monitor the air while taking soil samples and before purging wells. Readings above background were detected at G-14 (2 ppm) and G-15 (.5ppm). These levels were detected in the well casing and not in the breathing zone.

JMP/tao


cc: R. DiNitto

T. DeMarco

66 0 ***



CC HARRET AEFT



WELL NUMBER NUS/OLIN		DEPTH TO WATER SURFACE (FEET)	DEPTH OF WELL (FEET)	VOLATILE ORGANICS PRESENT VIA SNIFFER (YES/NO)	QUANTITY OF WATER PURGED	SAMPLES TAKEN	- COMMENTS AND/OR OBSERVATIONS
	D \DDIO	NA	30'	NA	NA	full prioriti	
. G2	ERT	13'3"	64'8"	No	14.2 gal.	11	1 ap sample
G3	ERT	24'4"	, 	No	5.0 gal.	11	
G4	ERT 2	9'	61'	NO .	14.5 gal.	(1	
G5	ERT	91	40' 9"	No	11.0 gal.	11	
G6	2A HIMMEL	<u> </u>	50'	<u> </u>		11	Table
G7	TECH	AIA	30	NA	NA NA		Tap sample.
	AUTO	7	20'	N A	NA	11	Tap sample
G9	НТА	1//11	10'	No			
G10	ERT	1'6"	<u> </u>	No	6.0 gain	11	not sampled because too shallo-
G-11	BRT	3,11,	66'6"	No	17.7 gal.	11	
i	3A	2'4"	41'6"	No.	10.8 gal.	- 11	-
	PHOTO ERT	<u> </u>					Unable to sample (underwater)
G-13	8 ERT		,	HHU reading of	0 5 1		not able to locate.
G-14	13	2.5'	6'	2 ppm in well		full priorities	
G-15	ERT 5	5'	66'	myself authorized	16.0 gal.	11	
G-16	ERT 12	5'4"	13.5".	No	6.0 gal.	11	
G-17	ERT 7	11611	581	No	15.5 gal.	N .	hard to find - close to ground
G-18	HA LEEDER	A M	j	NA	NA	11	large production well in the factory
G-19	NORTH WHITNE	NA	Ś	A PT	NA	11	Whitney south well
G-20	NORTH LATEN	0.					not sampled because water Co. did not st
	POND	NA	NA	No	MA	full Priorities	Sheen seen
SW2	POND	MA	NA	No	NA	11	sheen seen
C1.73	HIMMEL LAGOON	1 A L A	NA	No	MA	li li	lagoen was green and the soil aroundi
	POND D	NA	NA	No	NA	- 11	Strong biological odoc
SW5	GUEEN P <u>ùtham</u>	NIN	NA	No	NA	11	Stream that enters fund A : Tare boice 14
SW6	MID CREEK	NA	AM	No	NA	11	erouses futnam Ave. sheen seen stream that enters fond A ; just before it
SW7	POND C	NA	NA	No	MA		enters fond A. sheen seen
SW8	LAKE		NA	No	NA		Sheen seen
S 1		MA	11A	No	NA	11	duplicate sample; soil near well?
S 2		13/1	140	110	1411	11	Inct taken hocause fit was partially filled in.
s 3		MA	NA	No	NA		Two monitoring wells were found (locked).
		1 + 11	IN IT	140	1 14 11	Tou Priorities	oid waste area between pond A and And C
	<u> </u>	<u> </u>		ļ		<u> </u>	

NA - not applicable

SAMPLES COLLECTED: Wells: 16 (deplicate of 6-10)

surface water: 8

: 3 (depluste of s-1)

NUS CORPORATION REGION I

NATIONAL LABORATORY CONTRACT/ORGANICS AND INORGANICS TRACKING RECORD

NAME OF SITE: Olin Corporation

EPA TDD NO.: F1-8305-04

NUS JOB NO.: 3408

CASE NO.: 2620

Sampling Date	Name of Laboratory	Shipping Date	Shipping Method	Air Bill No. (if any)	
May 15, 16, 1984	Mead Compuchem (org.) Rocky Mtn. (inorg.)	May 17, 1984	Federal Express	814440126 (org.) 814439791 (inorg.)	
Type of Media Sampled	No. of samples (including blanks and duplicates)	Analysis Requested	Traffic Report <u>Duplicate No.</u>	Traffic Report Blank No.	
water	26	full priority pol.	A2322 & A2331 MA0219 & MA0228	A2317 & MA0214	
soil	4	full priority pol.	A2334 & A2338 MA0231 & MA 1235	A2316 & MA0213	

Delivered from	EPA t	o NUS	Contract	Laboratory	Officer	by:

Signature:

_ Date: