Manhole Inspection Summary M			anhole # S06M007MH	
Printed On: 6/24	l/2010			Page 1 of 4
Inspection	☐ Is Incomplete	Rating: 2) Good		
Record Plat: 06	6M Node: 007	Status: Found		Insp Date: 4/25/08 9:52 AM
Incomplete Cor	nments			Crew: BC JD
				Inspector: Chung
				Firm: URS
Location	Address: BOSWELL	RD		Cross Street: FREDERICK AVE
Manhole	Type: Junction L	_ocation: Grass		Ground Conditions: Dry
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None
Comments				
Cover	Shape: Circular	Diameter: 32	. ,	
.	Type: Sanitary	Condition: Soun		Cover Material: Cast Iron
Properties:	☐ Bolted ☐ Vente	d	Water T	ight Insert
Frame	Offset: 4 (in.)	Condition: 🗸 Sound	Crac	ked Leaks
Chimney / Frame Adjustment				
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall
Corbel	Material: Brick	✓ Parge	d Type:	Concentric/Eccentric
Condition:	Condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall
Barrel	Material: Brick	✓ Parge	ed .	
Shape:	Circular Dia	meter: 48 (in.) Leng	th: (in.))
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Loose	Brick Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar 🗌 Ro	ots 🗌 Wall
Bench	✓ Exists Material: B	Brick	✓ Parge	d
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated ☐ Leaks ☐ Debris
Channel	Material: Brick	✓ Parge	ed .	
Channel E	xposure: Fully Open	Junc Dist: 0	nearest.	5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	Deteri	orated ☐ Leaks ☐ Debris
Steps	Count: 15 Missing:	0 Corroded		
Surcharge	✓ Evidence Of Surce	charge Depth: 5 (f	ft.)	ve Surcharge Present

Printed On: 6/24/2010			Page	2	of
Location View		Top View			
		EVIDENCE OF SURCHAR	RGE ON	1 3R	D
OFFSET		CHIMNEY			

Manhole # \$06M__007MH

4

Manhole Inspection Summary

Manhole Inspection Summary	Manhole # S06M007MH
Printed On: 6/24/2010	Page 3 of 4
15 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 15.6 (in.) Rod and Bar (Angled) Pipe Material: Concrete Pipe Lined Invert Depth: 28.60 (ft.) Flow Characteristics: Turbulent	Drop: None
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
·	
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection
15 in. Circular Gravity Sewer Pipe In @ 6 O'Clock	Possible Illicit Connection 6 O'Clock Inflow
15 in. Circular Gravity Sewer Pipe In @ 6 O'Clock Pipe Height: 15.6 (in.) Rod and Bar (Angled) Pipe Material: Concrete Pipe Lined Invert Depth: 28.30 (ft.) Flow Characteristics: Turbulent	_
15 in. Circular Gravity Sewer Pipe In @ 6 O'Clock Pipe Height: 15.6 (in.) Rod and Bar (Angled) Pipe Material: Concrete Pipe Lined	6 O'Clock Inflow

Manhole Inspection Summary	Manhole # S06M007MH		
Printed On: 6/24/2010	Page 4 of 4		
8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock	9 O'Clock Inflow rop In @ 9 O'Clock		
Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: Outside Rod and Bar		
Pipe Material: Clay	Angled: Yes Reading: 26.40 (ft.)		
Invert Depth: 18.40 (ft.) Flow Characteristics: Fast	Inv Depth: 27.40 (ft.)		
Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	Drop Condition: Open		
Silt Depth: (in.) Deposits Extent:	Connects To: Manhole		
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection		