Manhole Inspection Summary M			anhole # S07II2003MH				
Printed On: 12/1	7/2008			Page 1 of 3			
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 07	7II2 Node: 003	Status: Found		Insp Date: 10/6/08 11:17 AM			
Incomplete Comments				Crew: REI2			
				Inspector: Morris, W			
				Firm: REI			
Location	Address: 6313 PIMIL	ICO RD		Cross Street: GREEN MEADOW PKWY			
Manhole	Type: Inline L	ocation: Grass		Ground Conditions: Dry			
	☐ Prev. Rehab V	Weather: Dry	S	Subject To Ponding: None			
Comments		TION BY RK&K CREV S - COMPLETED BY		07/06/2006 MNH STATUS: CO			
Cover	Shape: Circular	Diameter: 24	(in.) Lengt	h: (in.) Dist A/B Grade: -8 (in.)			
	Type: Sanitary	Condition: Soun	nd	Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 0 (in.)	Condition: 🗹 Sound	☐ Cracl	ked Leaks			
Chimney / Frame Adjustment ✓ Exists Material: Brick ☐ Parged Height: 3 (in.)							
Condition: ☐ Sound ☐ Cracked ✓ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration: ☐ None <mark>☑ Joint</mark> ☐ Cracks ☐ Mortar ☑ Roots ☐ Wall							
Corbel	Material: Brick	☐ Parge	d Type:	Concentric/Eccentric			
Condition:	☐ Sound ☐ Cracked ✓ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mort	ar 🗸 Ro	ots 🗹 Wall			
Barrel	Material: Brick	☐ Parge	d				
Shape:	Circular Dia	meter: 48 (in.) Leng	th: (in.)				
Condition:	☐ Sound ☐ Cracke	d Root Intrusion	Loose	Brick Deteriorated			
Infiltration:	☐ None ☐ Joint	☐ Cracks ✓ Mort	ar 🗸 Ro	ots 🗸 Wall			
Bench	✓ Exists Material: B	Brick	☐ Parge	Debris (not Condition related)			
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris			
Channel	Material: Brick	☐ Parge	d 🗌 Deb	ris (not Condition related)			
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth:			
Condition:	✓ Sound ☐ Cracke	d Root Intrusion	☐ Deteri	orated Leaks Debris			
Steps	Count: 4 Missing: 0	0 Corroded					
Surcharge	✓ Evidence Of Sure	charge Depth: 1 (f	t.) 🗌 Activ	ve Surcharge Present			

Manhole Inspection Summary

Manhole # S07II2003MH

Page 2 of 3

Location View

Printed On: 12/17/2008



Defect



Barrel root intrusion and infiltration.

Defect



Adjustment and Corbel root intrusion and infiltration.

Top View



Adjustment, Corbel and Barrel root intruision and infiltration. Evidence of surcharge - Bench debris.

Defect



Below grade.

Manhole Inspection Summary

Manhole # S07II2003MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 5 O'Clock

Infiltration: None



Rod and Bar (Angled)								
Pipe Material: Clay	☐ Pipe Lined							
nvert Depth: 9.15 (ft.) Flow Characteristics: Slow							
Deposits: 🗸 None 🗌]Mud ☐ Sludge ☐ Debris ☐ Grease							
Silt Depth: (in.)	Deposits Extent:							

Pipe Seal Cond: Unknown

Drop: None		

Connects To: **Manhole**Possible Illicit Connection