Manhole Inspection Summary M			Manhole #	S07Q007	ИΗ		
Printed On: 6/24	1/2010			Page 1	of 3		
Inspection	☐ Is Incomplete	Rating: 4) Poor					
Record Plat: 07	7Q Node: 007	Status: Found	Insp	o Date: 5/23/08 1:2 3	3 PM		
Incomplete Comments			Crew	: RL MO			
			· · · · · · · · · · · · · · · · · · ·	: Lamont			
			Firm	: URS			
Location	Address: LOUDON	PARK CEMETARY	Cross Street	: ROW			
Manhole	Type: Inline	Location: Easement / I of Way	Right Ground Cond	Ground Conditions: Dry			
	✓ Prev. Rehab	Weather: Dry	Subject To Po	onding: None			
Comments	LOOSE FRAME						
Cover	Shape: Circular	Diameter: 32	(in.) Length: (in.) [Dist A/B Grade: 18	(in.)		
	Type: Sanitary Condition: Sound Cover Material: Cast Iron						
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	☐ Cracked ☐ Lea	ks			
Chimney / Fra	Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: None Joint Cracks Mortar Roots Wall							
Corbel	Corbel Material: Brick						
Condition:	☐ Sound ☑ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	nfiltration: ☐ None ☐ Joint <mark>☑ Cracks</mark> ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Material: Brick	✓ Parge	ed				
Shape: Circular Diameter: 48 (in.) Length: (in.)							
Condition:	condition: ☑ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar □ Roots □ Wall				
Bench	✓ Exists Material:	Brick	✓ Parged				
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	☐ Deteriorated ☐ Lo	eaks Debris			
Channel	Material: Brick	✓ Parge	ed				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:							
Condition:	✓ Sound ☐ Crack	ked Root Intrusion	☐ Deteriorated ☐ Lo	eaks Debris			
Steps Count: 14 Missing: 0 Corroded							
Surcharge	Evidence Of Sur	charge Depth: (ft.)	Present			

Manhole Inspection Summary	Manhole #	S07	Q0	_007MH		
Printed On: 6/24/2010			Page	2	of	3
Location View	Top View					
	INFILTRATION FR	OM CO	RBEL			
Defect 1						

CRACKED EXTERIOR OF CORBEL.

LOOSE FRAME.

Manhole Inspection Summary	Manhole # S07Q007MH
Printed On: 6/24/2010	Page 3 of 3
24 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow
Pipe Height: 24 (in.) Rod and Bar (Angled) Pipe Material: PVC	Drop: None
Silt Depth: (in.) Deposits Extent: Infiltration: None Pipe Seal Cond: Sound	Connects To: Manhole Possible Illicit Connection
Tipe deal defid. deal	
24 in. Circular Gravity Sewer Pipe In @ 6 O'Clock	6 O'Clock Inflow
Pipe Height: 24 (in.) Rod and Bar (Angled) Pipe Material: PVC Pipe Lined Invert Depth: 24.70 (ft.) Flow Characteristics: Fast	Drop: None
Deposits: None Mud Sludge Debris Grease Silt Depth: (in.) Deposits Extent:	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection