Manhole In	spection Summary	Manhole # S15C011MH
Printed On: 4/2/	2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 15	Status: Found	Insp Date: 10/8/07 10:55 AM
Incomplete Cor	nments	Crew: ADS1
		Inspector: ADS1
		Firm: ADS
Location	Address: 2540 FRANKLIN ST	Cross Street: DOSWELL AVE
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 25. (in 75	n.) Length: (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: Worn	Cover Material: Cast Iron
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐	Water Tight Insert
Frame	Offset: 0 (in.) Condition: 🗸 Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Barrel	Material: Concrete and Stone Parged	
Shape:	Circular Diameter: 34 (in.) Length	ı: (in.)
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	Roots Wall
Bench	☐ Exists Material:	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick Parged	
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth:
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 7 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: (ft.)

Manhole Inspection Summary


Manhole # S15C__011MH

Printed On: 4/2/2009 Page 2 of 4

Location View



Top View



Top View



Defect 1



CRACKED BARREL

Manhole Inspection Summary

Manhole # S15C__011MH

Printed On: 4/2/2009 Page 3 of 4

27 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 25.2 (in.) Rod and Bar

Pipe Material: Concrete Pipe Lined

Invert Depth: 12.90 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 3 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar

Pipe Material: Clay

Invert Depth: 11.30 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: **Manhole**Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15C__011MH

6 O'Clock Inflow

Printed On: 4/2/2009 Page 4 of 4

27 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: 22.8 (in.) Rod and Bar

Invert Depth: 12.79 (ft.) Flow Characteristics: Fast

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar

Pipe Material: Clay

Invert Depth: 9.88 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

Possible Illicit Connection