Manhole In	spection Summary	Manhole # S23I012MH				
Printed On: 1/15	5/2009	Page 1 of 4				
Inspection	☐ Is Incomplete Rating: 4) Poor					
Record Plat: 23	Node: 012 Status: Found	Insp Date: 6/5/08 12:52 PM				
Incomplete Cor	nments	Crew: wj,eh,sk				
		Inspector: wjenkins				
		Firm: PER				
Location	Address: 1435 Lemmon St	Cross Street: S Stricker St				
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry				
	Prev. Rehab Weather: Dry	Subject To Ponding: None				
Comments						
Cover	Shape: Circular Diameter: 25. (in 5	.) Length: 0 (in.) Dist A/B Grade: 0 (in.)				
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron				
Properties:	☐ Bolted ☑ Vented ☐ Water Tight ☐	Water Tight Insert				
Frame	Offset: 1. (in.) Condition: ☐ Sound	☐ Cracked ✓ Leaks				
	75					
Chimney / Frame Adjustment						
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated						
Infiltration: ☐ None ☑ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall						
Corbel	Corbel Material: Brick Parged Type: Concentric/Eccentric					
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall						
Barrel	Barrel Material: Brick Parged					
Shape: D-Shape Diameter: 30 (in.) Length: 36 (in.)						
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall				
Bench	✓ Exists Material: Brick	☐ Parged				
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	☐ Deteriorated ☐ Leaks ✓ Debris				
Channel	Material: Brick					
Channel E	exposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth: 0				
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	☐ Deteriorated ☐ Leaks ✓ Debris				
Steps	Count: 5 Missing: 0					
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present				

Manhole Inspection Summary

Manhole # S23I__012MH

Printed On: 1/15/2009 Page 2 of 4

Location View



MISCELLANEOUS



Cover View



Top View



MISCELLANEOUS



Location View

Miscellaneous



Pipe Out @ 12 OClock

Manhole Inspection Summary

Manhole # \$23I__012MH

Printed On: 1/15/2009 Page 3 of 4

Defect 5



missing bricks in chimney, deteriorated chimney

Defect 6



frame offset 1.75"

Defect 2



missing mortar, infiltration from frame-lid , frame chimney joint

Defect 4



infiltration frame chimney

Defect 3



corroded rungs

Defect 1



debris on bench

Manhole Inspection Summary

Manhole # \$23I__012MH

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.42 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

•

12 O'Clock Outflow

Miscellaneous



Pipe Out @ 12 OClock

Drop: None		

Connects To: **Manhole**Possible Illicit Connection