Manhole Inspection Summary N			Manhole # S31C008Ml	1
Printed On: 6/10)/2009		Page 1 o	f 3
Inspection	☐ Is Incomplete	Rating: 2) Good		
Record Plat: 31	Node: 008	Status: Found	Insp Date: 6/3/09 11:30 A	M
Incomplete Cor	mments	Crew: ADS2		
			Inspector: ADS3	
			Firm: ADS	
Location	Address: 600 W MU	JLBERRY ST	Cross Street: N GREENE ST	
Manhole	Type: Inline	Location: Roadway	Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	Subject To Ponding: None	
Comments				
Cover	Shape: Circular		, , , , , , , , , , , , , , , , , , , ,	in.)
5	Type: Sanitary	Condition: Sou		
Properties:	☐ Bolted ☑ Vent		☐ Water Tight Insert	
Frame	Offset: 4 (in.)	Condition: 🗸 Sound	d Cracked Leaks	
Chimney / Frame Adjustment				
Condition:	☐ Sound ✓ Crac	ked ☐ Root Intrusion	✓ Loose Brick Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Morta	ar □ Roots □ Wall	
Corbel	Material: Brick	☐ Parg	ged Type: Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar 🗌 Roots 🔲 Wall	
Barrel	Material: Brick	☐ Parg	ged	
Shape:	Circular D	iameter: 38 (in.) Len	ngth: (in.)	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mor	rtar 🗌 Roots 🔲 Wall	
Bench	✓ Exists Material:	Brick	☐ Parged	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Channel	Material: Brick	☐ Parg	ged	
Channel E	xposure: Fully Oper	n Junc Dist: 0	nearest .5 ft. Azimuth:	
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris	
Steps	Count: 26 Missing	g: 0 Corroded		
Surcharge	Evidence Of Sur	charge Depth:	(ft.) Active Surcharge Present	

Manhole Inspection Summary

Manhole # S31C__008MH

Printed On: 6/10/2009 Page 2 of 3

Location View



Defect 2



cracked chimney

Top View



Defect 1




frame offset

Manhole Inspection Summary

Manhole # S31C 008MH

Printed On: 6/10/2009 Page 3 of 3

72 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



6 O'Clock Inflow



Pipe Height:

(in.) Direct

Pipe Material: Concrete

☐ Pipe Lined

Invert Depth: 30.11 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ✓ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 15

(in.) Deposits Extent: Medium

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

72 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height:

(in.) Direct

Pipe Material: Concrete

☐ Pipe Lined

Invert Depth: 30.13 (ft.) Flow Characteristics: Fast

(in.)

Deposits: ☐ None ✓ Mud ☐ Sludge ✓ Debris ☐ Grease

Deposits Extent: Medium

Connects To: Manhole

Silt Depth: 15 Infiltration: None

Pipe Seal Cond: Sound

Possible Illicit Connection

Drop: None