

Manhole Inspection Summary

Manhole # S33CC_007MH

Printed On: 5/28/2009

Page 1 of 5

Inspection ☐ Is Incomplete Rating: **2) Good**

Record Plat: **33CC** Node: **007** Status: **Found**

Insp Date: **4/17/09 2:23 PM**

Incomplete Comments

Crew: **REI**
Inspector: **paulfry**
Firm: **ATS**

Location Address: **1001 N. CHARLES ST**

Cross Street: **E. EAGER ST**

Manhole Type: **Junction**

Location: **Roadway**

Ground Conditions: **Dry**

☐ Prev. Rehab

Weather: **Dry**

Subject To Ponding: **None**

Comments **BROKE AND REPLACED COVER**

Cover

Shape: **Circular**

Diameter: **24** (in.) Length: **0** (in.) Dist A/B Grade: **0** (in.)

Type: **Sanitary**

Condition: **Sound**

Cover Material: **Cast Iron**

Properties: ☐ Bolted ☐ Vented ☐ Water Tight ☐ Water Tight Insert

Frame

Offset: **1.5** (in.)

Condition: ☐ Sound

☐ Cracked

☒ **Leaks**

Chimney / Frame Adjustment

☐ Exists

Material:

☐ Parged

Height: **0** (in.)

Condition: ☐ Sound

☐ Cracked

☐ Root Intrusion

☐ Loose Brick

☐ Deteriorated

Infiltration: ☐ None

☐ Joint

☐ Cracks

☐ Mortar

☐ Roots

☐ Wall

Corbel

Material: **Brick**

☐ Parged

Type: **Concentric/Eccentric**

Condition: ☒ Sound

☐ Cracked

☐ Root Intrusion

☐ Loose Brick

☐ Deteriorated

Infiltration: ☐ None

☒ **Joint**

☐ Cracks

☐ Mortar

☐ Roots

☐ Wall

Barrel

Material: **Brick**

☐ Parged

Shape: **Circular**

Diameter: **45** (in.) Length: **0** (in.)

Condition: ☒ Sound

☐ Cracked

☐ Root Intrusion

☐ Loose Brick

☐ Deteriorated

Infiltration: ☒ None

☐ Joint

☐ Cracks

☐ Mortar

☐ Roots

☐ Wall

Bench

☒ Exists

Material: **Brick**

☐ Parged

Condition: ☒ Sound

☐ Cracked

☐ Root Intrusion

☐ Deteriorated

☐ Leaks

☐ Debris

Channel

Material: **Brick**

☐ Parged

Channel Exposure: **Fully Open**

Junc Dist: **0**

nearest .5 ft.

Azimuth: **0**

Condition: ☒ Sound

☐ Cracked

☐ Root Intrusion

☐ Deteriorated

☐ Leaks

☐ Debris

Steps

Count: **1**

Missing: **4**

☒ **Corroded**

Surcharge

☐ Evidence Of Surcharge

Depth: **0**

(ft.)

☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S33CC_007MH

Printed On: 5/28/2009

Page 2 of 5

Location View



Top View



Miscellaneous



BROKE AND REPLACED COVER

Defect 1



FRAME OFFSET

Defect 4



CORRODED/MISSING STEPS

Defect 3



INFILTRATION @ CORBEL/FRAME JOINT

Defect 2



FRAME LEAKS

Manhole Inspection Summary

Manhole # S33CC_007MH

Printed On: 5/28/2009

Page 4 of 5

12 in. Circular Gravity Sewer
Pipe Out @ 12 O'Clock

12 O'Clock Outflow



Pipe Height: **12** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** ☐ Pipe Lined
Invert Depth: **10.50** (ft.) Flow Characteristics: **Slow**
Deposits: ☒ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease
Silt Depth: **0** (in.) Deposits Extent:
Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**

☐ Possible Illicit Connection

0 in. Circular Gravity Sewer
Pipe In @ 3 O'Clock

3 O'Clock Inflow



Pipe Height: **0** (in.)
Pipe Material: ☐ Pipe Lined
Invert Depth: **0.00** (ft.) Flow Characteristics:
Deposits: ☐ None ☒ **Mud** ☐ Sludge ☐ Debris ☐ Grease
Silt Depth: **0** (in.) Deposits Extent: **Heavy**
Infiltration: Pipe Seal Cond:

Drop:
Angled: Reading: **0.00** (ft.)
Inv Depth: **0.00** (ft.)

Drop Condition:

Connects To: **Stub connection / abandoned**

☐ Possible Illicit Connection

Manhole Inspection Summary

Manhole # S33CC_007MH

Printed On: 5/28/2009

Page 5 of 5

10 in. Circular Gravity Sewer
Pipe In @ 9 O'Clock

9 O'Clock Inflow



Pipe Height: **10.8** (in.) Rod and Bar (Angled)

Pipe Material: **Clay** ☐ Pipe Lined

Invert Depth: **10.18** (ft.) Flow Characteristics: **Slow**

Deposits: ☒ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**

☐ Possible Illicit Connection