Manhole Inspection Summary N				nhole # S33E008	BMH			
Printed On: 2/27	7/2009			Page 1	of 3			
Inspection	☐ Is Incomplete	Rating: 3) Fair						
Record Plat: 33	BE Node: <b>008</b>	Status: Found		Insp Date: 8/4/08 12:	18 PM			
Incomplete Comments Crew: dd								
				Inspector: jjoiner				
				Firm: ATS				
Location	Address: 102 n libe	erty st	С	ross Street: w fayette st				
Manhole	Type: <b>Inline</b>	Location: Roadway	G	round Conditions: <b>Dry</b>				
	☐ Prev. Rehab	Weather: <b>Dry</b>	Su	bject To Ponding: <b>None</b>				
Comments								
Cover	Shape: Circular	Diameter: 26	` ,	, ,	(in.)			
Dranantiaa	Type: Sanitary	Condition: <b>Sour</b>		Cover Material: Cast Iron				
Properties:			Water Tig					
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Cracke	d Leaks				
Chimney / Frame Adjustment								
Condition: Sound Cracked Root Intrusion Loose Brick  Deteriorated								
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	□Wall				
Corbel	Material: Brick	☐ Parge	ed Type: <b>C</b>	concentric/Eccentric				
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated							
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Barrel	Material: Brick	☐ Parge	ed					
Shape:	<b>Circular</b> Di	iameter: <b>48</b> (in.) Leng	th: <b>0</b> (in.)					
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	☐ Loose B	rick Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Root	s 🗌 Wall				
Bench	✓ Exists Material:	Brick	☐ Parged					
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deterior	ated Leaks Debris	;			
Channel	Material: Brick	☐ Parge	ed					
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5	ft. Azimuth: <b>0</b>				
Condition:	✓ Sound ☐ Crack	ked ☐ Root Intrusion	Deterior	ated Leaks Debris	į.			
Steps	Count: 10 Missing	7 Corroded						
Surcharge	Evidence Of Sur	charge Depth: <b>0</b> (	ft.)	Surcharge Present				

## **Manhole Inspection Summary**

## Manhole # S33E\_\_008MH

Page 2 of 3

**Location View** 

Printed On: 2/27/2009



misc



inside picture of running water from seal on left side of 7

Defect 1



steps

Top View



Defect 2



deteriorated, frame adj, Gap

#### **Manhole Inspection Summary**

#### Manhole # S33E\_\_008MH

Printed On: 2/27/2009 Page 3 of 3

# 18 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 15.00 (ft.) Flow Characteristics: Fast

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

## 18 in. Circular Gravity Sewer Pipe In @ 7 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 14.80 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: Runner Pipe Seal Cond: Cracked

Drop: None			

Connects To: Manhole

☐ Possible Illicit Connection