Manhole Inspection Summary M		anhole # S35OO_033MH			
Printed On: 12/1	7/2008		Page 1 of 3		
Inspection	☐ Is Incomplete Rating: 3)	Fair			
Record Plat: 35	OO Node: 033 Status: Fo	ound	Insp Date: 1/30/07 1:31 PM		
Incomplete Cor	nments		Crew: JS, DE, AB		
			Inspector: Smutek, J		
			Firm: REI		
Location	Address: 2410 CALVERT ST		Cross Street: 24TH ST		
Manhole	Type: Terminal Location: Al	ley	Ground Conditions: Dry		
	Prev. Rehab Weather: D ı	·y 🤄	Subject To Ponding: None		
Comments					
Cover	·	meter: 24 (in.) Leng	. ,		
December	,,	dition: Broken	Cover Material: Cast Iron		
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 2 (in.) Condition	: Sound Crac	ked		
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration:	☐ None ✓ Joint ☐ Cracks	☐ Mortar ☐ Roots	☑ Wall		
Corbel	Material: Brick	☐ Parged Type:	: Concentric/Eccentric		
Condition:	dition: Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration:	☐ None ☐ Joint ☐ Cracks	Mortar Ro	ots 🗸 Wall		
Barrel	Material: Brick	☐ Parged			
Shape:	Circular Diameter: 46	(in.) Length: (in.)		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks	Mortar Ro	ots Vall		
Bench	Exists Material:	☐ Parge	d Debris (not Condition related)		
Condition:	☐ Sound ☐ Cracked ☐ Root	Intrusion Deteri	orated Leaks Debris		
Channel	Material: Brick	☐ Parged ✓ Deb	oris (not Condition related)		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	✓ Sound ☐ Cracked ☐ Root	Intrusion Deteri	orated Leaks Debris		
Steps	Count: 5 Missing: 0 Cor	roded			
Surcharge	Evidence Of Surcharge	Depth: (ft.) Acti	ve Surcharge Present		

Manhole Inspection Summary


Manhole # \$3500_033MH

Printed On: 12/17/2008 Page 2 of 3

Location View



Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration.

Defect



Frame leaks. Frame offset. Adjustment deterioration and infiltration.

Top View



Corbel and Barrel infiltration. Channel debris.

Defect



Broken cover.

Manhole Inspection Summary

Manhole # S35OO_033MH

Printed On: 12/17/2008 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Rod and Bar (Angled)						
Pipe Material: Clay	☐ Pipe Lined					
Invert Depth: 8.24 (ft.) Flow Characteristics: None					
Deposits: ☐ None ✓	Mud ☐ Sludge ✓ Debris ☐ Grease					
Cilt Donthy 4 (in)	Denocite Extent Medium					

Silt Depth: 4 (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown**

Drop: None		

Connects To: **Manhole**Possible Illicit Connection