

# Manhole Inspection Summary

Manhole # S450\_\_002MH

Printed On: 10/31/2008

Page 1 of 3

**Inspection** ☐ Is Incomplete Rating: **3) Fair**

Record Plat: **450** Node: **002** Status: **Found**

Insp Date: **6/6/08 11:13 AM**

Incomplete Comments

Crew: **ag**  
Inspector: **jjoirer**  
Firm: **ATS**

**Location** Address: **1000 fell st**

Cross Street: **wolfe st**

**Manhole** Type: **Inline** Location: **Sidewalk** Ground Conditions: **Dry**

☐ Prev. Rehab Weather: **Dry** Subject To Ponding: **Ponding**

Comments

**Cover** Shape: **Circular** Diameter: **26** (in.) Length: **0** (in.) Dist A/B Grade: **0** (in.)

Type: **Sanitary** Condition: **Sound** Cover Material: **Cast Iron**

Properties: ☐ Bolted ☒ Vented ☐ Water Tight ☐ Water Tight Insert

**Frame** Offset: **0** (in.) Condition: ☒ Sound ☐ Cracked ☐ Leaks

**Chimney / Frame Adjustment** ☒ Exists Material: **Brick and Concrete** ☐ Parged Height: **3** (in.)

Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☒ **Loose Brick** ☐ Deteriorated

Infiltration: ☒ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall

**Corbel** Material: **Brick and Concrete** ☐ Parged Type: **Concentric/Eccentric**

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated

Infiltration: ☒ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall

**Barrel** Material: **Brick** ☐ Parged

Shape: **Circular** Diameter: **48** (in.) Length: **0** (in.)

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated

Infiltration: ☒ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall

**Bench** ☒ Exists Material: **Brick** ☐ Parged

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris

**Channel** Material: **Brick** ☐ Parged

Channel Exposure: **Fully Open** Junc Dist: **0** nearest .5 ft. Azimuth: **0**

Condition: ☒ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris

**Steps** Count: **2** Missing: **0** ☒ **Corroded**

**Surcharge** ☒ **Evidence Of Surcharge** Depth: **4.1** (ft.) ☐ Active Surcharge Present

# Manhole Inspection Summary

Manhole # S45O\_\_002MH

Printed On: 10/31/2008

Page 2 of 3

Location View



Top View



Defect 1



loose bricks

Defect 3



steps

Defect 2



evidence of surcharge

# Manhole Inspection Summary

Manhole # S450\_\_002MH

Printed On: 10/31/2008

Page 3 of 3

8 in. Circular Gravity Sewer  
Pipe Out @ 12 OClock

12 O'Clock Outflow



Pipe Height: 0 (in.) Direct

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 5.66 (ft.) Flow Characteristics: Fast

Deposits: ☒ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer  
Pipe In @ 6 OClock

6 O'Clock Inflow

Drop In @ 6 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 2.66 (ft.) Flow Characteristics: Fast

Deposits: ☐ None ☐ Mud ☐ Sludge ☒ Debris ☐ Grease

Silt Depth: 2 (in.) Deposits Extent: Medium

Infiltration: None Pipe Seal Cond: Unknown



Drop: Inside Direct  
Angled: Reading: 0.00 (ft.)  
Inv Depth: 5.63 (ft.)

Drop Condition: Partly Clogged

Connects To: Connecting Node Not Available

☐ Possible Illicit Connection