Manhole Inspection Summary N			M	anhole # S51E018	MH	
Printed On: 12/1	6/2008			Page 1	of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair				
Record Plat: 51	IE Node: 018	Status: Found		Insp Date: 5/13/08 9:5	9 AM	
Incomplete Cor	mments			Crew: <b>dd</b> Inspector: <b>jjoiner</b> Firm: <b>ATS</b>		
Location	Address: 1 n streeper st			Cross Street: e baltimore st		
Manhole	Type: Junction	Location: Roadway		Ground Conditions: <b>Dry</b>		
	Prev. Rehab	Weather: <b>Dry</b>	5	Subject To Ponding: <b>None</b>		
Comments	aaa					
Cover	Shape: Circular	Diameter: <b>25. 5</b>	(in.) Leng	th: 0 (in.) Dist A/B Grade: 0	(in.)	
	Type: <b>Sanitary</b>	Condition: <b>Sour</b>	nd	Cover Material: Cast Iron		
Properties: ☐ Bolted ☑ Vented ☐ Water Tight ☐ Water Tight Insert						
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	Crac	ked Leaks		
Chimney / Frame Adjustment						
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortar	Roots	☐ Wall		
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed .			
Shape:	Shape: Circular Diameter: 48 (in.) Length: 0 (in.)					
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated					
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	ar □Ro	ots V Wall		
Bench	✓ Exists Material: I	Brick	✓ Parge	d		
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Deteri	orated Leaks Debris		
Channel	Material: <b>Brick</b> Parged					
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth: <b>0</b>						
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris						
Steps Count: 10 Missing: 0 Corroded						
Surcharge	✓ Evidence Of Sur	charge Depth: 2 (t	ft.)	ve Surcharge Present		

## **Manhole Inspection Summary**

# Manhole # S51E\_\_018MH

Printed On: 12/16/2008 Page 2 of 4

#### Location View



Defect 1



hole in channel

Defect 3



corroded steps, evidence of surcharge

#### Top View



top view & steps

Defect 2



Barrel infiltration

### **Manhole Inspection Summary**

#### Manhole # S51E 018MH

Printed On: 12/16/2008 Page 3 of 4

18 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 17.07 (ft.) Flow Characteristics: Fast

Deposits:  $\checkmark$  None  $\square$  Mud  $\square$  Sludge  $\square$  Debris  $\square$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 6 in. Circular Gravity Sewer Pipe In @ 3 OClock





Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 7.10 (ft.) Flow Characteristics: Slow

Deposits: ☐ None ☐ Mud ☐ Sludge ✓ Debris ☐ Grease

Silt Depth: 4 (in.) Deposits Extent: **Medium**Infiltration: **None** Pipe Seal Cond: **Unknown** 

Drop: None

Connects To: Manhole

Possible Illicit Connection

### **Manhole Inspection Summary**

Manhole # S51E\_\_018MH

Printed On: 12/16/2008 Page 4 of 4

18 in. Circular Gravity Sewer





Pipe Height: 0 (in.) Direct Pipe Material: Clay ☐ Pipe Lined Invert Depth: 17.00 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown Drop: None

Connects To: Manhole ☐ Possible Illicit Connection