Manhole In	spection Summary	Manhole # S57O001MH
Printed On: 3/13	3/2009	Page 1 of 3
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 57	O Node: 001 Status: Found	Insp Date: 1/13/09 9:36 AM
Incomplete Cor	mments	Crew: cb
		Inspector: jjoiner
		Firm: ATS
Location	Address: 3701 odonnell st	Cross Street: s haven st
Manhole	Type: Junction Location: Parking Lo	t Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	·	(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
	Type: Sanitary Condition: So	und Cover Material: Cast Iron
Properties:	☐ Bolted ✓ Vented ☐ Water Tight	☐ Water Tight Insert
Frame	Offset: 0 (in.) Condition: 🗸 Sour	d ☐ Cracked ☐ Leaks
Chimney / Frame Adjustment		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mort	ar
Corbel	Material: Brick	ged Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mo	rtar 🗌 Roots 🔲 Wall
Barrel	Material: Brick	ged
Shape:	Circular Diameter: 48 (in.) Lei	ngth: 0 (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	□ None □ Joint □ Cracks □ Mo	rtar 🗌 Roots 🔽 Wall
Bench	✓ Exists Material: Brick	☐ Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Channel	Material: Brick	ged
Channel E	xposure: Fully Open Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Steps Count: 17 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0	(ft.) Active Surcharge Present

Manhole Inspection Summary

Manhole # \$570__001MH

Printed On: 3/13/2009 Page 2 of 3

Location View



Defect 3




bench debris

Defect 1



Top View



Defect 2




infiltration

Manhole Inspection Summary

Manhole # S570 001MH

Printed On: 3/13/2009 Page 3 of 3

27 in. Circular Gravity Sewer Pipe Out @ 12 OClock





to far down for better pic

Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 29.25 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop: None

Connects To: Manhole

Possible Illicit Connection

27 in. Circular Gravity Sewer Pipe In @ 6 OClock



Pipe Height: 0 (in.) Direct

Pipe Material: Clay

Invert Depth: 6.83 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Unknown

Drop In @ 6 OClock



to far for better pic

Drop: Outside Direct

Angled: Reading: **0.00** (ft.)

Inv Depth: 29.16 (ft.)

6 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection