Appendix F

PCB Sampling and Disposal Tracking Log

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker Audit Initial	Results[3]	Sample Cost ($)
Loc #	Sample Kit Out Date	Work Order #[1]										
303	NA[4]	None	Boiler Rm	None	NA[5]	See Note [5]	1	1	031400-1400	D. Ganyo,dg	ND	100.00
315	NA[4]	8276	142	all nine	NA[5]	See Note [5]	1 thru 9	10	031600-1800	D. Ganyo,db	All ND	610.00
320	NA[4]	8320	250	2E	NA[5]	See Note [5]	1	11	032100-1300	D. Ganyo,db	ND	30.00
320	NA[4]	8146	A106	1B, 2E	NA[5]	See Note [5]	2 (1B) and 3 (2E)	13	032200-1300	D. Ganyo,bw	ND ND	60.00
157	NA[4]	7780	132	3A	NA[5]	See Note [5]	PCB-101	14	040600-1130	B. Austin,bw	ND	30.00
157	NA[4]	7780	132	4F	NA[5]	See Note [5]	PCB-102	15	040500-1400	B. Austin,bw	1.3 ug [6]	30.00
167	NA[4]	8618	120	4	NA[5]	See Note [5]	PCB-103	16	040600-1040	B. Sleeth,bw	ND	30.00
167	NA[4]	8618	120	NA[4]	NA[5]	See Note [5]	PCB-104	17	040600-1115	B. Sleeth,dg	ND	30.00
157	NA[4]	7780	132	4F	NA[5]	See Note [5]	PCB-105	18	042000-0900	B. Austin,bw	ND[6]	30.00
157	NA[4]	8297	130	NA[4]	NA[5]	See Note [5]	PCB-106	19	0406001400	B. Austin,dg	ND	30.00
203	NA[4]	9833	149	1C, 2B	NA[5]	See Note [5]	PCB-107	20	050200-1130	B. Austin,db	ND	30.00
203	NA[4]	9833	East Hall	9	NA[5]	See Note [5]	PCB-108	21	050200-1430	R.Buehler,db	ND	30.00
315	NA[4]	9831	157	1A	NA[5]	See Note [5]	PCB-109	22	050200-1045	W. Bergstresser,db	ND	30.00
255	NA[4]	9836	Hall	152B	NA[5]	See Note [5]	PCB-110	23	050200-1241	B. Sleeth,db	ND	30.00
255	NA[4]	9836	Hall	152A	NA[5]	See Note [5]	PCB-111	24	050200-1250	B. Sleeth	ND	30.00

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000 Loc #	Sample Kit Out Date	Work Order #[1]	Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker Audit Initial	Results[3]	Sample Cost ($)
485	NA[4]	9911	Kitchen	5C	NA[5]	See Note [5]	PCB-112	25	050300-1145	W. Bergstresser,db	ND	30.00
485	NA[4]	9911	Kitchen	1A	NA[5]	See Note [5]	PCB-113	26	050300-1145	W. Bergstresser,db	ND	30.00
485	NA[4]	9911	Kitchen	1B	NA[5]	See Note [5]	PCB-114	27	050300-1146	B. Sleeth,db	ND	30.00
129	NA[4]	9941	142	1B	NA[5]	See Note [5]	PCB-115	28	050300-1317	R. Buehler,db	ND	30.00
129	NA[4]	9941	142	2A	NA[5]	See Note [5]	PCB-116	29	050300-1100	R. Buehler,db	ND	30.00
173	NA[4]	10261	102	2D	B1,D6	pending	PCB126[7]	30	051200-0930	B.Austin,db	100% bulk[7]	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-1	31	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-2	32	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-3	33	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-4	34	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-5	35	051200-1515	S. Savage,db	9.6 ug[8]	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-6	36	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-7	37	051200-1515	S. Savage,db	47 ug[8]	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-8	38	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-9	39	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-10	40	051200-1515	S. Savage,db	ND	60.00

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker Audit Initial	Results[3]	Sample Cost ($)
Loc #	Sample Kit Out Date	Work Order #[1]										
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-11	41	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-12	42	051200-1515	S. Savage,db	ND	60.00
173	NA[4]	10261	102	NA[7]	NA[7]	NA[7]	PCB126-13	43	051200-1515	S. Savage,db	ND	60.00
167	NA[4]	10472	118	2C	B1	pending	PCB-117	44	051800-1100	B. Austion,db	ND	30.00
320	NA[4]	830422	green house	1A	B1	pending	PCB-118	45	052500-1045	W. Bergstresser,db	2.9 ug	30.00
414	NA[4]	9990	B100	2B	B1	pending	PCB-119	46	061900-1200	R. Buehler,db	ND	30.00
157	NA[4]	11418	101	2C	B1	pending	PCB-120	47	062600-1423	R. Buehler,bw	ND	30.00
157	NA[4]	9946	103	2B	B1	pending	PCB-121	48	062700-1000	R. Buehler,bw	ND	30.00
108	NA[4]	87	gym	2G	B1	pending	PCB-122	49	062000-0900	R. Buehler,db	ND	30.00
157	NA[4]	9946	117A	1B	B1	pending	PCB-123	50	062700-1400	R. Kerr,bw	ND	30.00
157	NA[4]	9946	108	2A	B1	pending	PCB-124	51	062700-1500	R. Beuhler,bw	ND	30.00
191	NA[4]	8472	117	1A	B1	pending	PCB-125	52	070600-0900	R. KERR,db	ND	30.00
409	NA[4]	9942	223	4E	B1	pending	PCB-127	53	070700-1100	R. Buehler,db	ND	30.00
409	NA[4]	9942	223	1B	B1	pending	PCB-128	54	070700-1300	R. Buehler,db	ND	30.00

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker / Audit Initial	Results[3]	Sample Cost ($)
Loc #	Sample Kit Out Date	Work Order #[1]										
409	NA[4]	9942	223	1A	B1	pending	PCB-129	55	070700-1200	R. Buehler,db	ND	30.00
203	NA[4]	8112	151	2C	B1	pending	PCB-130	56	071100-1200	R. Buehler,db	ND	30.00
173	NA[4]	9945	120	1A	B1	pending	PCB-136	57	070600-1400	R. Buehler,db	ND	30.00
260	NA[4]	9594	108	4E	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[4]	NA[4]
315	053000	10768	155	1A	NA[12]	NA[12]	NA[9]	NA[9]	NA[9]	B. Sleeth,db	NA[4]	NA[4]
315	053100	10818	150	All	NA[12]	NA[12]	NA[9]	NA[9]	NA[9]	R. Austin,db	NA[4]	NA[4]
260	051200	700560	101	3E	B1	pending	NA[9]	NA[9]	NA[9]	J. Rosenbaum,bw	NA[4]	NA[4]
260	052600	10525	209	1C	B1,D2	pending	NA[9]	NA[9]	NA[9]	R. Buehler,db	NA[4]	NA[4]
909	NA[4]	NA[10]	asphalt locker	NA[4]	NA[4]	NA[4]	Fulcrum 1,2, and 3	NA[9]	062900-1030	K. DeCaro	ND	NA[11]
909	NA[4]	NA[10]	asphalt old storage	NA[4]	NA[4]	NA[4]	Fulcrum A1, A2, A3, A4, A5	NA[4]	062900-1045	K. DeCaro	ND except A2 at 0.7ppm	NA[11]
320	7-13-00	9780	112C	1B	B1, D2	pending	PCB-131	58	071300-1100	R. Buehler,db	ND	30.00+
320	NA[4]	10188	135	4A	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
320	7-14-00	10407	204	2C	B1,D2	pending	PCB-132	59	071400-1130	R. Buehler,db	ND	30.00

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker / Audit Initial	Results[3]	Sample Cost ($)
Loc #	Sample Kit Out Date	Work Order #[1]										
320	7-14-00	10407	212	2C	B1	pending	PCB-133	60	071400-1400	R. Buehler,db	ND	30.00
173	7-21-00	12210	103	1B	B1	pending	PCB-134	61	072100-1130	R. Buehler,db	ND	30.00
153	7-21-00	12209	124	1A	B1,D2	pending	PCB-135	62	072000-1430	R. Kerr,db	ND	30.00
177	NA[4]	12208	116	2C	B1, D2	pending	PCB-137	63	072100-1000	R. Buehler,db	ND	30.00
129	NA[4]	10355	A103	2B	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
129	NA[4]	10377	A101	2B	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
157	NA[4]	9946	103	1C	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
157	NA[4]	9946	108	1A	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
157	NA[4]	11253	102	2A	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler, bw	NA[9]	NA[9]
157	NA[4]	9946	117	2C	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Kerr,bw	NA[9]	NA[9]
315	NA[4]	10905	321	1B	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,db	NA[9]	NA[9]
129	NA[4]	9941	A107	2C	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
129	NA[4]	9941	A107	2B	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
320	NA[4]	8459	A101	2A	B1, D2	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,db	NA[9]	NA[9]
320	NA[4]	10407	206	1C	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
320	NA[4]	10407	208	1E	B1,D2	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker Audit Initial	Results[3]	Sample Cost ($)
Loc #	Sample Kit Out Date	Work Order #[1]										
409	NA[4]	12592	204	1A	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
409	NA[4]	12613	211	3C	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
409	NA[4]	12591	202	2B	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
409	NA[4]	12591	202	2C	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
303	NA[4]	12754	B-Bldg	Hall	B1,D2	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
315	NA[4]	10905	321	1B	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
250	NA[4]	12217	Wood Shop	NA[13]	NA[13]	NA[13]	NA[13]	NA[13]	NA[13]	R. Buehler,bw	NA[13]	NA[13]
409	NA[4]	12216	223	4A	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
203	NA[4]	9834	114	2B	D2[12]	NA[12]	PCB-138	64	072500-1200	R. Buehler,bw	ND	30.00
203	072500	12213	139	1I	D2[12]	pending	PCB-139	65	072500-1430	R. Buehler,db	ND	30.00
203	NA[4]	12213	156	1H	D2[12]	NA[12]	PCB-140	66	072600-1159	R. Buehler,bw	ND	30.00
203	NA[4]	12213	158	1M	D2[12]	NA[12]	PCB-141	67	072600-0900	R. Kerr,bw	ND	30.00
203	NA[4]	12214	104	NA[13]	NA[13]	NA[13]	NA[13]	NA[13]	NA[13]	R. Buehler,bw	NA[13]	NA[13]
203	NA[4]	12214	108	1A	B1,D2	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
409	NA[4]	12590	229	3G	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,bw	NA[9]	NA[9]
177	NA[4]	12234	110B	1B	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Kerr,db	NA[9]	NA[9]

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log Revised 08-18-00 / 1000			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker Audit Initial	Results[3]	Sample Cost ($)
Loc #	Sample Kit Out Date	Work Order #[1]										
177	072100	12208	143	1C	NA[14]	NA[14]	NA[14]	NA[14]	NA[14]	R. Buehler,db	NA[14]	NA[14]
191	071100	12207	Hall near 110	NA	NA[12]	NA[12]	No Leak[9]	NA[9]	NA[9]	R. Fellows,db	NA[9]	NA[9]
320	NA[4]	12376	Pool Obser-vation Deck	1C	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,db	NA[9]	NA[9]
485	NA[4]	9943	148	2C,2E, 2I	B1	pending	No Leak[9]	NA[9]	NA[9]	R. Buehler,db	NA[9]	NA[9]
203	071100	12215	149	2C	B1,D2	pending	PCB-142	68	080100-1015	R. Buehler,db	ND	30.00
203	071100	12215	149	1A	B1,D2	pending	PCB-143	69	080100-1030	R. Buehler,db	ND	30.00
203	080100	12215	149	2A	B1,D2	pending	PCB-144	70	080100-1045	R. Buehler,db	ND	30.00
											TOTAL =	$2930.00

Spokane Public Schools (SPS)
PCB Sampling and Disposal Tracking Log

PCB Log			Room No.	Fixture No.	Disposal Barrel No.[2] D = Debris B = Ballast	Disposal Manifest No.	Sample No.	Total Samples	Date-Time of Sample mmddyy-24 clock	Name of Sampler/Worker / Audit Initial	Results[3]	Sample Cost ($)
Revised 08-18-00 / 1000												
Loc #	Sample Kit Out Date	Work Order #[1]										

Notes

Summary: This log relates to the sampling and tracking of potential PCB containing materials associated with flourescent light ballasts. PCB sampling is done to verify that PCB residue has been removed and that previously contaminated materials are "visually clean" of potential PCB contaminants. Light ballasts are removed, handled, stored and disposed of in accordance with EPA regulations and protocols.

(1) Cross-reference material is contained in separate file folders. The file folders are maintained in the District Maintenance Office (Electrical Shop). The file folders are field documents that contain detailed information and drawings regarding the remediation of PCB light ballast and related cleanup of PCB contaminated materials. The above information is, in part, consolidated from the information contained in the file folders.

(2) Barrel numbers use odd numbers for Ballast (B1, B3, B5, etc.) and even numbers for Debris (D2, D4, D6, etc.)

(3) ND indicates None Detected. EPA sampling requirements are: bulk ≤1 ppm; wipe ≤10 ug/wipe (ug=micrograms; EPA specified wipe sampling area is a 10 cm square)

(4) NA = Not Applicable or Not Available. The "Kit Out" date is an internal control that was initiated about 05-30-00 and not strictly used.

(5) NA indicates No Barrel Number Available. Barrel numbering, beginning with B1and D2, began with the waste ballast collected on 5-12-00 as indicated above. Per EPA guidance the potential PCB containing light ballast and clean up debris are disposed in appropriate hazardous waste drums. Although barrel numbers are not listed, items in this table that are marked with a "NA" were properly disposed of as documented in one of the following Uniform Hazardous Waste Manifests: #21005 of 26 April 2000; #00100 of 24 May 2000; and #21005 of 06 July 2000.

(6) PCB102 re-retested due to violation of sampling protocol. Sampler exceeded the 10 cm square sampling area. Retest in PCB105 indicates ND.

(7) This refers to wipe sample on floor tile. Ballast and clean up debris are listed under PCB-126.

(8) PCB126-5 and PCB-126-7 are part of one sampling grid. Due to excessive PCBs present after cleaning a management decision was made to remove the floor tile and replace with new tile. As an interim measure, until this classroom is vacated for summer break, a double layer plastic seal was put down over the contaminated area and then a protective hard board covering was placed on top of the plastic seal. Besides PCBs, the waste tile contained asbestos. SPS applied EPA remediation and hazardous waste management protocols for both the PCBs and the asbestos.

(9) No wipe sample taken since no contamination was visually noted beyond the ballast itself.

(10) Fulcrum Environmental, Inc., 107 S. Cedar, Spokane, WA 99204, 509-459-9220, conducted bulk sampling in the maintenance yard, both EPA obligatory and SPS voluntarily, to verify no contamination in and about the PCP storage areas and yard dry wells. Reference: Fulcrum "Asphalt Sampling Report, Project # 00098.1 of July 15, 2000.

(11) SPS paid via Fulcrum contract.

(12) The ballasts that were replaced indicted "No PCBs" or was manufactured after July 1979. Non-PCB ballasts are disposed as non-hazardous waste.

(13) All lamps were working at the time of this maintenance check and no visible leak observed. EPA inspector did not identify which light fixture was of concern.

(14) The EPA identified fixture was checked. The lamp is working and there is no visible leak at the time of this maintenance check.

Spokane Public Schools				
Line #	Site Name	Site#	Subject	Comments

Elementary School Sites				
1	Adams	101		
2	Arlington	105		
3	Audubon	107		
4	Balboa	108		
5	Bemiss	111		
6	Browne	113		
7	Cooper	121		
8	Finch	129		
9	Franklin	131		
10	Garfield	133		
11	Grant	137		
12	Hamblen	139		
13	Holmes	145		
14	Hutton	147		
15	Indian Trail	148		
16	Jefferson	151		
17	Lidgerwood	153		
18	Lincoln Heights	157		
19	Linwood	159		
20	Logan	161		
21	Longfellow	165		
22	Madison	167		
23	Moran Prairie	168		
24	Mullan Road	169		
25	Pratt	173		

Spokane Public Schools				
Line #	Site Name	Site#	Subject	Comments
26	Regal	175		
27	Ridgeview	177		
28	Roosevelt	181		
29	Sheridan	183		
30	Stevens	187		
31	Westview	191		
32	Whitman	193		
33	Willard	197		
34	Wilson	199		
35	Woodridge	198		
Middle School Sites				
36	Chase	210		
37	Garry	260		
38	Glover	203		
39	Sacajawea	250		
40	Salk	252		
41	Shaw	255		
High School Sites				
42	Ferris	303		
43	Havermale	409		
44	Lewis & Clark	305		
45	North Central	310		
46	Rogers	315		
47	Shadle	320		
Other District Facilities				
48	Administration Building	901		
49	Bancroft	412		

Spokane Public Schools				
Line #	Site Name	Site#	Subject	Comments
50	Bryant	414		
51	Hart Field	935		
52	ITSC	951		
53	KSPS Studio	942		
54	KSPS Transmitter	944		
55	Libby Center	485		Training Center, E.S. and M.S.
56	Skills Center	470		
57	Maintenance/ Warehouse	909		
58	Fifth & Division	916		Under Construction....To Be LC Field House
End.....A Safety Services Document.....Revised 23 May 2000				

BROWN E.S.

CWM OF THE NORTHWEST
Federal EPA ID: ORD089452353
17629 CEDAR SPRINGS LANE
ARLINGTON, OR 97812

SPOKANE SCHOOL DIST #81
ATTN: MANIFEST SECTION
WAD980976518
E 2815 GARLAND
SPOKANE WA 99207

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. has received waste material from SPOKANE SCHOOL DIST #81 on 07/31/00 as described on [State Manifest or Uniform] Hazardous Waste Manifest number SC-03. Chemical Waste Management, Inc., hereby certifies that the above described material was landfilled in accordance with the 40 CFR part 761 as it pertains to the land disposal of Poly-Chlorinated Biphenyl contaminated materials.

Profile Number: CO5448
CWM Tracking ID: 35233601

Process	CWM Unit	Xfer Date	Site Location	Gen #
818 CONTAINER/LANDFIL	1*0	08/01/00	LANDFILL	11A-01
818 CONTAINER/LANDFIL	2*0	08/01/00	LANDFILL	11A-02
818 CONTAINER/LANDFIL	3*0	08/01/00	LANDFILL	11A-03
818 CONTAINER/LANDFIL	4*0	08/01/00	LANDFILL	11A-04
818 CONTAINER/LANDFIL	5*0	08/01/00	LANDFILL	11A-05

CWM OF THE NORTHWEST
Federal EPA ID: ORD089452353
17629 CEDAR SPRINGS LANE
ARLINGTON, OR 97812

SPOKANE SCHOOL DIST #81
ATTN: MANIFEST SECTION
WAD980976518
E 2815 GARLAND
SPOKANE WA 99207

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. has received waste material from SPOKANE SCHOOL DIST #81 on 07/31/00 as described on [State Manifest or Uniform] Hazardous Waste Manifest number SC-03. Chemical Waste Management, Inc., hereby certifies that the above described material was landfilled in accordance with the 40 CFR part 761 as it pertains to the land disposal of Poly-Chlorinated Biphenyl contaminated materials.

Profile Number: CO5448
CWM Tracking ID: 35233601

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true accurate and complete.

Lynn Jurrill

LYNN MURRILL
RECORDS MANAGER
Certificate # 79661
08/07/00

CWM OF THE NORTHWEST
Federal EPA ID: ORD089452353
17629 CEDAR SPRINGS LANE
ARLINGTON, OR 97812

SPOKANE SCHOOL DIST #81
ATTN: MANIFEST SECTION
WAD980976518
E 2815 GARLAND
SPOKANE WA 99207

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. has received waste material from SPOKANE SCHOOL DIST #81 on 07/31/00 as described on [State Manifest or Uniform] Hazardous Waste Manifest number SC-03. Chemical Waste Management, Inc., hereby certifies that the above described material was landfilled in accordance with the 40 CFR part 761 as it pertains to the land disposal of Poly-Chlorinated Biphenyl contaminated materials.

Profile Number: CO5448
CWM Tracking ID: 35233602

Process	CWM Unit	Xfer Date	Site Location	Gen #
818 CONTAINER/LANDFIL	1*0	08/01/00	LANDFILL	11C-01
818 CONTAINER/LANDFIL	2*0	08/01/00	LANDFILL	11C-02

CWM OF THE NORTHWEST
Federal EPA ID: ORD089452353
17629 CEDAR SPRINGS LANE
ARLINGTON, OR 97812

SPOKANE SCHOOL DIST #81
ATTN: MANIFEST SECTION
WAD980976518
E 2815 GARLAND
SPOKANE WA 99207

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. has received waste material from SPOKANE SCHOOL DIST #81 on 07/31/00 as described on [State Manifest or Uniform] Hazardous Waste Manifest number SC-03. Chemical Waste Management, Inc., hereby certifies that the above described material was landfilled in accordance with the 40 CFR part 761 as it pertains to the land disposal of Poly-Chlorinated Biphenyl contaminated materials.

Profile Number: CO5448
CWM Tracking ID: 35233602

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true accurate and complete.

LYNN MURRILL
RECORDS MANAGER
Certificate # 79662
08/07/00

CHEMICAL WASTE MANAGEMENT OF THE NORTHWEST

352336

NATIONAL RESPONSE CENTER 1-800-424-8802
OREGON ACCIDENT RESPONSE CENTER 1-800-452-0311

Form Approved. OMB No. 2050-0039. Expires 9-30-94.

Please print or type.

UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. WAD981091765 | Manifest Document No. 11851CI-03 | 2. Page 1 of 1 | Information in the shaded areas is not required by Federal law. BMS 8.4.00

3. Generator's Name and Mailing Address
Spokane Public Schools
2815 E Garland Spokane WA 99207

4. Generator's Phone (509) 354-7198

5. Transporter 1 Company Name: Specialty Contractors Inc
6. US EPA ID Number: WAW010101010182

7. Transporter 2 Company Name
8. US EPA ID Number

9. Designated Facility Name and Site Address
Chemical Waste Management
Of The Northwest
17629 Cedar Springs Lane
Arlington, Oregon 97812-9709
10. US EPA ID Number: ORD089452353

11. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)	12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol
WASTE BMS 8.4.00 Environmentally Hazardous Substances, Solid, N.O.S. (Polychlorinated Biphenyls) PG 9, UN 3077 PG III	0015	DM	estimated 962 & 1450	K
b. ~~9, UN 3077 PG III~~ 9, UN 3077 PG III WASTE BMS 8.4.00 ~~Environmentally Hazardous Substances Solid N.O.S.~~	~~0012~~	~~CF~~	~~2225~~	~~K~~
c. 9, UN 3077 PG III (Polychlorinated Biphenyls)	0012	CF	308 & ~~2215~~	K
d.				

J. Additional Descriptions for Materials Listed Above
Brown Elem
N. 354 Dishman Spokane WA

K. Handling Codes for Wastes Listed Above

15. Special Handling Instructions and Additional Information
11a Profile # CO 5448
11c Profile # CO 5448
24 hr Emergency # Jim Guinn 509/535-0606 509/991-8283

16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.
If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed / Typed Name: Jim Guinn | Signature: Jim Guinn | Month Day Year: 07 28 10

17. Transporter 1 Acknowledgement of Receipt of Materials
Printed / Typed Name: TIMOTHY C LEFTWICH | Signature: Timothy C. Leftwich | Month Day Year: 07 31 10

18. Transporter 2 Acknowledgement of Receipt of Materials
Printed / Typed Name | Signature | Month Day Year

19. Discrepancy Indication Space
Quantity Discrepancy Corrected / PSN added for line item 11c. Profile # for line item 11.c added in Section 15. All per Jim Guinn / Specialty Contractors LBram 8/1/10 Sec. 2. # of pages added. Sec. D. Omitted. Sec. 11a+b "Waste" added per 49 CFR 172.101(c)(9) BMS 8.4.00.

20. Facility Owner or Operator. Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.
Printed / Typed Name: Nicole P. Rouska | Signature: Nicole P Rouska | Month Day Year: 07 31 10

EPA Form 8700-22 (Rev. 9-91) Previous editions are obsolete.

AUG 07 2000

ORIGINAL-RETURN TO GENERATOR

BMS

Appendix G

PCB Remediation Report
Browne Elementary School

CLOSURE REPORT
FOR THE
POLYCHLOROBIPHENYLS (PCB)
REMOVAL ACTIVITIES
FOR THE
BROWNE ELEMENTARY
SCHOOL BUILDING
5134 NORTH DRISCOLL BOULEVARD
SPOKANE, WASHINGTON

Project Number: SIH00-150.PCB

July 11, 2000

Prepared for:

Mr. Butch Slaughter
Spokane Public Schools
2525 North Cincinnati Street
Spokane, Washington 99207

Prepared by:

Mr. Ron Knutson, Division Manager
MCS Environmental Inc.
10905 East Montgomery, Suite # 1
Spokane, Washington 99206

SIH00-150PCB.Rpt

MCS Environmental, Inc.

Environmental Logic

TABLE OF CONTENTS

	EXECUTIVE SUMMARY	1 of 8
1.0	INTRODUCTION	2 of 8
2.0	INSPECTION PROCEDURES	3 of 8
3.0	PCB WIPE SAMPLING	4 of 8
	Table I: PCB Wipe Sample Results	4 to 8
4.0	AIR MONITORING	6 of 8
	Table II: PCB Air Sample Results	6 of 8
5.0	WASTE DISPOSAL	7 of 8
	Table III: Waste Drum Contents	7 of 8
6.0	CONCLUSIONS	7 of 8
7.0	CLOSURE	8 of 8

APPENDICES

A - Certifications

B – PCB Wipe Sample Results

C – PCB Air Sample Results

D – Site Photographs

E – Site Drawings

F – Waste Disposal Manifests

A. EXECUTIVE SUMMARY

MCS Environmental was contracted by Spokane School District #81 to provide inspection activities, air monitoring and project over sight for the removal of the PCB light ballast, contaminated fixtures, and fluorescent light tubes at Browne Elementary School located at 5134 North Driscoll Boulevard Spokane, Washington.

Specialty Contractors Inc. performed all identified removal activities associated with the PCB ballast removal at Browne Elementary.

Inspection and project over sight activities were conducted by MCS Environmental and consisted of providing inspection of individual fixtures, PCB wipe sampling, and environmental area and personnel exposure air sampling during the inspection activities. The oversight activities were conducted from June 17, 2000 thru July 10,2000 by MCS Environmental.

All light ballasts (whether PCB or Non-PCB), all contaminated light fixtures, and all fluorescent light fixtures and associated wastes were removed from the Browne Elementary facility prior to demolition of the structure.

MCS Environmental collected thirty-two (32) PCB wipe samples during the inspection and removal phases of the PCB removal project. MCS Environmental also collected two (2) eight hour TWA personnel exposure samples for the personnel conducting the inspection activities. For analytical data refer to Appendix B and C.

A total of three hundred seventy three (373) light ballasts were removed. Of the 373 ballasts, one hundred twenty four (124) ballasts were identified as having evidence of present or historical leakage. Two hundred forty nine (249) ballast had no evidence of present or historical leakage. All ballasts were considered as PCB containing, regardless of ballast identification. The ballasts with evidence of leakage were segregated from non-leaking ballast for the purpose of disposal.

Five hundred four (504) Fluorescent light tubes, 4' to 8' lengths, were removed for recycle from Browne Elementary School in conjunction with this project.

All PCB removal activities observed by MCS Environmental were conducted in accordance with applicable Federal, State and Local regulations.

1.0 INTRODUCTION

MCS Environmental was contracted by Spokane School District #81 to provide inspection activities, air monitoring and project over sight for the removal of Polychlorobiphenyls (PCB) light ballast, contaminated fixtures, and fluorescent light tubes from Browne Elementary School located at 5134 North Driscoll Boulevard Spokane, Washington.

MCS Environmental conducted a pre-demolition hazardous materials assessment of the Browne Elementary School in January 2000. During the initial hazard assessment of the building light ballasts potentially containing PCB's and fluorescent light tubes were identified for removal prior to demolition of the identified structures.

In May 2000 the Environmental Protection Agency (EPA) conducted spot inspection of light fixtures within Browne Elementary. Light fixtures within the three rooms included within the spot inspection by the EPA indicated evidence of historical leakage.

The removal of all light ballasts, contaminated fixtures and associated fluorescent light tubes were included in the Hazardous Materials Abatement contract. Specialty Contractors Inc., of Spokane, Washington performed all removal activities associated with the PCB ballast removal at Browne Elementary. Specialty Contractors conducted personnel PCB exposure monitoring during the removal activities. The removal activities were completed on July 10, 2000.

A total of three hundred seventy three (373) light ballasts were removed. Of the 373 ballasts, one hundred twenty four (124) ballasts were identified as having evidence of present or historical leakage. Two hundred forty nine (249) ballast had no evidence of present or historical leakage. All ballasts were considered as PCB containing, regardless of ballast identification. The ballasts with evidence of leakage were segregated from non-leaking ballast for the purpose of disposal.

Five hundred four (504) Fluorescent light tubes, 4' to 8' lengths, were removed for recycle from Browne Elementary School in conjunction with this project. The light tubes were delivered for recycling to Total Reclaim Inc. in Seattle, Washington. The fluorescent light tubes were manually removed intact and placed on 6 mil polyethylene sheeting prior to packaging into shipment boxes for transport to recycle agent for disposal. The waste manifests are located in Appendix F.

Four 55-gallon drums of ballasts were generated from this project. The light ballasts were disposed at Chemical Waste Management of Northwest in Arlington, Oregon. The waste manifests are located in Appendix F.

The personnel conducting removal activities were protected with Tyvek suites, hand protection, and ½ face negative pressure respirators equipped with combination HEPA and Organic Vapor cartridges. The protective equipment was disposed of as contaminated waste at the completion of the project.

SITE DESCRIPTION

Browne Elementary School was identified for demolition by Spokane School District #81. The subject property is located in the northwest portion of the city of Spokane, Washington. Browne Elementary was used as an elementary school for approximately 300 students. The Browne Elementary consisted of a main building of approximately 20,000 square feet. The main building was a block and brick wall structure with a flat built-up roof. The original school building was built in 1914 with additions in 1952, and 1988. In addition to the main school building, the demolition project also included a portable classroom building located to the SE of the main building. The pre-WWII portable building was constructed of wood, and consisted of approximately 3,500 square feet.

2.0 INSPECTION PROCEDURES

MCS Environmental's inspection protocol for this project included the visual assessment of each fixture associated with Browne Elementary School. The visual assessment protocol included field drawings of each room containing fixtures. The Site Drawings are attached in Appendix E. Each fixture was photographically documented. The Site Photographs are attached in Appendix D.

If there were any visible indication of present or historical leakage, regardless of the extent, the fixture was marked with a contrasting paint. The contractor removed all ballasts from the fixtures. The contractor then removed the marked fixtures. The removal of the light ballasts, contaminated fixtures, and light tubes were conducted by the removal contractor. The removal activities by the contractor were conducted by an individual that was certified in hazardous waste management in accordance with 29 CFR 1910.1200. The immediate work areas were regulated by the contractor during disposal activities to minimize unauthorized traffic. The ballasts, contaminated fixtures, and tubes were placed on 6-mil polyethylene plastic sheeting until transported to disposal receptacles. The personnel conducting removal activities were protected with Tyvek suites, hand protection, and ½ face negative pressure respirators equipped with combination HEPA and Organic Vapor cartridges. After initial visual inspection and removal of the fixtures, a second visual inspection was conducted by MCS Environmental and the removal contractor to determine which portion of the fixture required disposal.

In an effort to minimize the amount of waste requiring disposal, the contractor was given the option to clean the visible contamination of the fixture, cut the contaminated area of the fixture from the clean portion of the fixture, or dispose the entire fixture. The contractor cleaned only the contaminated fixtures within the Portable building. The cleaned fixtures from the Portable building were sampled to verify cleaning efficiency prior to disposal. All remaining contaminated fixtures were disposed either in part or in whole by the contractor.

3.0. PCB WIPE SAMPLING

The project included the collection of the following PCB wipe samples. The wipe samples were collected by MCS Environmental in accordance with EPA Method 8082. The samples were submitted to Anatek Labs, Inc. in Spokane, Washington. The wipe samples were analyzed in accordance with EPA Method 8082. Laboratory Accrediation is supplied in appendix A.

Wipe sampling included all fixtures cleaned by the contractor from the portable building, sampling of random fixtures throughout the facility, and at random floor locations below visibly contaminated fixtures.

TABLE I
PCB Wipe Sample Results-Browne Elementary School

Sample Number	Location	Total PCB Results (µg/wipe)
SEB-C1R1	Portable Building, Column 1, Row 1: Fixture	Non Detect
SEB-C2R7	Portable Building, Column 2, Row 7: Fixture	Non Detect
SR-C2R1	Staff Room, Column 2, Row 1: Fixture	Non Detect
1BOYS-C2R2	1st floor Boys RR, Column 2, Row 2: Fixture	Non Detect
R101-C1R2	Room 101, Column 1, Row 2: Fixture	Non Detect
R102-C1R1	Room 102, Column 1, Row 1: Fixture	Non Detect
R102-C1R2	Room 102, Column 1, Row 2: Fixture	Non Detect
R103-C2R1	Room 103, Column 2, Row 1: Fixture	Non Detect
R110-C1R2	Room 110, Column 1, Row 2: Fixture	Non Detect
R114-C3R1	Room 114, Column 3, Row 1: Fixture	Non Detect
R118-C4R2	Room 118, Column 4, Row 2: Fixture	Non Detect
R104-C2R2	Room 104, Column 2, Row 2: Fixture	Non-Detect
R110-C2R3	Room 110, Column 2, Row 3: Fixture	Non-Detect
R212-C3R2	Room 212, Column 3, Row 2: Fixture	Non-Detect
R112-C1R2	Room 112, Column 1, Row 2: Fixture (This fixture included in disposal)	13.6*
R112A-C2R2	Room 112A, Column 2, Row 2: Fixture	Non-Detect
R118-C5R3	Room 118, Column 5, Row 3: Fixture	Non-Detect

TABLE I PCB Wipe Sample Results-Browne Elementary School		
Sample Number	**Location**	**Total PCB Results (µg/wipe)**
R118-C2R1	Room 118, Column 2, Row 1: Fixture	Non-Detect
R130-C4R3	Room 130, Column 4, Row 3: Floor	Non-Detect
R130-C1R4	Room 130, Column 1, Row 4: Floor	Non-Detect
R208-C2R2	Room 208, Column 2, Row 2: Fixture	Non-Detect
RR-C1R2	Ramp Room, Column 1, Row 2: Floor	Non-Detect
RR-C2R5	Ramp Room, Column 2, Row 5: Floor	Non-Detect
SEB-C1R9	Portable Bld., Column 1, Row 9: Fixture	Non-Detect
SEB-C2R2	Portable Bld., Column 2, Row 2: Fixture (Below acceptable levels)	1.5
SEB-C3R5	Portable Bld., Column 3, Row 5: Fixture	Non-Detect
SEB-C2R11	Portable Bld., Column 2, Row 11: Fixture	Non-Detect
S1	Storage Room near Gym: Floor	Non-Detect
IH-8	North Hallway, Fixture #8	Non-Detect
2H-9	2nd Floor Hallway, Fixture #9	Non-Detect
SR-C2R1	Staff Room, Column 2, Row 2: Fixture	Non-Detect
SEW-C1R2	S. End of 2nd Floor Hall, Column 1, Row 2: Fixture (Between rms. 207-211)	Non-Detect

* This fixture was disposed as contaminated by the contractor.

The wipe area per sample was approximately 100 square centimeters. The clearance criteria for all indoor, residential surfaces per 40 CFR 761.125 is less then 10 micrograms per 100 square centimeters (10 µg/100 cm^2). Sampling media include wipes that were moistened with hexane.

An individual disposable template (4" X 4") (10.16 cm x 10.16 cm) was randomly placed over areas suspected to be contaminated by existing or previously suspected leaks. The pre-moistened wipe was removed from the container; the sample area was wiped horizontally across the template. The wipe was then folded into itself. The area was then wiped vertically across the template. The wipe was then folded into itself. The area was then wiped diagonally across the template. The wipe then was returned to the laboratory container. An identifying number was assigned to each sample. The

applicable information was logged in the Chain of Custody form prior to transportation to the laboratory for analysis.

MCS Environmental personnel were protected with ½ face negative pressure respirators equipped with OV/HEPA cartridges, full body Tyvek suits, and Nitrile gloves. MCS Environmental personnel decontaminated hands after each sampling event.

The PCB wipe samples were submitted to Anatek Labs, Inc., 504 E. Sprague Avenue, Suite D, Spokane, Washington, (509) 838-3999. Anatek Labs is accredited by the State of Washington Department of Ecology; Lab Accreditation Number C093, for PCB analysis per EPA Method 8082. See Accreditation Certificate in Appendix A.

4.0 AIR MONITORING

MCS Environmental collected a total of two (2) personnel exposure samples from personnel conducting the inspection activities of light ballast in association with this project. Specialty Contractors also collected two (2) personnel exposure samples during the removal portion of the project.

The following table details the results of the personnel exposure sampling conducted during the inspection and removal phases of this project.

TABLE II: PCB AIR SAMPLES

DATE	SAMPLE #	SAMPLE LOCATION	RESULT
6-21-00	150-101	Personnel Exposure/ Inspection Phase	Non-Detect
6-22-00	150-102	Personnel Exposure/ Inspection Phase	Non-Detect
6-23-00	150-103	Personnel Exposure/ Removal Phase	Non-Detect
6-24-00	150-104	Personnel Exposure/ Removal Phase	Non-Detect

The PCB wipe samples were submitted to Anatek Labs, Inc., 504 E. Sprague Avenue, Suite D, Spokane, Washington, (509) 838-3999.

5.0 WASTE DISPOSAL

Specialty Contractors was responsible for the containerization, transportation, and proper disposal of the waste generated from the Browne Elementary School Project.

A total of three hundred seventy three (373) light ballasts were removed. Of the 373 ballasts, one hundred twenty four (124) ballasts were identified as having evidence of leakage; two hundred forty

nine (249) ballast had no evidence of leakage. All ballasts were considered as PCB containing, regardless of identification. The ballasts with evidence of present or historical leakage were segregated from non-leaking ballast for the purpose of disposal.

All ballast components were placed in lined 55-gallon metal drums. Four 55-gallon drums of ballasts were generated from this project. The light ballasts and visibly contaminated light fixtures were disposed at Chemical Waste Management of Northwest, located at 17629 Cedar Springs Lane in Arlington, Oregon, 97812 ((541) 454-2643). Waste manifests are supplied in Appendix F. The following table details the contents of the individual waste drums

Table III: Waste Drum Contents

Drum ID Number	Number of Ballasts	Contents
L-1	89 Ballasts and wire	Portable building, Gym wing and south wing leaking ballasts
L-2	35 Ballast and wire	1st and 2nd floor leaking ballasts
NL-1	110 Ballasts and wire	Gym, South wing and 1st floor
NL-2	139 Ballasts and wire	1st and 2nd floor

Five hundred four (504) Fluorescent light tubes, 4' to 8' lengths, were removed for recycle from Browne Elementary School in conjunction with this project. The light tubes were delivered for recycling to Total Reclaim Inc., P.O. Box 24996, in Seattle, Washington, ((206) 343-7443). Waste manifests are supplied in Appendix F.

6.0. CONCLUSIONS

A total of three hundred seventy three (373) light ballasts were removed. Of the 373 ballasts, one hundred twenty four (124) ballasts were identified as having evidence of leakage. Two hundred forty nine (249) ballast had no evidence of present or historical leakage. All ballasts were considered as PCB containing, regardless of ballast identification. The ballasts with evidence of leakage were segregated from non-leaking ballast for the purpose of disposal.

Five hundred four (504) Fluorescent light tubes, 4' to 8' lengths, were removed for recycle from Browne Elementary School in conjunction with this project.

The removal activities of light ballasts and contaminated light fixtures observed by MCS Environmental in association with Browne Elementary School was conducted in accordance with 40 CFR 761.

7.0 CLOSURE

This report was prepared for the exclusive use of Mr. Butch Slaughter, Spokane School District #81, located in Spokane, Washington, and/or his representatives. This report may only be reproduced in full with written approval of MCS Environmental Inc. This report is not warranted if any portion of this document is separated from the original, complete document.

APPENDIX A

CERTIFICATIONS

The State of Washington

Department of Ecology

This is to certify that

Anatek Labs, Incorporated
Spokane, Washington

has complied with provisions set forth in Chapter 173-50 WAC and is hereby recognized by the Department of Ecology as an **ACCREDITED LABORATORY** for the analytical parameters listed on the accompanying Scope of Accreditation. This certificate is effective on the **7th day of December 1998** and shall expire on the **6th day of December 1999.**

Witnessed under my hand this **10th day of February 1999.**

Perry F. Brake, Chemist
Lab Accreditation Unit Supervisor

LAB ACCREDITATION NUMBER
C093

SCOPE OF ACCREDITATION

Anatek Labs, Incorporated
Spokane, Washington

is accredited by the State of Washington Department of Ecology to perform analyses for the parameters listed below using the analytical methods indicated. This Scope of Accreditation applies to non-potable water analyses only. Accreditation for all SW 846 methods is for the latest revisions. "EPA" refers to the U.S. Environmental Protection Agency. "SM" refers to APHA *Standard Methods for the Examination of Water and Wastewater*, 19th Edition.

PARAMETER	METHOD	NOTES
Alkalinity, Total	EPA 310.1	
Ammonia	EPA 350.3	2
Biochemical Oxygen Demand BOD	SM 5210 B	
Chemical Oxygen Demand	EPA 410.4(7.3)	
Chemical Oxygen Demand	SM 5220 D	
Chlorine Total Residual	SM 4500-Cl G	
Dissolved Oxygen	SM 4500-O G	1
Fluoride	EPA 340.2	2
Hardness, Total (as CaCO3)	EPA 130.1	
Nitrate	EPA 352.1	
Nitrite	SM 4500-NO2 B	1
Oil & Grease	EPA 413.1	
Oil & Grease	EPA 413.2	1
Orthophosphate	EPA 365.3	
pH	EPA 150.1	
Phosphorus Total	EPA 365.3	2
Solids, Total Dissolved	EPA 160.1	
Solids, Total Suspended	EPA 160.2	
Specific Conductance	EPA 120.1	
Total Organic Carbon	EPA 9060	
Total Organic Halide	EPA 9020	
Total Pet Hydrocarbons	EPA 418.1	1
Turbidity	EPA 180.1	1
Polychlorinated Biphenyls	EPA 8082	
Purgeable Aromatics BTEX	EPA 8021 Mod	3
Total Pet Hydrocarbons - Gasoline	WDOE NWTPH-Gx	4,5

PARAMETER	METHOD	NOTES
Fecal Coliforms	SM 9221 B	

NOTES:
1. Interim due to inability of the Department of Ecology to identify source of performance evaluation sample (WAC 173-50-100).
2. Provisional pending receipt of acceptable performance evaluation sample results (WAC 173-50-110).
3. Target Analyte list limited to benzene, toluene, ethylbenzene, and the xylenes.
4. Washington Department of Ecology Analytical Methods for Petroleum Hydrocarbons, No. ECY 97-602, June 1997.
5. Provisional pending acceptable PE results by August 17, 1999. The status of the method will be reviewed no later than this date to see if further accreditation is warranted (WAC 173-50-110).

AUTHENTICATION:

Perry F.Brake, Chemist
Lab Accreditation Unit Supervisor

December 6, 1999
Expiration Date

APPENDIX B

PCB WIPE SAMPLE RESULTS

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	SEB-C1R1
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-01
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	105.9
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	SEB-C2R7
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-02
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	91.7
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	SR-C2R1
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-03
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	76.2
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	1BOYS-C2R2
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-04
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	88.4
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R101-C1R2
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-05
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	90.8
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R102-C1R1
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-06
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	93.4
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	R102-C1R2
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-07
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	94.2
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R103-C2R1
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-08
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	93.5
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R110-C1R2
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-09
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	92.1
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	R114-C3R1
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-10
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	81.1
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R118-C4R2
Sample Serial #:	
Collect Date:	6/23/00
Lab Sample No.:	0062303-11
Date Analyzed:	6/26/00
Surrogate(DCB) % Rec.:	83.4
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R104-C2R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-12
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	98.7
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	R110-C2R3
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-13
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	90.2
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R212-C3R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-14
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	94.4
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R112-C1R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-15
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	89
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	13.6	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	13.6	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	R112A-C2R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-16
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	90.1
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R118-C5R3
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-17
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	91.7
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R118-C2R1
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-18
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	91.1
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	R130-C4R3
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-19
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	95
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R130-C1R4
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-20
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	94.4
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	R208-C2R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-21
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	94.3
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	RR-C1R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-22
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	91
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	RR-C2R5
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-23
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	93.3
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	SEB-C1R9
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-24
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	90.6
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	SEB-C2R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-25
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	92
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	1.5	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	1.5	µg/wipe	1.0

Sample:	SEB-C3R5
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-26
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	91.9
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	SEB-C2R11
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-27
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	93.4
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	S1
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-28
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	94.1
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	IH-8
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-29
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	93.3
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	2H-9
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-30
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	94.5
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

PQL Practical Quantitation Limit

ND Not Detected (< PQL)

Anatek Labs, Inc.

1282 Alturas • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email anatekid@moscow.com
504 E Sprague Ste. D • Spokane, WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email anatekwa@moscow.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: BROWNE ELEMENTARY

Certificate of Analysis

PCB's Method EPA 8082

Sample:	SR-C2R1
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-31
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	94.5
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Sample:	SEW-C1R2
Sample Serial #:	
Collect Date:	6/26/00
Lab Sample No.:	0062303-32
Date Analyzed:	6/27/00
Surrogate(DCB) % Rec.:	89.9
Matrix:	WIPE

Analyte	Result	Units	PQL
PCB 1242	ND	µg/wipe	1.0
PCB 1254	ND	µg/wipe	1.0
PCB 1232	ND	µg/wipe	1.0
PCB 1260	ND	µg/wipe	1.0
PCB 1248	ND	µg/wipe	1.0
PCB 1016	ND	µg/wipe	1.0
PCB 1221	ND	µg/wipe	1.0
Total PCB	ND	µg/wipe	1.0

Kelley Koopsen
Laboratory Supervisor 7/5/00

PQL Practical Quantitation Limit ND Not Detected (< PQL)

APPENDIX C

PCB AIR SAMPLE RESULTS

Anatek Labs, Inc.

1282 Alturas Drive • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email moscow@anateklabs.com
504 E Sprague Ste. D • Spokane WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email spokane@anateklabs.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project: SIH-00-150

Certificate of Analysis

PCB's Method NIOSH 5503

		Analyte	Result	Units	PQL
Sample:	150-101	PCB 1242	ND	ug/L	0.2
Collect Date:	6/21/2000	PCB 1254	ND	ug/L	0.2
Lab Sample #	29233-01	PCB 1232	ND	ug/L	0.2
Date Analyzed	7/24/2000	PCB 1260	ND	ug/L	0.2
Surrogate(DCB) % Recovery	101.1	PCB 1248	ND	ug/L	0.2
Matrix	AIR	PCB 1016	ND	ug/L	0.2
		PCB 1221	ND	ug/L	0.2
		Total PCB	ND	ug/L	0.2

		Analyte	Result	Units	PQL
Sample:	150-102	PCB 1242	ND	ug/L	0.2
Collect Date:	6/22/2000	PCB 1254	ND	ug/L	0.2
Lab Sample #	29233-02	PCB 1232	ND	ug/L	0.2
Date Analyzed	7/24/2000	PCB 1260	ND	ug/L	0.2
Surrogate(DCB) % Recovery	98.7	PCB 1248	ND	ug/L	0.2
Matrix	AIR	PCB 1016	ND	ug/L	0.2
		PCB 1221	ND	ug/L	0.2
		Total PCB	ND	ug/L	0.2

		Analyte	Result	Units	PQL
Sample:	150-103	PCB 1242	ND	ug/L	0.2
Collect Date:	6/23/2000	PCB 1254	ND	ug/L	0.2
Lab Sample #	29233-03	PCB 1232	ND	ug/L	0.2
Date Analyzed	7/24/2000	PCB 1260	ND	ug/L	0.2
Surrogate(DCB) % Recovery	100.3	PCB 1248	ND	ug/L	0.2
Matrix	AIR	PCB 1016	ND	ug/L	0.2
		PCB 1221	ND	ug/L	0.2
		Total PCB	ND	ug/L	0.2

PQL Practical Quantitation Limit ND Not Detected (<PQL)

Anatek Labs, Inc.

1282 Alturas Drive • Moscow, ID 83843 • (208) 883-2839 • Fax (208) 882-9246 • email moscow@anateklabs.com
504 E Sprague Ste. D • Spokane WA 99202 • (509) 838-3999 • Fax (509) 838-4433 • email spokane@anateklabs.com

MCS ENVIRONMENTAL
TODD SCHREIBER
10905 E MONTGOMERY AVE
SPOKANE WA 99206

Project SIH-00-150

Certificate of Analysis

PCB's Method NIOSH 5503

Sample	150-104
Collect Date:	6/24/2000
Lab Sample #	29233-04
Date Analyzed	7/24/2000
Surrogate(DCB) % Recovery	100.3
Matrix	AIR

Analyte	Result	Units	PQL
PCB 1242	ND	ug/L	0.2
PCB 1254	ND	ug/L	0.2
PCB 1232	ND	ug/L	0.2
PCB 1260	ND	ug/L	0.2
PCB 1248	ND	ug/L	0.2
PCB 1016	ND	ug/L	0.2
PCB 1221	ND	ug/L	0.2
Total PCB	ND	ug/L	0.2

Laboratory Supervisor

PQL Practical Quantitation Limit
ND Not Detected (<PQL)