150922

12/19/85
L.V.S.

South Trunk Sewer CEA 3808
Cracks to be repaired in 1-EE.

K. Patterson
R. Nelson
G. Grundman
K. Lichtenfeld
W. Koester ALB.
C. Lotz ALB.
R.

2-AA cracks are being repaired.
1-D-1 patched, must be dry for Flischer-Seeger.
$3800 per location for flumes and extra penetration. (L-S to verify cost).
One set piling past 3-BB.
Encasement base poured into tunnel, end of tunnel.
2 joints between 2AA-2BB.
9th 2-BB under water test.
8" tie comp 1-JJ, 8" street drain 1-DD.
1-DD encasement removed.
T-3 jumper, core drill manhole next week.
2CC to 2-DD encasement pour next week.
No. 7 track replaced today/tomorrow.
Ken to develop step by step procedure for tying in new sewers.

WGK 4084459