156928
12/12/85
L.V.B.

South Trunk Sewer CEA-3808

G. Grundman
K. Richtenfeld
B. Steketer
K. Petterson
R. Nelson

R. Schelldreth (FS)
C. Lotz ALBERICI
W. Koester ALBERICI

Resolve sample line in 33-B while 33-A out of service.

FS Fleischer-Seeger

Needs manholes
1-D-1 trough ready to work on.
Existing manholes asphalt membrane and brick with furan mortar.
2-EE released today (FS start on Monday).
1-DD run lateral, grind around encasement (FS week from Monday)
1-JJ flume through

2-EE → 1-D-1 → 1-JJ- → 1-DD → 1-EE.
1-D-1 must have brick complete before we do 1-JJ.

WGK 4084473

ALBERICI

Drive piling north 0/245, one piling south, comp this week.
Formed 3-AA walls.
Pipe 2-DD-3-AA and joints
2-CC-2-DD ready to test.
P. Hoeman (check on fire water usage) can we do test on pipe system.
2-BB water test tomorrow or Monday.
** T-3 jumper. (move dirt)
ACL work proceeding no problem
L-44 next week
Need T-3 jumper, pump from 33-B. by end