156430

12/10/85
LVB

South Trunk Sewer CEA-5808
L. Nichols
K. Petterson
R. Nelson
J. Colling

Need to be sure we are backfilled completely around manhole 3-BB before proceeding south to 3-CC.
Pave area between 2CC and 2DD.

Jody must approve opening between 3-AA and 3-BB.

WGK 4084476

15/5/85
LFB

South Trunk Sewer CFA 3808

G. Grundman
H. Lichtenfeld
K. Petterson
R. Nelson
W. Koester
R. Schlereth (Fleischer-Seeger)
R. Knoll (Fleischer-Seeger)
C. Lotz

Fill voids before applying outside coating.

Fleischer-Seeger - waiting on 2-EE
1-AA, 1-GG are complete.
1-BB, 1-CC minor pin holes need to be filled.
2-EE complete today, form depression repair
1-EE pulling piling
1-D-1 make connection, put in collar, manhole is deteriorated - Nelson, Lichtenfeld to look at and decide what if any action is necessary.

2-DD, 1-JJ ready for brickwork in a week.
base poured 2-DD TO 3-AA and under O/2+5 tunnel
forming walls 3-AA
42" pipe in trench 2-DD - 3-AA
5+4 pipe from run 2 quarter size chips to be repaired.
2-DD to 3-AA test next week.
ACL work proceeding. may need OT or weekend work.
Soldier pile will be driven 3-AA to 3-BB.
Fill 2-AA with water.

WGK 4084477

EPA/CERRO COPPER/EIL/PCB ATTORNEY WORK PRODUCT / ATTORNEY CLIENT PRIVILEGE