156447
LVS
11/14/85

CEA 3808 South Trunk Sewer

Be sure manholes are covered properly for test.
1-EE plant position is to re-test.
15" line test (do not retest).
Ken to check 42" pipe alignment.
Took at manhole tie-in's for jumper T-3.

J Becherle → FLOWLINE
1-CC brick is halfway up the wall.
Monday bricklayer out of work.
2-EE (1-EE ??) ready.
Priming (in winter).
50°F when apply.
10% ~~[illegible]~~ moisture not exceeded. (Measured by moisture meter).
1-BB full of water. Need to coordinate inspection of manholes.
Inspect 1-CC. 9:00AM 11/15/85.
Excav 2-DD towards 3-AA.
Forming 2-DD.
Precast test 1-JJ. 1:00PM this afternoon.
Refill 1-EE.
Need to resolve 6" from ACL cooling tower. (only thing for ACL). RHL

WGK 4084497