156955

South Trunk Sewer CEA 3308

G. Grindman — K. Lichtenholz
R. Martini — C. [illegible] ALBERICI
H. Patterson — W. Koester ALBERICE.
R. Nelson — R. Knoll Fleischer-Seeger
J. Beckerler - ALBERICI.

Resolve 6" from ACL cooling tower
1-D-1 change in tie-in elevation to new manhole on east side.
Need to resolve 18" flow east of track 6C
Fleischer-Seeger needs more manholes.
ALBERICE MH report.
a) 1-EE filling today again to retest. {end of next week ready for brick}.
2-EE brick top lateral and water test
b) 2-AA stub work finishing this week test tomorrow
2-BB placing 10" stub and 24" stub.
2-CC encase #2" and test.
1-BB ready to inspect.
Review cold weather procedures for brickwork.

Continued excavation
2-AA to 2-BB backfill continued.
ALK ABOUT { Fire main miss
18" line how is #2" being put in
6" from ACL cooling tower

WGK 4084508