157087

CEA 3808 South Trunk Sewer 8/15/85.

G. Grundman
K. Lichtenfeld
R. Nelson
T. Canicco
K. Peterson
Flescher-Seeger
W. Koester
C. Lotz
G. Adams.

August 2 memo for groundwater procedure to minimize.

1-AA putting Furan strip coarse on. Finish today, 3 day cure, final furan layer next week (Monday). 3 day cure, then backwash.

1-BB dust from grinding on primer, membrane removed, apply day after tar. J9A to sandblast. Plug pipes to keep dust out of other manholes. Sandblast pipe at same time. J9A to sandblast ASAP. May need to finish with concrete again. Only blast off where tar is.

1-CC chalk marks - before grinding plug holes so dust doesn't come back.

Pile driving and pulling piling continues.
1-GG full of water with no leakage since Wednesday (4-5 days). Put new marks in it, refill and check
1-DD ready for reinspection
1-EE to 2 AA last piece set today.

Exploratory digging

WGK 4084646

EPA/CERRO COPPER/EIL/PCB ATTORNEY WORK PRODUCT / ATTORNEY CLIENT PRIVILEGE