REGION II

HAZARDOUS WASTE SITE

IDENTIFICATION AND PRELIMINARY ASSESSMENT

SITE IDENTIFICATION

SITE NUMBER NJ020

218244

Facility Name Bridgeport Rental and oil Service

Phone Number 609 - 467 - 1550

Address (City, County, State) Cedar Swamp Road / Rt 130 Bridgeport, New Jersey

Geographical Coordinates _____ (degrees, minutes, seconds)

Owner of Facility Dominick Borrelli

Owner of Realty " "

Operator " "

STATE INFORMATION

Date site identified 10-31-79

How site identified During weekly visits to SWA

State Contact: Who MARK McQuerrey, Esquire

When 10-31-79

TYPE OF FACILITY

Food Distribution Center on site

Active [X]

Inactive [ ]

Abandoned [ ]

Generator on-site facility [ ]

Generator off-site facility [X]

Treatment [ ]

Storage [ ]

Disposal [X]

* Type of Waste on Site: A. [X] Liquid [ ] Solid [X] Sludge

[ ] Volatile B. [ ] Corrosive [ ] Ignitable [ ] Radioacti

[ ] Toxic [ ] Reactive [ ] Municipal sludge oil-water emulsion organics & misc material

[ ] Municipal Refuse [ ] Inert [X] Other (Indicate) WASTE OIL

*Attach list of all known substances, listed by (A) classification. (Include oil and all petroleum products)

Waste Oil or Oil based compounds on site Yes (X) No ( )

Amount of waste on site / / / / / gallons/tons/barrels/cubic yar

Other measure: 1-24 acre

Source of Information: SWA files + Echart Report

Manner of Storage, Disposal or Handling:

- [X] Pits
- [X] Impoundments
- [ ] Drums
- [X] Tanks
- [ ] Deep Wells
- [X] Above Ground
- [X] Below Ground
- [ ] Incineration
- [ ] Transportation
- [ ] Land Farming
- [ ] Landfill
- [ ] Chemical Treatment
- [ ] Physical Treatment
- [ ] Biological Treatment
- [X] Recyclin
- [X] Open Dump (No Facility)

① Poly Rez Chemical - lease 2 - 300,000 gal tank (P. Lewis)
② Rolanda Env. Service - lease 3 - 300,000 gal 1 - 100,000 gal tank
③ Shiqua, Dove Delaware (PCB) main supplier of waste oil to Bridgeport O&R

Size or Area of Site: Approximate area and dimensions, if known: [illegible]

Site is 24 acres, lagoon 5 acres

SUBSURFACE CONDITIONS (Geology and Geohydrology) (from USGS, etc.)

- o Estimate depth to aquifer 5 ft from ground level
- o Direction of flow unknown
- o Location of potential or actual recharge and discharge areas unknown
- o Types of interconnection of aquifers
- o Ground water use in vicinity Private wells in area distance unknown
- o Bedrock formations
  - --Type: (Circle) Sandstone, limestone, shale, Other _____, Unknown
    Typical Coastal Plain Formations + aquifers
  - --Depth from surface
- o Soil strata and overburden

HAZARD DEFINITION (Check Appropriate)

- [x] Contamination or Threatened Contamination of Surface Water
- [ ] Contamination or Threatened Contamination of Air
- [x] Contamination or Threatened Contamination of Groundwater
- [ ] Contamination or Threatened Contamination of Soil
- [ ] Threat of Fire or Explosion
- [ ] Access not controlled
- [ ] Population at Risk (Circle: Residential Area, Workforce, Publicity Traveled Area)
- [ ] Non-Compatible Waste
- [x] Leaking Containers Reported by Paul Elliot
- [x] Visible Damage (structure, vegetation, etc.) Reported by Elliot
- [x] Water Supplies Threatened - (Maybe)
- [ ] Other (indicate) 105 acre oil Lagoon

KNOWN OR ALLEGED INCIDENTS

TYPE	DATE	TYPE	DATE
[x] Spill/Leak		[x] Surface Water Contamination	
[ ] Promiscuous Dumping		[ ] Fish Kill	
[ ] Incompatible Wastes Mixed		[x] Wildlife Kill Potential from open lagoon on birds	
[ ] Inadequate Security		[ ] Natural Disaster	
[ ] Fire/Explosion		[ ] Worker Injury	
[x] Groundwater Contamination		[ ] Non-Worker Injury/ Exposure	
Little timber Creek AND Cedar Swamp		[ ] Property Damage	

REGULATORY ACTION TO DATE

All Applicable Permits Held

None

Reconnaissance, Inspections, or Sampling Survey (List Agency and Date)

June 9, 1978 - Some on-site tanks for waste storage were leaking. DEP

Past/Present Federal, State or Local Actions

(3) Civil Action Order 3-4-77

(1) Civil Action Consent order 4-26-1976

(8) NO compliance 8/3/79 DAG notified Bridgport to comply

(4) EPA considering SPCC action - currently

(5) DEP considering SPCC action - currently

PRELIMINARY ASSESSMENT *

Apparent Seriousness of Problem [X] High [ ] Medium

[ ] Low [ ] None

State Action [ ] Planned [ ] Ongoing [ ] Concluded

[ ] Adequate [X] Inadequate [ ] None

Priority for Site Inspection [X] High [ ] Medium

[ ] Low [ ] None Needed

Date of Assessment 11/1/79

Prepared by Richard Ramos + John Jimenez

- -

* If as a result of this preliminary assessment no further action is needed, complete the "Final Strategy Determination" Form.