US EPA RECORDS CENTER REGION 5
435337

INDIANA DEPARTMENT OF TRANSPORTATION
Jim Bevens - for
MOHAMMED SALEEM
Project Engineer
LaPorte District
219-949-7865 Gary sub office
P.O Box 429
LaPorte, IN 46352 219-362-6125
219 325-7572

Gary Development Corp - On Site Mfg. 5.08.00

Larry Osterholz - DNR - Stormwater Specialist
Greg Overtoom - IDEM
Tom Daugherty - IDEM
Ken - RR
Dan RR

115690
113970
1720

Purpose: Review drainage / sediment problems & design solutions

- RR ditch residue can be used for topsoil & berms
- Berms w/ sediment traps seem to be easiest / cheapest solution
- Need to calculate watershed for various drop points
- Need to calculate volumes of soil needed for berms
- L.O. suggests using soil amendments
- Riprap & pea gravel available on site
- Sakrete blocks (1 pallet) is available
- Berm & erosion issues only on E & NE slopes (next to RR)
- ✓ RR will check for previous ditch survey notes
- City furnish compost for topsoil?
- ✓ Open methane vents?? See BHP (Greg) ⇒ No!
- City - what equipment is available?
- RR needs time / material estimates before contributing men / equipment
- Larry O. says ~~the~~ soil on top (stockpiles) is not suitable for berms, but some is ~~not~~ useable for topsoil

- Larry will do watershed analysis & locate berms
- ✓ RR - look for previous survey
- Tom - meet w/ DNR @ Rensselaer

Gary Development Corp

This person is the one to see for a key into the Clinton Ave bridge project.
4/24/00 - 10:45 A - Left VM for return call

5-03-00 - Call from Jim Bevins - a resurfacing project for Clinton Avenue is starting - for the foreseeable future gate will be open.

Larry Osterholz - Storm Water Specialist
Landfill Ins.
219-866-8554