PDRSF
11.3.31.7.1
V4

USEPA SF
1285086

The Port of Portland
DRY DOCKAGE SALES RE-CAP.

For the month of February, 1950.

Accounts Receivable	A 29	$11,853.46	
Distribution ledger	F 29	.	
		.	
		$11,853.46	
Dockage Earnings - ST. JOHNS	Q 15		$ 4,364.90
Dockage Earnings - SWAN ISLAND	Q 45		7,488.56
			$ 11,853.46

DOCKAGE STATISTICS:

	ST. JOHNS		SWAN ISLAND	
	Nº Docked	Ton Days	Nº Docked	Ton Days
Seagoing Vessels	1	34,254	7	74,885
River Boats, Barges, etc.	7	6,590	0	—
TOTALS - - -	8	40,844	7	74,885

THE PORT OF PORTLAND—DRY DOCK

DOCKAGE COMPILATION SHEET

Docking No. 4681 February 19 50

Name of Vessel P C 1598 Gross Reg. Tonnage: 319

Cargo — Long Tons:

Ordered by Tidewater Shaver Barge Lines to same Repairs by same

Docked: Undocking Started: Lifted on:

10:40A M. 2/23 1950 1:57P M. 2/23 1950 Pontoons Nos. 4-5 Dock No. 1

18067 JAMES, KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
2/24	Lift day ends 10:40 AM		Burned off shaft.
	319 tons @ .20	63.80	
			Vessel arrived pier S-1 at 2:00 PM 2/22
			Vessel departed from dock #1 at
	Vessel ready to undock 1:55 PM 2/23		2:30 PM 2/23

Compiled by	Approved by	Entered	Billed
EC		FEB 28 1950	

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4680 February 19 50

Name of Vessel Barge #1 Gross Reg. Tonnage: 552

Cargo — Long Tons:

Ordered by Tidewater Shaver Barge Lines Bill to same Repairs by Floating Marine Ways

Docked: Undocking Started: Lifted on:

9:30A M. 2/21 1950 4:35 P.M. 2/21 1950 Pontoons Nos. 3-4 Dock No. 1

18067 JAMES, KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
2/22	Lift day ends 9:30 AM		Electric welded cracks in hull.
	552 tons @ .20	110.40	
			Barge arrived pier N-2 at 6:00 AM 2/21
			Barge to to pier S-1 at 505 PM 2/21 after undocking.
			Barge departed from pier S-1 at 7:30 PM 2/21
	Barge ready to undock 4:30 PM 2/21		

Compiled by	Approved by	Entered	Billed
EC		FEB 28 1950	

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4679 February 1950

Name of Vessel Tug Mystic Gross Reg. Tonnage: 22

Cargo — Long Tons:

Ordered by Floating Marine Ways Bill to same Repairs by same

Docked: 9:40 A.M. 2/20 1950 Undocking Started: 8:15 A.M. 2/21 1950 Lifted on: Pontoons Nos. 5 Dock No. 1 (St Johns)

18067 JAMES. KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
2/21	Lift day ends 9:40 AM		Changed propeller and calked under
	22 tons @ .20 Min. Charge	50.00	fantail & cemented seams.
			Vessel arrived pier S-1 at 6:00 AM
			2/20/50
			Vessel departed from dock #1 at
			8:30 AM 2/21
	Vessel ready to undock 4:30 PM 2/20		

Compiled by	Approved by	Entered	Billed
EC		3 1950	

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4678 February 19 50

Name of Vessel Tug Peter W Gross Reg. Tonnage: 440

Cargo — Long Tons:

Ordered by Western Transportation Co. Bill to same Repairs by same

Docked: 7:53 P M. 2/16 1950 Undocking Started: 1:28A M. 2/17 19 50 Lifted on: Pontoons Nos. 4-5 Dock No. 1 (St Johns)

18067 JAMES, KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
2/17	Lift day ends 7:53 PM		Changed propeller
	440 tons @ .20	88.00	
			Vessel arrived dock #1 at 7:05 PM 2/16
			Vessel departed from dock #1 at
			1:54 AM 2/17
	Vessel ready to undock 1:28 AM 2/17		

Compiled by	Approved by	Entered	Billed
EC		SEP 2 8 1950	

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4677 February 1950

Name of Vessel Dredge Luckiamute Gross Reg. Tonnage: 295

Cargo — Long Tons:

Ordered by Albina Engine & Machine Works Bill to same Repairs by same

Docked: 8:47A M. 2/15 1950 Undocking Started: 2:00P M. 2/24 1950 Lifted on: Pontoons Nos. 5 Dock No. 2 (St Johns)

18067 JAMES. KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
2/16	Lift day ends 8:47 AM 295 @ .20	59.00	Washed, cleaned & painted hull.
2/17	1st lay day ends 8:47 AM 295 @ .10	29.50	Electric welded suctions.
2/18	2nd " " " 8:47 AM 295 @ .10	29.50 59.00	
2/19	Idle day a/c Saturday ends 8:47 AM		
2/20	Idle day a/c Sunday ends 8:47 AM		
2/21	3rd lay day ends 8:47 AM 295 @ .10	29.50	
2/22	4th lay day ends 8:47 AM 295 @ .10	29.50	Dredge arrived pier S-2 at 3:10 PM 2/14
2/23	Idle day a/c holiday ends 8:47 AM		
2/24	5th lay day ends 8:47 AM 295 @ .10	29.50	
	1/4 of 6th lay day ends 3:47 PM		
	295 tons @ .10 x 1/4		
	Min. fractional lay day charge	10.00	
		216.50	
	Dredge ready to undock 1:50 PM 2/24		After undocking, Dredge tied to pier N-3
			at 2:27 PM 2/24

Compiled by EC Approved by Entered FEB 28 1950 Billed

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4676 February 1950

Name of Vessel Dredge Monticello Gross Reg. Tonnage: 281

Cargo — Long Tons:

Ordered by Albina Engine & Machine Works Bill to same Repairs by same

Docked: 3:47 P.M. 2/14 1950 Undocking Started: 1:37 P.M. 2/27 1950 Lifted on: Pontoons Nos. 3 Dock No. 2 (StJohns)

18067 JAMES, KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
	Docking time starts 8:00 AM 2/15		Renewed 24 planks on bottom of hull.
2/16	Lift day ends 8:00 AM 281 @ .20	56.20	Calked & cemented seams. Painted hull.
2/17	1st lay day ends 8:00 AM 281 @ .10	28.10	
2/18	2nd " " " 8:00 AM 281 @ .10	28.10	112.20
2/19	Idle day a/c Saturday ends 8:00 AM		
2/20	Idle day a/c Sunday ends 8:00 AM		
2/21	3rd lay day ends 8:00 AM 281 @ .10	28.10	Dredge arrived Dock #2 at 3:10 PM 2/14
2/22	4th " " " 8:00 AM 281 @ .10	28.10	
2/23	Idle day a/c holiday ends 8:00 AM		
2/24	5th lay day ends 8:00 AM 281 @ .10	28.10	
2/25	6th " " " 8:00 AM 281 @ .10	28.10	After undocking, Dredge tied to pier S-3
2/26	Idle day a/c Saturday ends 8:00 AM		at 2:45 PM 2/27
2/27	Idle day a/c Sunday ends 8:00 AM		
2/27	1/4 of 7th lay day ends 2:00 PM		
	Min. fractional lay day charge	10.00	
	Dredge ready to undock 1:35 PM 2/27	234.80	

Compiled by	Approved by	Entered	Billed
EC		FEB 28 1950	

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4674 February 19 50

Name of Vessel Tug PETER W Gross Reg. Tonnage: 440

Cargo — Long Tons:

Ordered by Western Transportation Co. Bill to same Repairs by Albina Engine & Machine Works.

Docked: 3:25 P M. 2/7 1950 Undocking Started: 1240P M. 2/10 1950 Lifted on: Pontoons Nos. 4-5 Dock No. 2 (St Johns)

19067 JAMES, KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
2/8	Lift day ends 3:25 PM 440 tons @ .20	88.00	Pulled propellers for repairs. Renewed
2/9	1st lay day ends 3:25 PM 440 " @ .10	44.00	intermediate shafts and one tail shaft.
2/10	2nd lay day ends 3:25 PM 440 " @ .10	44.00	
		176.00	
			Vessel arrived pier S-2 at 2:50 PM 2/7
			After undocking, vessel tied to pier S-2
	Vessel ready to undock 12:10 PM 2/10		at 1:28 PM 2/10

Compiled by EC Approved by Entered FEB 28 1950 Billed

THE PORT OF PORTLAND—DRY DOCK
DOCKAGE COMPILATION SHEET

Docking No. 4668 Jan. & Feb. 1950

Name of Vessel S/S NAVAJO VICTORY Gross Reg. Tonnage: 7612

Cargo — Long Tons:

Ordered by Albina Engine & Machine Works Bill to same Repairs by same

Docked: 5:50A M. 1/26 19 50 Undocking Started: 4:13P M. 2/2 19 50 Lifted on: Pontoons Nos. all Dock No. Dock #2

18067 JAMES, KERNS & ABBOTT CO. PORTLAND

DATE	DOCKAGE	AMOUNT	GENERAL DESCRIPTION OF WORK
	Docking time starts 8:00 AM 1/27		Renewed one keel plate, one hull plate
1/28	Lift day ends 8:00 AM 7612 tons @ .10	761.20	aft and 3 part plates in hull. Renewed 90 ft.
1/29	Idle day a/c Saturday ends 8:00 AM		of bilge keel and 2 insert plates in rudder.
1/30	Idle day a/c Sunday ends 8:00 AM		
1/31	1st lay day ends 8:00 AM 7612 @ .10	761.20	
2/1	2nd lay day ends 8:00 AM 7612 @ .10	761.20	
2/2	3rd " " " 8:00 AM 7612 @ .10	761.20	
	1/2 of 4th lay day ends 8:00 P.M.		
	7612 tons @ .10 x 1/2	380.60	
		3425.40	Vessel tied to pier S-2 at 7:50 AM 1/25
			from previous undocking.
			Vessel departed from Dock #2 at
	Vessel ready to undock 4:13 PM 2/2		5:50 PM 2/2

Compiled by	Approved by	Entered	Billed
EC		FEB 28 1950	