gai consultants
transforming ideas into reality

DOMINION POSSUM POINT WATER MILESTONES (REVISED 03/15/2016)

Activity	**2016 Target Dates** (1)
Commence Construction, Pipeline to 001/002, etc.	February
Flow Paced Sampler Schematic / Specs to Glover	28-Feb
PACE Mobile Lab mobilization and setup	21-Mar
PACE Mobile Lab setup complete	28-Mar
GAI Staff Onsite for Flow Paced Sampler Training - one week	28-Mar
Treatment System, Pipeline to 001/002, Flow Paced Sampler Installation Complete	31-Mar
Treatment System Startup and Testing Commences	31-Mar
Acute toxicity grab samples for offsite lab analysis (2)	1-Apr
Flow Paced Sampler Startup Training	1-Apr
Dry Run of Flow Paced Sampling / Process Monitoring Begins	3-Apr
O&G and TSS grab samples for offsite lab analysis	4-Apr
Notify DEQ of Commencement Date of Pond D Discharge	By 8-Apr (at least 72 hrs in advance)
Receive O&G and TSS analytical results from 4-Apr samples (3 day TAT)	7-Apr
Dry Run of Flow Paced Sampling / Process Monitoring Ends	8-Apr
Startup & Testing Complete	8-Apr
Receive acute toxicity analytical results from 1-Apr sample (2)	By 11-Apr
Discharge Treated Waters to Outfall 503 / 001 / 002	11-Apr
Commence Internal Process Monitoring for metals (analyze at mobile lab)	11-Apr
Commence Internal Outfall 503 Compliance Monitoring for metals, O&G, pH, and TSS	11-Apr
Notify DEQ of actual commencement of Pond D Discharge	12-Apr (within 24 hrs of discharge)
Certification of Completed Works to DEQ	By April 14 (within 14 days of install)
Commence Internal Outfall 503 Compliance Monitoring for toxicity	Week of May 1st
Complete Decant of Pond D	15-Jul

Footnotes:
(1) Target dates may move forwards or backwards, depending on actual conditions.
(2) Chronic will require 3 days sampling say 1-Apr, 4-Apr, & 6-Apr and results supplied by 14-Apr.