2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: August 10 2015

Operation Time: 0630-1930 hours

- **No safety and no environmental issues.**
- **Weather: cloudy & rain 83 Deg**
- **Tomorrow's Forecast: Tuesday 85 thunder storms likely**
- **Number of trucks on site D pond (20)**
- **Number of Excavators Operating in E pond (3)**
- **Number of Excavators Operating in C pond (1)**
- **Number of on road dump trucks in C pond(10)**
- **E pond 8/8/15 286 hauled to D pond = 7,722 Cy**
- **C pond 8/8/15 110 hauled to D pond = 2,200 Cy**

ACTIVITIES:

- Time: 0630-1930 hours
- Glover hauling ash from three locations in E pond, dozer pushing ash at D pond, dozers will work on the gravel haul road up to D pond and in E pond this evening after the trucks stop running, running water truck as needed for dust suppression, service truck fueling equipment in D & C ponds.
- Glover C pond area hauling ash from C pond to north end of D pond dozer pushing ash in this area also, running the dewatering sump pump C outfall as needed.
- Moretrench personnel will be watching the pumps in E & C ponds tonight.
- Moretrench doing pm and maintenance on equipment and monitoring wells in west end of E pond.
- 48 people working in and around the ash ponds.
- 5 people orientated today.

ISSUES:

SAFETY: