2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: September /18/ 2015

Operation Time: 0600-1930 hours

- **No safety and no environmental issues.**
- **Weather: Sunny 84 Deg**
- **Tomorrow's Forecast: 9/18/15 Saturday sunny 82 Deg**
- **Number of trucks on site E pond (21)**
- **Number of Excavators Operating in E pond Today (3)**
- **Number of Excavators Operating in C&E pond Today(2)**
- **Number of on road dump trucks in E pond Today(12)**
- **Number of off road dump trucks in C pond Today(3)**
- **E pond 9/17/15 659 hauled to D pond = 17,793 Cy**
- **C&E pond 9/17/15 380 hauled to D pond = 7,260 Cy**

ACTIVITIES:

- Time: 0600-1930 hours
- Glover Working in E pond removing ash in three locations west end, running water truck and dozers on the haul roads, dozers working in both ash lay down areas in D pond.
- Glover B pond removing ash from the south side of B pond, on road dump trucks hauling ash to D pond they are dumping on the north ash lay down area, C pond 3 off road trucks hauling to D pond today.
- ABC ponds on road water truck and street sweeper running every forty five minutes for dust suppression from C pond pole gate to D pond pole gate and back.
- Glover C pond the dewatering sump pump located near C outfall the pump will run tonight.
- Moretrench E pond very little of the pumping equipment remaining, checking on wells in C pond.
- Moretrench will be watching the fractank pumps pumping to D pond to night.
- 66 people working in and around the ash ponds.
- 0 people orientated today.

ISSUES: **The ash that has been removed from the ponds this week has been very wet some of the equipment has been stuck a couple of times this week today some of the edge sheared off 100'by40' section sheared off, I will talk with Reuben so this can be addressed in the pre job that the trucks need to stay away from the edge of the ash lay down area.**

SAFETY: