2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: august 5 2015

Operation Time: 0630-1930 hours

- **No safety and no environmental issues.**
- **Weather: sunny 90 Deg**
- **Tomorrow's Forecast: Thursday partly cloudy 82 deg**
- **Number of trucks on site D pond (20)**
- **Number of Excavators Operating in E pond (3)**
- **Number of Excavators Operating in C pond (1)**
- **E pond 8/3/15 535 hauled to D pond = 14,445 Cy**
- **E pond 8/4/15 517 hauled to D pond = 13,959 Cy**

ACTIVITIES:

- Time: 0630-1930 hours
- Glover hauling ash from the center and of E pond, dozer pushing ash at D pond, dozers will work on the gravel haul road up to D pond and in E pond this evening after the trucks stop running, running water truck as needed for dust suppression.
- Glover C pond area finished laying mats in ash pond for the trucks to drive on to hall ash, made a dry run around mat road started hauling ash from C pond to north end of D pond dozer pushing ash in this area also, running the dewatering sump pump C outfall as needed.
- Moretrench Working on new wells in the west end of E pond and hauling equipment out of ash field that is not in use at this time
- 40 people working in and around the ash ponds.
- 1 person orientated today.
- GAI Todd Myers Back on site today and will be back tomorrow to do more digging north D pond area.

ISSUES:

SAFETY: