2015 Possum Point Power Station
ABC&E Pond Ash Removal Project

NAME: Whitey Pope

TITLE: Project Lead

DATE: August 19 2015

Operation Time: 0630-1930 hours

- **No safety and no environmental issues.**
- **Weather: Sunny 86 Deg**
- **Tomorrow's Forecast: Thursday 80% Chance T Storms all day 80 Deg**
- **Number of trucks on site D pond (20)**
- **Number of Excavators Operating in E pond (3)**
- **Number of Excavators Operating in C pond (1)**
- **Number of on road dump trucks in C pond(7)**
- **E pond 8/18/15 481 hauled to D pond = 12,987 Cy**
- **C pond 8/18/15 148 hauled to D pond = 2,220 Cy**

ACTIVITIES:

- Time: 0630-1930 hours
- Glover Working in E pond removing ash in three locations, running water trucks and dozers on the haul roads, dozers working in ash lay down areas in D pond,
- Glover C pond removing ash from south end, clearing out trees and underbrush in the middle of C pond moving mats,
- C pond haul road silt fence instillation has been completed.
- Glover C pond running the dewatering sump pump located near C outfall the pump will run through the night.
- Moretrench Installing more new wells and trunk line in west end of E pond.
- Moretrench will also be watching the pumps and fractanks E pond tonight.
- 53 people working in and around the ash ponds.
- 0 people orientated today.
- Ops will run the oily waste pond pumps around the clock until the pond reaches low level.

ISSUES:

SAFETY: